

CWPT Open Water Demonstration DE-EE0008097.0000 Budget Period 2

Task 5.4 Comprehensive IO&M and Testing Plan

Comprehensive Installation, Operation, and Maintenance Plan

Version 5.3 - May 2020



## CONTENTS

Fi	Figures				
Та	Tables				
	Furth	er Co	pnventions	7	
1	Int	rodu	ction 8	3	
2	Equ	uipm	ent, Vessels, and Personnel	)	
	2.1	Ves	sels 10	C	
	2.2	Equ	lipment	C	
	2.3	Per	sonnel10	C	
3	Saf	ety.		2	
	3.1	Ger	neral Safety Guidelines	2	
	3.2	Em	ployee Accountability	3	
	3.3	Haz	ard Identification and Operations Briefings13	3	
4	Per	rsoni	nel Responsibilities	5	
5	Tri	gger	Points	7	
6	Pro	oject	Location	3	
	6.1	Are	a of Operations	3	
	6.2	Shc	re Side Monitoring and Control Station18	3	
	6.3	Tra	nsit Routes	C	
	6.4	Site	Permits	2	
7	De	taile	d Resource Characterization	3	
	7.1	Site	Description	3	
	7.1	.1	Existing Support Infrastructure	3	
	7.1	.2	New Support Infrastructure	3	
	7.2	Me	t-Ocean Data	3	
	7.2	.1	Data Sources	3	
	7.2	.2	Wave Conditions	4	
	7.2	.3	Water Levels	Э	
	7.2	.4	Surface Currents	Э	
	7.2	.5	Winds	C	
	7.3	Wa	ve Forecast tools	1	
	7.4	Ext	reme Sea States	1	



	7.5	Weather Windows
8	V	essels & Operators
	8.1	Support Vessel (19' Boston Whaler)
	8.2	R/V Beyster
	8.3	DB San Diego
	8.4	Vessel Operators
	8.5	Dive Services Providers
9	Рі	roject Operations
	9.1	Dive Survey of Anchor Locations_V2.1
	9.2	CoastScout Wave Measurement Buoy Installation, Operation, and Maintenance Plan_V1.1 39
	9.3	Anchor Installation Plan_V2.5
	9.4	Umbilical Lay Plan_V2.4
	9.5	WEC Tow Plan_V2.5
	9.6	WEC Deployment Plan (including Operation & Test Planning)_V2.6
1(	)	Appendix A: Backup Vessels & Operators
	10.1	M/V Cooper
	10.2	Jag4
	10.3	R/V Sproul



## FIGURES

Figure 1: Global Coordinate System Position and Orientation used throughout this report. Picture /	
Scheme by WECSim - Theory section (https://wec-sim.github.io/WEC-Sim/theory.html)	7
Figure 2: Deployment Area of Interest	18
Figure 3: SIO Pier	19
Figure 4: Instrumentation Shed – outside	19
Figure 5: Instrumentation Shed - inside	19
Figure 6: Transit Route 1: SIO Pier to Test Site.	20
Figure 7: Transit Route 4: Point Loma to Driscoll Mission Bay	21
Figure 8: Transit Route 5: National City to Test Site	21
Figure 9: Transit Route 6: National City to Driscoll Mission Bay Fel! Bokmärket är inte definie	erat.
Figure 10: Scripps Pier and useful met-ocean instrumentation.	23
Figure 11: Established met-ocean data sources near the deployment area	24
Figure 12: Joint Probability Diagram of wave data from CDIP 201 - "Scripps Nearshore", during the	
planned deployment months	25
Figure 13: JPDs for CDIP 201, illustrating seasonal variation in wave height and wave period for each	
month of the year	26
Figure 14: Aggregate wave direction during planned deployment months.	26
Figure 15: Dominant wave direction is more precisely examined by binning into discrete peak period	
ranges. The left plot, showing short-period wind-waves, is the most relevant for performance	
evaluation	27
Figure 16: Dominant wave direction for each month of the year	28
Figure 17: Summary statistics for CDIP 201 - "Scripps Nearshore", the most relevant data source for t	he
planned deployment area	28
Figure 18: Screen shot of the HFRNet surface current model forecasts from CORDC	29
Figure 19: Surface current projects at "virtual station" PCT0026, 22km south of the deployment area.	. 30
Figure 20: (a) Wind speeds recorded at Scripps Pier. (b) Cumulative Distribution Function (CDF) of wir	nd
speeds at Scripps Pier during the deployment months	30
Figure 21: 50-Year Return extreme sea state contour (red), representing the probabilistic worst-case	
scenario at the Scripps Nearshore buoy	31
Figure 22: Support Vessel (19' Boston Whaler).	33
Figure 23: Boston Whaler Specifications	33
Figure 24: R/V Beyster	34
Figure 25 R/V Beyster -Starboard Cutaway	35
Figure 26: R/V Beyster – Main Deck Plan View	36
Figure 27: R/V Beyster Boom Crane Capacity	36
Figure 28 DB San Diego	37
Figure 29 DB San Diego Specifications	37
Figure 30: M/V Cooper Vessel Specifications	40
Figure 31: M/V Cooper	40
Figure 32: Jag Vessel Specifications	41
Figure 33 Coastal Tug, Jag	41



Figure 34: R/V Sproul - 1	42
Figure 35: R/V Sproul - 2	43
Figure 36: R/V Sproul - 3	43
Figure 37: R/V Sproul – 4	44



## TABLES

Table 1: Planned Offshore Operations	9
Table 2: Vessel List	10
Table 3: Contact List	
Table 4: Anticipated Transit Routes	
Table 5: Site Permits Fel! Bokmärket är in	nte definierat.
Table 6: Established met-ocean data sources near the deployment area	
Table 7: Weather windows at the deployment site. If a marine operation can be conducted	l up to 1m of
significant wave height, one could expect 19 days in April for such work, and 28 days in July	y 32
Table 8: R/V Sproul Equipment List	



#### FURTHER CONVENTIONS

CalWave is using the following convention for the positioning and orientation of the global coordinate system. This convention is equal to the most common convention used in Naval Architecture and specifically in wave energy conversion related research & development:



Figure 1: Global Coordinate System Position and Orientation used throughout this report. Picture / Scheme by WECSim - Theory section (https://wec-sim.github.io/WEC-Sim/theory.html)

#### Note on units:

Metric units have been maintained as standard for design purposes. However, many suppliers that were collaborated with in the process of the design and development of relevant systems work primarily in imperial units and therefore both sets of units appear throughout this document, largely depending on which suppliers were prominently involved in supporting the design evolution of various components. The term 'ton' in this document refers exclusively to U.S. tons. Metric tons are referred to as 'MT'.



## **1** INTRODUCTION

The objective of the project is to advance the Technology Readiness Level (TRL) of the Wave Energy Converter (WEC) developed by CalWave Wave Power Technologies Inc (CalWave) through advanced numerical simulations, dynamic hardware tests, and ultimately a scaled open water demonstration deployment while continuing to exceed DOE's target ACE threshold of 3m/M\$. The outcomes of Budget Period 1 were a detailed design of the scaled demonstration unit and bench testing of the critical hardware components. In Budget Period 2, the key outcomes are the deployment and operation of the demonstration unit at an open water site which replicates full scale ocean conditions, and performance and load measurements will be used to validate the high techno-economic performance (ACE) of the device full scale device, as measured by the "Average Climate Capture Width per Characteristic Capital Cost" (ACE) metric defined for the Wave Energy Prize.

This report focuses on the Installation and Operations Planning for the open water demonstration to be conducted in collaboration with University of California, San Diego (UCSD) near the Scripps Institute of Oceanography (SIO) pier, in a water depth of approximately 70 ft (21.3 m).

All operations are being coordinated with University of California, San Diego (UCSD) Scripps Institute of Oceanography (SIO) staff as well as local vessel operators and marine operations contractors. Several potential vessels have been identified for use during different aspects of the CalWave technology deployment and test period.

The details outlined in these procedures are contingent upon several factors, such as operation conditions, vessel ability, safety, efficiency, etc. Due to these factors, this plan is subject to change. Adjustments to sequences for the preset installation and connection can be made in the field with the use of Management of Change (MOC) process. The respective management personnel must be contacted and contribute to determining a safe and effective method of performing operations. The current and weather conditions must be deemed favorable before starting operations.

Before the start of any operations, all vessels and individuals involved will hold operational procedure review and safety meetings to prepare for upcoming operations. All equipment will be checked at this time and the equipment will be verified for availability for upcoming operations. Additionally, Hazard Identification (HAZID) reviews will be conducted with relevant parties well in advance of any planned operation, in order to provide adequate time to address any raised concerns.

The vessel captain and CalWave representatives will approve deviations that become unavoidable in the field during the installation process. VHF working channels will be identified at this time.

This document comprises of the overall methodologies of safe operations offshore, includes vessel specifics, and operations planning for the following planned evolutions:



#### Table 1: Planned Offshore Operations

Activity	Days
Dive Survey of Anchor Locations	1
CoastScout Deployment	1
Anchor Installation (including pre-dive markings)	2
Umbilical Lay	1
WEC Tow to Site & Deployment	1
WEC Inspections & Planned Maintenance Offshore	8
WEC Recovery & Decommissioning	1
Umbilical Cable & CoastScout Recovery	1
Anchor Recovery & Site Decommissioning	1
Total Planned Operational Days Offshore	17



## 2 EQUIPMENT, VESSELS, AND PERSONNEL

### 2.1 VESSELS

Table 2: Vessel List

Vessel	Operator	Website	Notes
R/V Beyster	UCSD	https://scripps.ucsd.edu/ships	Primary work vessel
BW1	UCSD	https://www.bostonwhaler.com/family- overview/outrage-boat-models/190-outrage/	Line handling vessel
DB San Diego	Pacific Maritime Group	https://www.pacificmaritimegroup.com/fleets/db-san- diego/	Anchor handling vessel
Coastal Tugs	Pacific Maritime Group	https://www.pacificmaritimegroup.com/fleet_categories/ ocean-and-coastal-towing/	Towing and maneuvering of DB San Diego (multiple options)
M/V Cooper	C&W	http://www.cwdiving.com/CWVessels.htm	Backup vessel
Jag	Pacific Maritime Group	https://www.pacificmaritimegroup.com/fleets/jag/	Backup vessel
R/V Sproul	UCSD	https://scripps.ucsd.edu/ships	Backup vessel

### 2.2 EQUIPMENT

CalWave provided equipment vs equipment provided by vessel to be specifically identified in mobilization section of individual operations.

#### 2.3 PERSONNEL

To ensure safe, effective, and efficient operations, the following contact numbers are included for use by personnel connected to the deployment operations. Any external contractors working on-site as part of the CalWave project shall provide staff contact information to be included below.



#### Table 3: Contact List

CalWave Power Technologies						
Name	Position	Phone	Mobile	Email		
Marcus Lehman	CEO					
Dan Petcovic	an Petcovic COO					
Nigel Kojimoto	Head of Design					
Bryan Murray Head of Electronics		Private information not included in submitted documents				
Thomas	Technical PI;					
Boerner	Hydrodynamics &					
	Control					
Josiah Clark	Mechanical					
	Engineering					

University of California, San Diego							
Name	Position	Phone	Mobile	Email			
Christian McDonald	Scientific Diving & Small Boating Safety Officer	Private information not included in submitted doc					
Brett Pickering	Assistant Boating Safety Officer						

Pacific Maritime Group					
Bill Harju	VP Special Projects				
Tom Ebner	Port Captain	Private information not included in submitted documents			
24-hour					
dispatch					

C&W Dive Services					
Name	Position	Phone	Mobile	Email	
Elliott West	Commercial divers	Private information not included in submitted documents			



## **3** SAFETY

#### 3.1 GENERAL SAFETY GUIDELINES

These procedures are written in part to provide for a safe and efficient operation. Before operations begin, the vessel operator and CalWave staff will hold a Hazard Identification (HAZID) meeting with to review the entire job, following these step-by-step procedures. As the site owner, UCSD staff will be invited to attend all safety and operational briefing, regardless of the inclusion of UCSD staff or vessels in the operations.

The following safety issues should also be addressed during this safety meeting:

- Hand awareness will be discussed in all pre-job meetings and HAZID reviews/discussions.
- Proper personal protective equipment (PPE) required.
- Unsafe conditions will be reported and will be corrected.
- Employees will identify and correct the unsafe acts of coworkers.
- All incidents, injuries, and illnesses, regardless of how minor, will be reported immediately.
- All employees must be aware of their appropriate muster list assignment.
- All tools must be stored and maintained when not in use.
- Fingers, arms, and legs must be kept clear of all pinch points.
- Proper tag lines will be used to position and control loads.
- Proper lifting techniques must be used when manually moving loads.
- All personnel are required to wear a full body harness any time they are working at height and whenever specified by the vessel captain.
- Good housekeeping increases the safety of any job. Work areas must be kept free of trip, slip, or fall hazards.
- Employees must inspect all lifesaving equipment upon arrival and prior to departure of the vessel. All discrepancies are to be reported to the vessel captain.
- Proper eye protection will be used during welding and cutting operations.
- Lightning and other adverse weather conditions must be taken into consideration, and operations must be suspended when meteorological or sea conditions pose a danger to personnel working aboard vessels.
- Contingency plans of the vessel will be followed to prevent pollution events should a hydraulic hose break or other equipment failures pose a danger to the environment.
- Selected hydraulic fluids selected with due regard to potential leaks and the consequences to the environment.
- Provisions for adequate communication between vessel crews, and pier side staff must be present to ensure coordination of all parties in their assigned duties. One designated radio channel required to be selected and reserved for use by the parties involved in the marine operation.
- Crew fatigue factors must be considered. The crew will be adequately sized to offer ample rest periods on long duration jobs by rotation of crewmembers.
- Consideration of extremely hot or cold weather conditions must be made and crewmembers rotated in work assignments to keep exposure to excess environmental factors within tolerable limits. This is essential in preventing cases of heat exhaustion or hypothermia.
- In the event that variance from these written procedures becomes necessary, all supervisory personnel are to be made aware of the change and be in agreement with the new procedure.



#### The safety of personnel and the environment are the first considerations during any operation.

#### 3.2 EMPLOYEE ACCOUNTABILITY

Employee acceptance and compliance with company health, safety, and environmental procedures is the key to the success of the overall program. The employee will assume the responsibility to assist in the development of his coworker's positive attitude regarding health, safety, and the environment. Employees must be allowed to freely express their responsibility to suggest improvements, caution coworkers, and interrupt work tasks when conditions pose a health, safety, or environmental threat. The employee will:

- Understand and comply with health, safety, and environmental procedures.
- Be competent to perform assigned tasks in a safe manner.
- Comply with the use of safety equipment.
- Report all unsafe conditions.
- Identify and correct unsafe acts of coworkers.
- Assist in the training of coworkers by being a mentor.
- Report all incidents, injuries, and illnesses.

#### 3.3 HAZARD IDENTIFICATION AND OPERATIONS BRIEFINGS

Every operation will be preceded by a formal hazard identification (HAZID) and operations briefing with all parties involved in the operation. Briefing material and operations plans will be circulated with stakeholders prior to briefings. In addition to the HAZID conducted far enough in advance of the operation to allow for any identified hazards to be addressed and operations planning updated; a operations briefing will occur immediately preceding any offshore operation. The following procedure will be followed to ensure a properly conducted operations briefing.

- 1. Define the task.
  - Define the task to be performed in detail
  - Explain the reason for the task
  - Explain the expected results
  - Explain the consequences of failure
- 2. Designate resources.
  - Who will be in charge of coordinating the procedure?
  - Designate the other members of the team
  - List the materials or tools that will be needed
  - Determine the methods of communication
- 3. Lay out the procedure.
  - List the steps to be performed in the order in which they will occur
  - Designate the person in charge of each step
  - Define the timing of the procedure
  - Start time



- Expected duration
- Stop time
- 4. Analyze the procedure.
  - On a step-by-step basis, identify all known hazards
  - Determine methods to eliminate the hazard
  - Develop procedures to control the hazard
  - Define the risks involved
  - Determine the methods to decrease the risks
  - Ensure all parties are aware of the risks and mitigation procedures
  - If the hazard cannot be eliminated or controlled, change the procedure
  - On a step-by-step basis, determine what can go wrong that may create hazards
  - List the possible hazards that could be created
  - Develop procedures to compensate for mistakes
- 5. Record any additionally identified hazards and collect signatures documenting that all parties are in agreement conducting safe operations per the discussed plan.
- 6. Review the with all parties that are involved.
  - Poll the participants to ensure their understanding of the process
  - Have each member explain their duties and responsibilities
  - If possible, take the team to the site and complete a walkthrough
  - Adjust the plan if necessary
- 7. After-job critique.
  - Did everything match the plan?
  - Were the results expected?
  - What went wrong?
  - What improvements were identified during the PAUSE?
  - Revise the HAZID based on the results

#### **Responsibility**

- Supervisory Staff
  - Plan each work task element with consideration of health, safety, and environmental impact factors as an integral part of the process.
  - Issue orders in a clear and concise manner so as to be understood by all affected crewmembers.
  - Orient employees in reference to:
    - Responsibilities and accountabilities
    - The employee's team
    - Personal protective equipment required
    - Reporting standards
    - General and job specific hazards



- The work area and potential hazards that exist
- Assign personnel to a task only for which they are competent.
- Lead by example.
- Conduct safety meetings and monitor/critique the review of plans and materials.
- Report all incidents, near hits, injuries, and illnesses immediately.
- Communicate hand awareness to all crewmembers.
- Safety/Operations Staff
  - Ultimately responsible for ensuring that all personnel adhere to the plan as detailed in the HAZID. In charge of supplying personnel and resources to successfully and safely complete the job task.
- All Staff Performing Work On-Site
  - Actively participate in briefings development and review discussions. Perform the duties required by the task in a safe manner. Ensure that any changes are communicated to the supervisor. Use Stop Work Authority when any uncontrolled hazard is identified.
  - Recognize the importance of briefly as a serious process to reduce risk and plan Delmar business that requires participation from the whole team. Simply reading of the HAZID prior to the job does not provide the feedback that everyone understands the risks and their role in conducting the task safely.



## 4 PERSONNEL RESPONSIBILITIES

#### **CalWave Power Technologies Representative**

- Will be the designated operator representative on board the vessel and as such is the sole point of contact through which all project notifications/exterior communications will pass, including daily progress reports.
- Will liaise between contractor and hirer in all matters other than specified below.
- Will be responsible for authorizing commencement of operations following consultation with requisite parties.
- Will perform all operations with regards to controls of the Wave Energy Converter (WEC), including coordination with shore-based staff.
- Provides final approval for any operational or project changes, per MOC procedure, unless safety related and determined by Vessel Captain to be immediate in nature.
- Submit and/or review and approve change requests per MOC procedure.

#### Vessel Captain

- Will be responsible for the safety of their crew and vessels, and, when towing, for the safety of the equipment under tow.
- Will liaise closely with CalWave representative during project operations to ensure the procedures are followed as closely as circumstance permits.
- Will ensure that the appropriate navigation warnings are issued at regular intervals.
- Will coordinate and be responsible for directing the vessel crew during operations, as agreed with CalWave representative.
- Submit and/or review and approve change requests per MOC procedure.

#### UCSD Supervisory Staff

- Will be responsible for the safety any UCSD personnel, pier side facilities and maintain supervisory authority over the test site
- Will be informed of all operations, including commencement and completion of all work.
- Will be invited to attend any pre-briefings or other operational meetings for which UCSD staff are not directly involved in.
- Submit and/or review change requests per MOC procedure.



# **5** TRIGGER POINTS

The following trigger points are to be monitored during the operations. Trigger points are pre-defined points of review for the operation and not a defined condition for cessation of operations. The listed events are not exhaustive, and it is paramount that the STOP WORK OBLIGATION persists in conjunction with trigger points.

- Prevailing Weather
  - Wind speed
  - Sea (swell, current)
  - o Visibility
- A reduction, during operations, in the function of the vessel navigation system.
- The experience of periods of onerous current and/or tide stream that impact the vessel's capacity to hold the required position.
- The degradation in the status of critical personnel during the operation due to illness or fatigue.
- Tensions, higher than anticipated, are experienced at the vessel.
- Technical faults with the vessel equipment.

Trigger points are reference aids only in so far as vessel design, operator's boat handling skills and vessel orientation to tide and sea states precludes the establishment of any definitive conditions. Notwithstanding the above, the vessel's Captain can stop the operation at any time.

During operational pre-briefings contingency plans shall be agreed by all parties for best practices related to actions taken in the event of a stop work trigger to ensure safety of crew and equipment.



## 6 **PROJECT LOCATION**

### 6.1 AREA OF OPERATIONS

The specific area for the WEC deployment is approximately 540 meters from the Scripps Institute of Oceanography (SIO) pier, at a heading of 276.9 (SEE), with an average depth of 21.4 meters and a slope of up to 5%. This area, including GPS coordinates for the SIO Pier, the center of the operating area and the four anchor locations are shown below.



Figure 2: Deployment Area of Interest

This area has been agreed with the site owner (SIO), all necessary permits for the deployment have been obtained and the site has been surveyed.

## 6.2 SHORE SIDE MONITORING AND CONTROL STATION

Shore side monitoring and control will occur at the Ellen Browning Scripps Memorial Pier, operated by Scripps Institute of Oceanography (SIO) at the University of California, San Diego (UCSD). For the duration of the test period, CalWave will be entered into a lease agreement with UCSD and have 24-hr access to the pier facilities.





Figure 3: SIO Pier



Figure 4: Instrumentation Shed – outside



Figure 5: Instrumentation Shed - inside



## 6.3 TRANSIT ROUTES

The *vessel* will transit to the test site along the proposed transit route as determined by vessel mobilization location and operations being performed. For transit operations involving equipment under tow, contingency planning for towline failure will be included in operational planning and hazard identification, including considerations for spare towline and/or additional line handling vessel.

A list of anticipated transit routes to site is provided below.

Vessel	Route	Distance (nm)
Multiple	1 - SIO pier to Test Site	0.3
Multiple	2 – Driscoll Mission Bay to Test Site	8.9
R/V Beyster	3 - Pont Loma to Test Site	16.5
R/V Beyster	4 – Point Loma to Driscoll Mission Bay	10.1
DB San Diego, Jag, M/V Cooper	5 – National City to Test Site	22.2
DB San Diego, Jag, M/V Cooper	6 – National City to Driscoll Mission Bay	15.8

#### Table 4: Anticipated Transit Routes.



Figure 6: Transit Route 1: SIO Pier to Test Site.





Figure 7: Transit Route 4: Point Loma to Driscoll Mission Bay



Figure 8: Transit Route 5: National City to Test Site



Figure 9: Transit Route 6: National City to Driscoll Mission Bay



## 6.4 SITE PERMITS

The following site permits have been approved or are in the submission process, a status is included below

Table 5: Site Permits.								
Permit	Status	Comment						
Landowner Permission	Received	UCSD, SIO						
Army Corps of Engineers	Approved, 11/05/2019	SPL-2019-00424-RRS						
California Coastal Commission (wavier)	Approved, 09/28/2018	9-18-0933-W						
Fish and Wildlife	Approved, 10/04/2018	SC-013978						
CA Water Board	Approved, 8/01/2019	R9-2019-0158						
ΝΟΑΑ ΙΤΑ	Not required	NOAA email response 11/13/2018						
State Lands Commission	Not required	SLC phone meeting 10/19/2018						
DOE Biological Assessment	Complete	NMFS concurrence letter received 5/9/2019						
US Coast Guard - PATON	Approved, 02/11/2020	CG-2554 (CoastScout & PATON)						



# 7 DETAILED RESOURCE CHARACTERIZATION

### 7.1 SITE DESCRIPTION

#### 7.1.1 Existing Support Infrastructure

Scripps Institute of Oceanography is a world leading marine science and engineering institution located on the coast in La Jolla, California, just north of San Diego. Scripps operates many specialized marine science facilities, including Scripps Pier extending 300m into the bight north of Point La Jolla. Scripps Pier hosts several meteorological and oceanographic installations, the most relevant of which are detailed in the Met-Ocean Data section below and called out in Figure 10.



Figure 10: Scripps Pier and useful met-ocean instrumentation.

#### 7.1.2 New Support Infrastructure

CalWave will install some new, temporary infrastructure to support the deployment. Four anchors will moor the device in place. An electrical umbilical cable will connect the device to Scripps Pier, carrying fiber optic communications and up to 5kW of electrical power. The cable will be approximately 1" and will be held to the sea floor with sandbags. The cable will terminate on the Scripps Pier deck, coming up through existing conduit.

## 7.2 MET-OCEAN DATA

#### 7.2.1 Data Sources

Public meteorological and oceanographic (Met-Ocean) data sources are listed in Table 6, and a map depicting their relative positions is presented in Figure 11.



Tuble 6. Estublished met-ocean data sources near the deployment drea.	Table (	6: Established	met-ocean	data sources	near the	deployment area.
---	---------	----------------	-----------	--------------	----------	------------------

ID/Name	Data Type	Important Variables	Location	Data Start	Owner
CDIP 201 "Scripps Nearshore"	Waves	H <sub>s</sub> , T <sub>p</sub> , DP	100m West of deployment site	2013	CDIP/SIO
CDIP 073 "Scripps Pier"	Waves, Winds	H <sub>s</sub> , T <sub>p</sub> , DP WDIR, WSPD	800m East (cable landing)	2005	CDIP/SIO
CDIP 100 "Torrey Pines Outer"	Waves	H <sub>s</sub> , T <sub>p</sub> , DP	14km Northwest	2004	CDIP/SIO
STN 9410230	Water Levels	Water Levels	800m East (cable landing)	1988	NOAA CO-OPS



*Figure 11: Established met-ocean data sources near the deployment area.* 

#### 7.2.2 Wave Conditions

#### 7.2.2.1 General Wave Climate

The wave climate around is among the most well characterized in the world, thanks to the immediate attention of leading oceanographers and engineers at Scripps Institute of Oceanography, especially the Coastal Data Information Program (CDIP). What follows below is a high-level summary to serve as a



reference among CalWave and partners for deployment; much more detailed analysis of the actual conditions encountered will accompany final project reports.

CDIP Station 201, "Scripps Nearshore", is the closest data source to CalWave's planned deployment location, and thus serves as the reference for all following wave climate analysis unless otherwise noted. A combined joint probability diagram (JPD) of CDIP 201 for the planned deployment months of March-October is shown below in Figure 12Figure 13. Also noted on Figure 12 are the standard wave cases, Froude-scaled 1:5, used by CalWave for performance evaluation, survival planning, and component specification. The binned sea states show a good qualitative match for CalWave's planned demonstration, holding a high probability that the device will experience all cases relevant to performance and survival evaluation.



Figure 12: Joint Probability Diagram of wave data from CDIP 201 - "Scripps Nearshore", during the planned deployment months.

#### 7.2.2.2 Monthly Wave Climate Variability

JPDs of the wave climate in each month are shown in Figure 13 demonstrating considerable seasonal variability in wave conditions at the deployment site. Winter months (January-March & November-December) experience more long-period waves, with total energy spread over a larger period and wave height range. In contrast, summer months experience much more concentrated energy including CalWave's design reference cases (including ACE relevant IWS design cases). This informs CalWave's "work-up plan" for the deployment, with installation in the spring and final recovery in the fall.





Figure 13: JPDs for CDIP 201, illustrating seasonal variation in wave height and wave period for each month of the year.

#### 7.2.2.3 Directionality

The incident wave direction at CDIP201 is predominately from the West-Northwest (285°) during the deployment months of March-October, as shown in Figure 14.



Figure 14: Aggregate wave direction during planned deployment months.

However, such a broad analysis obscures important variation in the wave directionality and accompanying wave heights and periods. In Figure 15, significant wave height is presented on the radial axis, and wave periods are grouped into distinct plots. Short period wind-waves (Tp 3-6 seconds) can come from a broad 90° cone, though still generally from 285°. The most relevant cases fall in this period range, and



"performance cases" can be expected from +/- 45° off-axis. The directional tendency grows in the intermediate periods, centered around the 285° axis. At long periods (Tp > 10s), the distribution becomes bifurcated, as long waves generated by distant North Pacific and South Pacific storms approach from 290° and 240°, respectively. The device will be oriented to towards the predominant 285° axis, and so the South Pacific storms wrapping around Point La Jolla represent an energetic off-axis load that will be compensated by the device's capability to tune differently for different directions, respectively degrees of freedom of oscillation. A 1:5 scale device would be tuned to the shorter periods around 6 seconds; indeed, any waves longer than 10 seconds at 1:5 scale would correspond to periods which are exceedingly rare in full-scale device deployments. Power absorption from these long wave periods will still be an objective.



*Figure 15: Dominant wave direction is more precisely examined by binning into discrete peak period ranges. The left plot, showing short-period wind-waves, is the most relevant for performance evaluation.* 

Another useful perspective on wave direction and peak period is by monthly variation, as shown in Figure 16. The off-axis 240° waves can come in any month, but in the most important testing months of June-September, these waves are mostly below 1.5m Hs. The largest waves, above 2m Hs, come from the West-Northwest axis, and only in the "shoulder" testing months of April/May and October/November.





*Figure 16: Dominant wave direction for each month of the year.* 

#### 7.2.2.4 Summary

All the above observations are summarized in Figure 17, using 5 lines important wave climate parameters for each month at the minimum (thin green line), 5<sup>th</sup> percentile, mean, 95<sup>th</sup> percentile, and maximum (thin red line).



Figure 17: Summary statistics for CDIP 201 - "Scripps Nearshore", the most relevant data source for the planned deployment area.



#### 7.2.3 Water Levels

The National Ocean Service has maintained a water level station (#9410230) directly on Scripps Pier, 800m east of the deployment location, since 1924. This station is an excellent reference for water levels during CalWave's demonstration. The datums at station 9410230 report a Mean Tide Range of 1.126 meters, with a typical daily water level variation of 1.624 meters (the "Great Diurnal Range"). (Note, "water levels" include tides as well as storm surge and other localized phenomena).

In addition to historic and real-time water level observations, NOAA publishes tide predictions up to a year in advance.

#### 7.2.4 Surface Currents

Surface current measurements are not directly available at the deployment site. However, near real-time estimates are derived from a network of shore-based high-frequency radar installations (HFRNet) maintained by the Coastal Observing Research and Development Center (CORDC) at UCSD. These surface current predictions are available at several time and spatial resolutions; a representative screen shot from the HFRNet webpage is shown in Figure 18.



*Figure 18: Screen shot of the HFRNet surface current model forecasts from CORDC.* 

NOAA's Center for Operational Ocean Products and Services (CO-OPS) publish current predictions for many "virtual stations" around active ports and harbors, including San Diego Bay. The closest station is PCT0026, ~ 1km west of Point Loma Light and 22 km south of the CalWave's deployment area. Nevertheless, the currents at Point Loma are rather mild, with a peak of ~50 cm/s; a representative plot of the surface currents is shown in Figure 10. CO-OPS publish annual predictions of surface currents.





Figure 19: Surface current projects at "virtual station" PCT0026, 22km south of the deployment area.

#### 7.2.5 Winds

Winds approach Scripps from every direction, though predominantly from the Northwest; see Figure 20. Sustained winds are below 10 knots 95% of the year, and below 10 knots for 97.5% of the planned deployment months. Most storms with winds above 20 knots tend to come from the Northwest, likely bringing localized short-period waves which will be important scaled performance evaluation cases for the WEC but will likely preclude marine operations. The other notable strong wind direction is from the Southeast, likely driven by distant Southern Pacific hurricanes in the late summer months. These winds are less likely to produce steep wind-waves, thanks to the relatively small fetch area North of Point La Jolla.



Figure 20: (a) Wind speeds recorded at Scripps Pier. (b) Cumulative Distribution Function (CDF) of wind speeds at Scripps Pier during the deployment months.



### 7.3 WAVE FORECAST TOOLS

CDIP provides 2 wave forecast products relevant to this deployment. The "NowCast" product uses realtime buoy measurement to seed CDIP's California Wave Model, which in turn propagates wave heights to forecast locations along the 10m contour with appropriate accounting for bathymetry and wave propagation delays. **The NowCast provides a 4-hour look-ahead** and is preferred for planning the device's operational states because it has better accuracy in short-period waves.

**CDIP's "Forecast" product gives a 5-day look-ahead**, but with much lower precision. In this case, the California Wave Model is seeded with the Pacific-scale Wave Watch III (WW3) grid at the CWM's boundaries around the Channel Islands. The forecast product suffers from lower precision because it makes no attempt to account for local wind-seas in the nearshore areas in the lee of the Channel Islands. This product is more suitable for planning marine operations because it has a longer forecast horizon.

### 7.4 EXTREME SEA STATES

Extreme seas are probabilistic events, and thus recorded sea states may not represent the most severe storms that may occur in a deployment period. The Kernel Density Estimation (KDE) method for extrapolating extreme sea states was applied to 6 years of data from CDIP 201, and the resulting 50-year return extreme sea state contour is shown in Figure 21.



*Figure 21: 50-Year Return extreme sea state contour (red), representing the probabilistic worst-case scenario at the Scripps Nearshore buoy.* 



## 7.5 WEATHER WINDOWS

"Weather Windows" are to suitable times for marine operations, defined here by:

- Daylight Hours simplified to 0700-1700 local time
- Wave Height Threshold upper limit of allowable Hs
- Duration number of consecutive hours meeting the first two criteria

Historic wave data can provide estimates of weather windows for each month of the planned deployment at various threshold levels. For example, if a particular marine operation requires 6 hours of daylight with waves less than 1m Hs, this would be possible 28 days in July, but only 19 days in April. Expected weather windows for each month at various significant wave height thresholds are presented in Table 2. There is a dearth of working days with significant wave height below 50cm, but considerably more available days if the wave height restriction is relaxed to 1m.

Table 7: Weather windows at the deployment site. If a marine operation can be conducted up to 1m of significant wave height, one could expect 19 days in April for such work, and 28 days in July.

Expected Operational Days at Scripps Nearshore "Operational" = 6 continuous hours of daylight below Hs Threshold												
Threshold Hs (m)	Jan.	Feb.	Mar.	Apr.	May	June	July	Aug,	Sep.	Oct.	Nov.	Dec.
2.5	28	26	28	28	28	28	28	28	28	28	27	28
2.0	28	26	28	28	29	28	28	28	28	28	27	28
1.5	27	25	26	26	27	28	28	29	28	28	26	26
1.0	23	21	20	19	22	25	28	28	25	26	23	22
0.5	8	4	7	2	2	4	9	8	7	4	10	7



# 8 VESSELS & OPERATORS

## 8.1 SUPPORT VESSEL (19' BOSTON WHALER)

A small line handling vessel for operations either independently, or alongside a larger vessel. UCSD owns and operates several 19-ft Boston Whalers located on SIO pier and provisional contracting terms for the use of these vessels have been agreed with UCSD. The USCD small vessels are deployed with the pier crane and skippered by UCSD staff. At 0.3 nm from the pier, this provides the most immediate access to the test site for observations or operations appropriate for a small vessel.



Figure 22: Support Vessel (19' Boston Whaler).



Figure 23: Boston Whaler Specifications.



#### Vessel Specifications:

- Length: 19.4 ft
- Beam: 8 ft
- Draft: 13 ft
- Weight (w/engine, fuel & water): 2769 lbs
- Maximum weight capacity: 2500 lbs
- Swamped capacity: 4000 lbs
- Persons capacity: 8
- Maximum Horsepower: 150 HP
- Minimum Horsepower: 115 HP

### 8.2 R/V BEYSTER

The research vessel Bob and Betty Beyster is a purpose-built coastal research vessel designed for efficient operations offshore in Southern California. The Beyster is owned and operated by Scripps Institute of Oceanography (SIO).



Figure 24: R/V Beyster.

This is the primary vessel intended for use during the test period. Provisional contract terms on the use of this vessel has been agreed with UCSD and will be finalized during Budget Period 2.

#### Vessel Specifications:

- Length: 42 ft
- Beam: 16 ft
- Freeboard: 3 ft
- Stern A frame capacity: 2.5 tons



- Starboard knuckle crane capacity: 660 lbs, 17 ft reach
- Dynamic Positioning System (DPS)
- Deck space: 192 ft<sup>2</sup>
- Maximum speed: 38 kts
- Cruising speed: 25 kts
- Hand-deployable Sebotix LBV-300 Mini-ROV
- Acoustic communications transducer



Figure 25 R/V Beyster -Starboard Cutaway









Figure 27: R/V Beyster Boom Crane Capacity


DE- EE0008097 CWPT Open Water Demonstration CalWave Power Technologies Inc. Comprehensive IO&M Plan

### 8.3 DB SAN DIEGO

The heavy lift crane barge DB San Diego, owned and operated by Pacific Maritime Group, is the intended vessel for anchor handling. This vessel is significantly oversized for the weight of anchors being deployed which will provide operational flexibility and capacity. This is particularly important for the anchor recovery operation, which could encounter suction forces from the seafloor.



Figure 28 DB San Diego

o Space	
e specs	
Offshore Derrick Barge	
1954/2003	and the second s
134.9 FT	ter i and the second production of the second
58 FT	and and a state of the state of the state
12 FT	
1231114	
150 ton revolving	
150 feet (more available)	
25 KW	
92 G / 92 N	08.20
	Offshore Derrick Barge 1954/2003 134.9 FT 58 FT 12 FT 1231114 150 ton revolving 150 feet (more available) 25 KW 92 G / 92 N

Figure 29 DB San Diego Specifications



### 8.4 VESSEL OPERATORS

The primary vessels anticipated for use in this project are owned and operated by UCSD Scripps Institute of Oceanography (SIO). For anchor handling, the primary vessel operator is anticipated to be Pacific Maritime Group. Backup vessel operators are C&W Dive Services, whose respective vessels are described in Appendix A. Contact details for primary and backup vessel operators is provided in the personnel contact list.

### 8.5 DIVE SERVICES PROVIDERS

For non-commercial diving UCSD research divers are available. However, use of the UCSD research divers is limited to inspections, seafloor surveys and similar low-risk, non-complex diving. For commercial diving services initial contract discussions and operational reviews have been conducted with three San Diego based dive services companies: C&W Dive Services, Phoenix International, and VMS. All three are fully certified commercial dive services companies.

Dive services are not anticipated to be a significant aspect of operations during this demonstration project, and ideally limited to anchor installation and anchor recovery operations. However, it is critical to have established relationships with local dive services suppliers should the unanticipated need arise. Contact information for dive service providers is included in the personnel contact list.



## 9 PROJECT OPERATIONS

The following project operations are detailed in separate individual operations plans which are intended to be used in collaboration with this overarching Comprehensive IO&M Plan.

- 9.1 DIVE SURVEY OF ANCHOR LOCATIONS\_V2.1
- 9.2 COASTSCOUT WAVE MEASUREMENT BUOY INSTALLATION, OPERATION, AND MAINTENANCE PLAN\_V1.1
- 9.3 ANCHOR INSTALLATION PLAN\_V2.5
- 9.4 UMBILICAL LAY PLAN\_V2.4
- 9.5 WEC TOW PLAN\_V2.5
- 9.6 WEC DEPLOYMENT PLAN (INCLUDING OPERATION & TEST PLANNING)\_V2.6

Additionally, after-action reports will be added to this document library as those operations occur. For operations with multiple occurrences, such as WEC towing and deployment, an after-action report will be generated for each occurrence, and the operations plan updated as necessary to incorporate the learnings from each operation.



## **10** APPENDIX A: BACKUP VESSELS & OPERATORS

### 10.1 M/V COOPER

The M/V Cooper is owned and operated as a dive support vessel by C&W dive services. It is currently in the San Francisco bay area being retrofitted with deck crane and anticipated to be available summer/fall 2019.

#### Vessel Specifications:



Figure 30: M/V Cooper Vessel Specifications



Figure 31: M/V Cooper



DE- EE0008097 CWPT Open Water Demonstration CalWave Power Technologies Inc. Comprehensive IO&M Plan

### 10.2 Jag

The coastal tug Jag is owned and operated by Pacific Maritime Group. This vessel is more expensive and less suited to the proposed operations than either the R/V Beyster or the M/V Cooper but is included as a backup for potential anchoring and WEC handling operations.

#### Vessel Specifications:

Specifications:

VESSEL NAME: Jag BUILT: 1960 REBUILT: 2007 BUILDER: CLASS: Model Bow Ocean tug w/ push knees HORSEPOWER: 650 DIMENSIONS: 47' x 16' x 8'

BOLLARD PULL: MAINE ENGINES: (2) MTU 60 Series Tier 2 GENERATOR: 25 KW Tier 2 TOW WINCH: Single Drum, 900 ft. soft line FUEL CAPACITY: 2,000 gal FRESH WATER:

Figure 32: Jag Vessel Specifications



Figure 33 Coastal Tug, Jag



### 10.3 R/V Sproul

UCSD research vessel (<u>https://scripps.ucsd.edu/ships</u>). R/V Sproul is a backup vessel for general operations and anchor handling operations. Due to relative size and cost of the vessel it is not anticipated to be used during the CalWave 1:5 scale deployment at the SIO test site.

#### Vessel Specifications:

- Built: 1981
- Length: 125'LOA, 116' LWL
- Beam: 32'
- Draft (max): 9'6'
- Bow Thruster: White-Gill trainable Hydraulically operated 155 hp
- Open deck space: 1,854 sq. ft
- **Transit Speed for Cruise Planning:** 8.5 knots (*variable with conditions -- contact us prior to making speed/time estimates*)
- Speed, Minimum: 2 knots
- Range: 4,300nm at 9 knots (fuel)
- Fuel Capacity: 25,000 gal
- Fuel Consumption: 1,350 gal/day full speed 850 gal/day average



Figure 34: R/V Sproul - 1





Figure 35: R/V Sproul - 2



Figure 36: R/V Sproul - 3





Figure 37: R/V Sproul – 4

Table 8: R/V Sproul Equipment List

CRANE TYPE	LOCATION	SWL (At Sea)			
Stern A-frame	Stern Center	10,000 lbs.			
Hiab Crane	Hiab Crane	2,400 lbs.			
WINCH TYPE	CABLE	NOTES			
Markey DESH-3 Trawl	4,500 m 3/8" 3x19 Wire	Hi speed lift: 1250 lbs. Low speed lift: 5000 lbs.			
Western Gear CTD/Hydro	4,500 m .322" EM or 7,500 m " Hydro wire	Portable winch not normally installed			
Northern Line CTD/Hydro	4,500 m .322 EM				
Western Gear portable	3,000 m .680" EM or 10,000 m ." 3x19				

The crane capacity chart is pending check out testing and derating after completion of retrofit but is anticipated to have a capacity of 8-tons. The M/V Cooper is considered as an appropriate backup vessel for general and anchor handling operations. The larger crane capacity, significant deck space and wider beam make the M/V Cooper able to support complex diving operations requiring surface supplied air and other dive support equipment, if required. Additionally, the bow lift gate and wide beam would allow for the WEC to be recovered to the deck of the M/V Cooper should unanticipated events cause for this need.



CWPT Open Water Demonstration DE-EE0008097.0005 Budget Period 2

Task 5.4 Comprehensive IO&M and Testing Plan

# 9.1 Dive Survey of Anchor Locations

Version 2.1 - October 2019



## CONTENTS

Fi	gure	s		2
Та	ables			;
1	Ir	ntro	duction 4	ŀ
2	E	quip	oment, Vessels, and Personnel5	;
	2.1	V	/essels5	;
	2.2	E	Equipment	;
	2.3	Р	Personnel	;
3	Ρ	roje	ect Location	5
	3.1	A	Area of Operations	5
	3.2	Т	-ransit Routes	5
4	V	esse	els & Operators	,
	4.1	S	Support Vessel (19' Boston Whaler)7	,
5	Ρ	roje	ect Operations	3
	5.1	A	Anchor Deployment Site Survey	3
	5	.1.1	Mobilization: Anchor Survey & Marking	3
	5	.1.2	Operations Sequence: Anchor Survey & Marking9	)
6	A	fter	Action Report	<u>)</u>
	6.1	S	Setup & Methodology	)
	6.2	Т	- imings	;
	6.3	R	Results	ł

### FIGURES

Figure 1: Transit Route 1: SIO Pier to Test Site.	6
Figure 2: Support Vessel (19' Boston Whaler).	7
Figure 3: Boston Whaler Specifications.	7
Figure 4: Anchor Point Spacing	9
Figure 5 Visual Reference of Anchor Point #1 Distance to SIO Pier	12
Figure 6 SIO Divers Deploying at Anchor #2	12
Figure 7 Vessel GPS at each Anchor Point	
Figure 8 Tides at time of survey	15
Figure 9 Screen Captures of Dive Survey	17



## TABLES

Table 1: Planned Offshore Operations	. 4
Table 2: Vessel List	. 5
Table 3: Contact List	. 5
Table 4: Proposed Anchor Locations	. 6
Table 5: Anticipated Transit Routes	. 6
Table 6: Equipment List: Anchor Survey & Marking	. 8
Table 7: Sequence: Anchor Location Dive Survey	10
Table 8 Estimated vs Actual Timings	13
Table 9 Anchor Survey locations (Target vs Actual)	15
Table 10 Anchor Point Depths (Target vs Actual)	16
Table 11 Anchor Footprint Slope (Target vs Actual)	16



## **1** INTRODUCTION

This report focuses on the Installation and Operations Planning for the open water demonstration to be conducted in collaboration with University of California, San Diego (UCSD) near the Scripps Institute of Oceanography (SIO) pier, in a water depth of approximately 70 ft (21.3 m).

#### **SIO Pier Location (terminus)**

Lat.	Long.
32°52'01.36"N	117°15'26.81"W

#### WEC Deployment (center of mooring grid)

Lat.	Long.
32°52'03.47"N	117°15'47.42"W

All operations are being coordinated with University of California, San Diego (UCSD) Scripps Institute of Oceanography (SIO) staff as well as local vessel operators and marine operations contractors.

The details outlined in these procedures are contingent upon several factors, such as operation conditions, vessel ability, safety, efficiency, etc. Due to these factors, this plan is subject to change. The respective management personnel must be contacted and contribute to determining a safe and effective method of performing operations. The current and weather conditions must be deemed favorable before starting operations.

Before the start of any operations, all vessels and individuals involved will hold operational procedure review and safety meetings to prepare for upcoming operations. All equipment will be checked at this time and the equipment will be verified for availability for upcoming operations.

The vessel captain and CalWave representatives will approve deviations that become unavoidable in the field during the installation process. VHF working channels will be identified at this time.

This document comprises of the overall methodologies of safe operations offshore, includes vessel specifics, and operations planning for the following planned evolutions:

Table 1: Planned Offshore Operations

Activity	Days
Dive Survey of Anchor Location	1
Total Planned Operational Days Offshore	1



## 2 EQUIPMENT, VESSELS, AND PERSONNEL

### 2.1 VESSELS

Table 2: Vessel List

Vessel	Operator	Website	Notes
19'	UCSD	https://scripps.ucsd.edu/ships	Primary work vessel
Boston			
Whaler			

#### 2.2 EQUIPMENT

All necessary equipment for this operation will be provided by UCSD.

#### 2.3 PERSONNEL

To ensure safe, effective, and efficient operations, the following contact numbers are included for use by personnel connected to the deployment operations. *Table 3: Contact List* 

University of California, San Diego							
Name	Position	Phone	Mobile	Email			
Christian McDonald	Scientific Diving & Small Boating Safety Officer	Private infor	mation not includ	ed in submitted documents			
Brett Pickering	Assistant Boating Safety Officer						

CalWave Power Technologies					
Name	Position	Phone	Mobile	Email	
Dan Petcovic	COO	Private infor	mation not include	ed in submitted documents	



## **3 PROJECT LOCATION**

### 3.1 AREA OF OPERATIONS

The area being investigated for this operation is the vicinity of the proposed anchor locations for the CalWave WEC. GPS coordinates for these locations are provided below;

Anchor#		Deg	Min	Sec	Depth		dd	Deg	Min
A1	Ν	32	52	4.068	71.85	ft	32.867797	32	52.0678
AI	W	117	15	47.832	21.90	m	117.263287	117	15.7972
42	Ν	32	52	3.144	68.85	ft	32.867540	32	52.0524
AZ	W	117	15	48.090	20.99	m	117.263358	117	15.8015
42	Ν	32	52	2.922	67.85	ft	32.867478	32	52.0487
A3	W	117	15	47.046	20.68	m	117.263068	117	15.7841
A4	Ν	32	52	3.810	71.85	ft	32.867725	32	52.0635
	W	117	15	46.710	21.90	m	117.262975	117	15.7785

Table 4: Proposed Anchor Locations

### 3.2 TRANSIT ROUTES

The *vessel* will transit to the test site along the proposed transit route as determined by vessel mobilization location and operations being performed. A list of anticipated transit routes to site is provided below;

Table 5: Anticipated Transit Routes.

Vessel	Route	Distance (nm)
Multiple	1 - SIO pier to Test Site	0.3



Figure 1: Transit Route 1: SIO Pier to Test Site.



### 4 VESSELS & OPERATORS

### 4.1 SUPPORT VESSEL (19' BOSTON WHALER)

The USCD small vessel is deployed with the pier crane and skippered by UCSD staff. At 0.3 nm from the pier, this provides the most immediate access to the test site for observations or operations appropriate for a small vessel.



Figure 2: Support Vessel (19' Boston Whaler).



Figure 3: Boston Whaler Specifications.



## 5 PROJECT OPERATIONS

### 5.1 ANCHOR DEPLOYMENT SITE SURVEY

The survey will consist of identifying the specific anchor locations, including verifying and obtaining evidence (photograph or video) of seafloor conditions between and around anchor locations. It is important to orient the anchors such that the prevailing wave direction is in between anchors and ensure the anchors are equally spaced into a square grid for optimal conversion efficiency. Additionally, seafloor surface samples are required in order to perform geotechnical lab analysis to validate against previous geotechnical analysis performed near the proposed site and support detailed design of the anchor blocks.

The anchor grid has been defined from review of available seafloor data reports and GIS tools. This location was chosen because of the sandy benthic profile with no apparent obstructions and the shallow slope. The available seafloor data indicates an anchor spread with approximately 1 m of depth variation resulting in a slope of less than 5 degrees from any anchor point to the center of the grid.

At 70 ft (21 m) depth, each diver is allocated a maximum of 40 min bottom time without the need for decompression (a safety stop is required). Multiple dives at this depth are allowed with adequate surface interval time. It is anticipated that a team of two divers can accomplish the survey by performing multiple dives.

#### 5.1.1 Mobilization: Anchor Survey & Marking

These procedures were written in anticipation of using a small dive support vessel. The vessel will be mobilized with all the necessary equipment to complete the scope of work and is anticipated to mobilize from SIO pier.

OWNER	DESCRIPTION	SIZE	QTY				
19' Boston Whaler (BW-1)							
UCSD	Dive Support Equipment		1				
UCSD	Weighted downline		1				
UCSD	Underwater camera/video system	Sony a6500	1				
UCSD	Backup underwater video system	GoPro	1				
CalWave	Sealable bags for collecting seafloor sand	Minimum 1.56L (95in <sup>3</sup> )	1				
CalWave	Sealable bags for collecting seafloor sand	Minimum 0.42L (25in <sup>3</sup> )	3				
SIO Pier							
UCSD	Lift rigging to support vessel deployment & recovery		1				

Table 6: Equipment List: Anchor Survey & Marking



#### 5.1.2 Operations Sequence: Anchor Survey & Marking

The following sequence details the scope of work for the anchor survey operation. The sequence may be altered in collaboration with CalWave support staff.

If any of the below conditions are encountered, the dive team shall adjust the survey location as necessary to identify alternate proposed anchor locations.

- Seafloor obstructions (e.g. large rocks, corals, marine habitats)
- Seafloor depth at proposed anchor location deviating from expected by more than +/- 1 meter

Planned downtime per dive is 10 to 15 minutes. Brief surface intervals are required between dives adhering to no-decompression constraints as determined by dive computers.

If unanticipated seafloor conditions are present, UCSD shall contact CalWave staff to coordinate the decision to investigate alternate locations. The primary focus is to find anchor coordinates corresponding to the required anchor grid layout and depth in order to provide to the anchor installation contractor.

The required anchor spacing is dependent on seafloor depth, with the below spacing assuming ~21 meter depth;



Figure 4: Anchor Point Spacing

Estimated anchor points calculated using the Great Circle Calculator, written by Ed Williams, with Earth Model WGS84/NAD83/GRS80. Conversions between datum sets have been calculated using the Earth Point calculator. Datum sets are provided with an accuracy of approximately 0.182 meters. Current assumptions for mooring geometry accounts for up to 1 meter of offset per anchor. Discussions are ongoing as to anticipated possible accuracy of anchor placement during installation operations.



Table 7	7: Sequence:	Anchor	Location	Dive	Survey
---------	--------------	--------	----------	------	--------

Step	Asset	Task				
1	Anchor Lo	cation Dive Survey				
1.a	BW1	<ul> <li>Deploy from SIO pier</li> <li>Transit 0.3nm to anchor point 2 (32° 52′ 4.008″ N, 117° 15′ 47.784″ W)</li> </ul>				
1.b	Dive Team	<ul> <li>Deploy from <i>BW1</i> with underwater GPS</li> <li>Validate depth at location (anticipated to be 72' (21.95 m))</li> <li>Verify seafloor conditions including photographic or video evidence, annotating any potential hazards or obstructions</li> <li>Obtain 1500-gram surface sample of seafloor sand (seafloor sand collected into ziplock bag)</li> <li>Recover to BW1</li> </ul>				
1.c	BW1	<ul> <li>Transit to anchor point 1 (32° 52′ 3.162″ N, 117° 15′ 48.054″ W)</li> <li>Validate depth at location (anticipated to be 68′ (20.73 m))</li> <li>Verify seafloor conditions including photographic or video evidence, annotating any potential hazards or obstructions</li> <li>Obtain 400-gram surface sample of seafloor sand (seafloor sand collected into ziplock bag)</li> <li>Recover to BW1</li> </ul>				
1.d	BW1	• Transit to anchor point 4 (32° 52′ 2.930″ N, 117° 15′ 47.052″ W)				
1.e	Dive Team	<ul> <li>Deploy from BW1</li> <li>Validate depth at location (anticipated to be 67' (20.42 m))</li> <li>Verify seafloor conditions including photographic or video evidence, annotating any potential hazards or obstructions</li> <li>Obtain 400-gram surface sample of seafloor sand (seafloor sand collected into ziplock bag)</li> <li>Recover to BW1</li> </ul>				
1.f	BW1	• Transit to anchor point 3 (32° 52′ 3.780″ N, 117° 15′ 46.782″ W)				
1.g	Dive Team	<ul> <li>Deploy from BW1</li> <li>Validate depth at location (anticipated to be 71' (21.64 m))</li> <li>Verify seafloor conditions including photographic or video evidence, annotating any potential hazards or obstructions</li> <li>Obtain 400-gram surface sample of seafloor sand (seafloor sand collected into ziplock bag)</li> <li>Recover to BW1</li> </ul>				
1.h	BW1	<ul> <li>Transit to SIO pier</li> <li>Recover to pier</li> </ul>				



It is anticipated for the Anchor Survey operation to take 3-4 hours to complete. Information obtained during the survey, including photographs and video will be collected and maintained on a shared google drive, located at:

https://drive.google.com/open?id=1Rv\_1IOmep9RYWKLp1TAdvVbitLL3oIg3&authuser=dan@calwave.e nergy&usp=drive\_fs



## 6 AFTER ACTION REPORT

#### 6.1 SETUP & METHODOLOGY

While mobilizing equipment, Christian provided a safety briefing and the operations plan was reviewed by all parties. The vessel was mobilized on the pier and deployed using the pier crane. All parties boarded the vessel by way of chain ladder from pier.

At each anchor location, the GPS coordinates and depths were validated by shipboard GPS and annotated. A downline was deployed at each site to provide visual reference on seafloor. Divers were then deployed. Divers obtained video evidence of seafloor conditions and sediment samples at each site, with Ruth operating the camera and Brett collecting samples.



Figure 5 Visual Reference of Anchor Point #1 Distance to SIO Pier



Figure 6 SIO Divers Deploying at Anchor #2



### 6.2 TIMINGS

Mobilization and pre-briefing commenced at dive shed at approximately 07:00. Vessel arrived on-site at 08:40am and departed site approximately 10:45.

Table 8 Estimated vs Actual Timings

Step #	BW-1	Est. Hrs	Act. Hrs	Diff.
1	Anchor site survey			
М	Mobilize vessel at home port (SIO pier)	1.0	1.0	0
1.a	Deploy vessel and transit to anchor position 2	0.5	0.5	0
1.b	Deploy dive team & survey anchor position 2	0.5	0.4	-0.1
1.c	Recover dive team and transit to anchor position 1	0.25	0.2	-0.05
1.d	Deploy dive team & survey anchor position 1	0.5	0.4	-0.1
1.e	Recover dive team and transit to anchor position 4	0.25	0.1	-0.15
1.f	Deploy dive team & survey anchor position 4	0.5	0.35	-0.15
1.g	Recover dive team and transit to anchor position 3	0.25	0.1	-0.15
1.h	Deploy dive team & survey anchor position 3	0.5	0.4	-0.1
1.i	Transit to home port & recover vessel to pier	0.5	0.5	0
DM	Demobilize vessel	1.0	1.0	0
	Total Time Estimate (hours)	5.75	4.95	-0.8
	Total Time on Site (excluding mob/demob & transit to/from site)	2.75	1.95	-0.8



### 6.3 RESULTS

Seafloor samples were delivered to SCST labs in San Diego. Results from the sediment analysis will be included in the detailed design of the anchor.

Below are photographs of the vessel GPS at each anchor point, indicating time of arrival at site, GPS coordinates and depth.



Figure 7 Vessel GPS at each Anchor Point

The below table includes the 'Target GPS' from the Anchor Survey operations plan (with coordinate system updated to match the vessel GPS), the 'Survey GPS' indicating the GPS where the survey downline was deployed, and depth readouts taken. The margin of error in the vessel GPS is approximately 8 ft (2.4 m).





Anchor#	Target GPS	Survey GPS	Error*	
2	32°52.067′	32°52.067′	5.1	ft
2	117°15.796′	117°15.79 <mark>7</mark> '	1.6	m
1	32°52.053′	32°52.053′	0	ft
	117°15.801'	117°15.801'	0	m
Λ	32°52.049'	32°52.049'	5.1	ft
4	117°15.784'	117°15.78 <mark>5</mark> '	1.6	m
3	32°52.063′	32°52.06 <mark>4</mark> ′	21.3	ft
	117°15.780'	117°15.784′	6.5	m

Table 9 Anchor Survey locations (Target vs Actual)

\*distances calculated using Great Circle Calculator (https://edwilliams.org/gccalc.htm).

Anchor points 1-3 were surveyed at locations accurate to within the margin of error in the vessel GPS. Anchor point 4 is believed to have also been surveyed accurately, however due to a glare on the vessel GPS the photograph had to be retaken after deploying the downline and it is believed that the difference between Target and Survey is due to the drift of the vessel in the time between deploying the downline and retaking the photograph.

As the survey was completed on a rising tide, the target depth for the anchor points needs to be corrected for the tide at time of survey. The below figure shows the approximate tide at the Scripps Pier tide station at time of survey for each anchor.





Based on the above offsets, the below Target versus Actual depths were obtained for each anchor point;



Anchor#	Target Depth (MLLW)		Tide Offset	Targ Depth of surv	et (time vey)	Actual Depth	Erro	r
2	72	ft	4.6	76.6	ft	77.2	0.6	ft
2	21.95	m	1.40	23.35	m	23.53	0.18	m
1	68	ft	4.9	72.9	ft	74.5	1.6	ft
L	20.73	m	1.50	22.23	m	22.71	0.48	m
4	67	ft	5.2	72.2	ft	72.6	0.4	ft
4	20.42	m	1.60	22.02	m	22.13	0.11	m
2	71	ft	5.4	76.4	ft	77.2	0.8	ft
3	21.64	m	1.65	23.29	m	23.53	0.24	m

 Table 10 Anchor Point Depths (Target vs Actual)

As can be seen, on average the surveyed depth was ~1 ft deeper than anticipated, which is well within an acceptable limit. Equally as important as actual depth at anchor is the differential in depth between anchor points. A target was set to find a suitable anchor location with a slope of less than 5%. However, as presented below, the actual depths surveyed slightly exceed this target (5.3%). This has been reviewed and determined to be an acceptable deviation.

Table 11 Anchor Footprint Slope (Target vs Actual)

Track	Target Slope	Actual Slope	Error
2->1	-4.5%	-3.0%	1.5%
1->4	-3.7%	-2.1%	1.6%
4->3	4.5%	5.3%	1.2%
3->2	1.1%	0	1.1%
2->4	-4.0%	-3.7%	1.3%
1->3	2.4%	2.2%	0.2%

Video footage of the dive survey is located on the project server at:

https://drive.google.com/open?id=1Rv\_1IOmep9RYWKLp1TAdvVbitLL3oIg3&authuser=dan@calwave.e nergy&usp=drive\_fs

As can be seen in the video footage, all four anchor sites are free of debris, obstructions or macrobenthos.



DE- EE0008097 CWPT Open Water Demonstration CalWave Power Technologies Inc. Dive Survey of Anchor Locations



Figure 9 Screen Captures of Dive Survey



CWPT Open Water Demonstration DE-EE0008097.0005 Budget Period 2

Task 5.4 Comprehensive IO&M and Testing Plan

# 9.2 CoastScout Wave Measurement Buoy Installation, Operation, and Maintenance Plan

Version 1.1 - December 2019



### CONTENTS

1	Int	troduction	3
2	Eq	uipment, Vessels, and Personnel	4
	2.1	Vessels	4
	2.2	Equipment	4
	2.2	2.1 Coast Scout Buoy	4
	2.2	2.2 CoastScout Canister	5
	2.3	Personnel	5
3	Pr	oject Location	6
	3.1	Area of Operations	6
4	De	ployment Operations	8
	4.1	Day 1: Equipment Preparation	8
	4.2	Day 2: Deployment	8
	4.3	Day 3: Recovery	8
A	ppend	dix A: CoastScout Buoy Data Sheet	9
A	ppend	dix B: CoastScout Mooring Arrangement1	0



## **1** INTRODUCTION

CalWave Power Technologies is commercializing the X-Wave<sup>™</sup> Wave Energy Converter (WEC) buoy with several novel features which enable consistent, predictable power output while managing structural loads, ultimately providing competitive energy for coastal communities.

MarineLabs develops, produces and deploys oceanographic measurement tools to improve domain awareness in the marine environment. The MarineLab's CoastScout is a sensor buoy with a small footprint which uses inertial measurements to derive wave elevation time series and sea state parameters.

CalWave is planning an 8-month demonstration deployment of the X16, a variant of the XWave buoy, near Scripps Institute of Oceanography in La Jolla, California for the summer and fall of 2020. MarineLabs will provide two wave measurement devices to be deployed near the WEC:

- 1. CoastScout Buoy a self-contained wave measurement and telemetry unit
- 2. **CoastScout Canister** a smaller sensor package meant to "piggyback" on other buoys

This report focuses on the deployment, operation, maintenance, and recovery of the two CoastScout units. All operations are being coordinated with University of California, San Diego (UCSD) Scripps Institute of Oceanography (SIO) staff as well as local vessel operators and marine operations contractors. The details outlined in these procedures are contingent upon several factors, such as operation conditions, vessel ability, safety, efficiency, etc. Due to these factors, this plan is subject to change. Adjustments to sequences for the preset installation and connection can be made in the field with the use of Management of Change (MOC) process. The respective management personnel must be contacted and contribute to determining a safe and effective method of performing operations. The current and weather conditions must be deemed favorable before starting operations.

Before the start of any operations, all vessels and individuals involved will hold operational procedure review and safety meetings to prepare for upcoming operations. All equipment will be checked at this time and the equipment will be verified for availability for upcoming operations.

The vessel captain and CalWave representatives will approve deviations that become unavoidable in the field during the installation process. VHF working channels will be identified at this time.

This document comprises of the overall methodologies of safe operations offshore, includes vessel specifics, and operations planning for the following planned evolutions:

Activity	Days
Shore-based buoy preparation, telemetry checks, and equipment staging	1
Deployment	1
Recovery	1
Total Planned Operational Days Offshore	3

Table 1: Planned Offshore Operations



### 2 EQUIPMENT, VESSELS, AND PERSONNEL

### 2.1 VESSELS

Table 2. Vessel List

The CoastScout is designed to be easily deployable from any small craft. Scripps' BW1, a 19' Boston Whaler, will be sufficient. The R/V Beyster could be used as a vessel of opportunity if preferred by the Scripps marine operations staff.

Vessel	Operator	Website	Notes
BW1	UCSD	https://www.bostonwhaler.com/family- overview/outrage-boat-models/190-outrage/	Primary vessel
R/V Beyster	UCSD	https://scripps.ucsd.edu/ships	Alternative vessel

#### 2.2 EQUIPMENT

#### 2.2.1 Coast Scout Buoy

The CoastScout buoy is a small IMU-based wave measurement platform with telemetry and other auxiliary sensors. The buoy weighs ~15kg, and principle dimensions are shown in Figure 1a. Figure 1b shows MarineLabs' Scott Beatty and a CoastScout buoy en-route to a deployment. The mooring is ~100 lbs of steel chain, 1:3 scope of synthetic line, and a small leader chain at the buoy to provide righting moment. A CoastScout datasheet is in Appendix A.



Figure 1a: CoastScout buoy principle dimensions



Figure 1b: CoastScout buoy en-route to a deployment



#### 2.2.2 CoastScout Canister

The CoastScout Canister is a small electronics package containing just the sensors, telemetry, and batteries needed for wave measurement. It is intended to "piggyback" onto existing buoys and thus provide a rapidly-deployable and economical wave measurement platform.



Figure 2a: Proposed corner marker buoy

Figure 2b: CoastScout Canister

In this deployment, the CoastScout Canister will be attached to a corner marker buoy used to designate the project area. A proposed marker buoy is shown in Figure 2a; this document will be updated with final marker buoy and mooring plan in January 2020. A rendering of the CoastScout Canister is shown in Figure 2b.

### 2.3 PERSONNEL

There groups of personnel will contribute to the CoastScout deployment.

Scripps Institute of Oceanography will operate the small boat, most likely the 19' Boston Whaler "BW1".

University of California, San Diego						
Name	Position	Phone	Mobile	Email		
Christian McDonald	stian     Scientific Diving & Small       Donald     Boating Safety Officer					
Brett Pickering	Assistant Boating Safety Officer	documents				

**MarineLabs** will provide the CoastScout buoy and CoastScout canister, assist with mooring procurement, and check the equipment assemblies prior to deployment. MarineLabs will also provide secondary/on-call support for the buoys while deployed.



MarineLabs							
Name	Position	Phone	Mobile	Email			
Dr. Scott Beatty	CEO	Private information not included in submitted					
		documents					

CalWave Power Technologies will choose the deployment locations best for the WEC demonstration project, procure the mooring equipment, and monitor the buoys' health and performance while deployed.

CalWave Power Technologies						
Name	Position	Phone	Mobile	Email		
Dan Petcovic	CO0	Private information not included in submitted documents				
Bryan Murray	Technical Lead					

## **3 PROJECT LOCATION**

### 3.1 AREA OF OPERATIONS

The WEC will be deployed approximately 500m offshore from Scripps' Pier in La Jolla, California. SIO's CDIP 201 wave measurement buoy is approximately 400m west of the WEC's location. The CoastScout Buoy will be placed between CDIP201 and the WEC. The CoastScout Canister will be placed on the west-most corner marker buoy. The relative position of the buoys is shown in Figure 3: Project Area with relative position of the wave measurement assets.



Figure 3: Project Area with relative position of the wave measurement assets.



DE- EE0008097 CWPT Open Water Demonstration CalWave Power Technologies Inc. CoastScout Deployment Plan



### 4 DEPLOYMENT OPERATIONS

#### 4.1 DAY 1: EQUIPMENT PREPARATION

Anticipated Timeframe: January 27 – February 7, 2020 Duration: 4 hours (1 Day)

The day before deployment MarineLabs and CalWave personnel will meet at Scripps Pier to ready the two buoys.

#### 4.2 DAY 2: DEPLOYMENT

Anticipated Timeframe: January 27 – February 7, 2020 Duration: 1 Day

Scripps personnel will lead the deployment on Day 2, most likely from the BW1.

### 4.3 DAY 3: RECOVERY

Anticipated Timeframe: December 2020 Duration: 4 hours (1 day)

The buoys will be recovered after the WEC testing period. A provision will be included for extending the CoastScout's deployment if agreed by all parties.



DE- EE0008097 CWPT Open Water Demonstration **CalWave Power Technologies Inc. CoastScout Deployment Plan** 

0.6m

L3m

## **APPENDIX A: COASTSCOUT BUOY DATA SHEET**



#### A compact, rugged, marine data solution

The CoastScout is an end-to-end marine data solution enhancing marine domain awareness, optimizing operational decisions, and validating coastal models. It measures high resolution directional wind, wave, and air temperature in the standard oceanographic formats that you can rely on. The data is securely transmitted, stored and processed on our cloud systems enabling your team to download and analyze the data through our interactive desktop. Ask our sales team about our additional custom analytics and data processing services.

#### Advantages

Cuts operations time and hassle compared to legacy systems. Enables 5 minute servicing without exposing electronics at sea. Updates you every 15min or faster with adjustable configuration. Makes costs predictable with our Data as a Service (DaaS). Provides new data insights from extremely high resolution data.

#### Specifications

Mass Size Water depth Telemetry (optional) Default logging (configurable) Directional resolution Wind speed accuracy Wind speed range Wave height accuracy Wave height range Wave period range Air temperature resolution

Buoy 15kg, Anchor 30-60kg 0.6m diameter, 1.2m height 5-200m Cellular / 3G 15min logging, 15min save+send 5 degrees Error < 2kt 0.25-80kt Frror < 2%0-15 m 0.5-25sec 1 degree C





### APPENDIX B: COASTSCOUT MOORING ARRANGEMENT





## CWPT Open Water Demonstration DE-EE0008097.0005 Budget Period 2

# Task 5.4 Comprehensive IO&M and Testing Plan

# 9.5 Anchor Installation Plan

Version 2.5 - April 2020


# CONTENTS

Fi	gures			. 3
Та	bles.			. 4
1	Int	rodu	ction	. 5
2.	Ve	ssels,	, and Equipment	. 7
	2.1	Ves	sels	. 7
	2.2	Equ	ipment	. 7
3	Pro	oject	Location	13
	3.1	Are	a of Operations	13
	3.2	Tra	nsit Routes	16
	3.3	Site	Permits	18
4	Ve	ssels	& Operators	19
	4.1	Cra	ne Barge - DB San Diego	19
	4.2	Sup	port Vessel – R/V Beyster	20
	4.3	Sup	port Vessel – Backup Option (19' Boston Whaler)	22
5	Pro	oject	Operations	24
	5.1	Ma	rking Pre-Dive	24
	5.1	.1	Mobilization: Marking Pre-Dive	24
	5.1	.2	Operations Sequence: Marking Pre-Dive	25
	5.1	3	Estimated Timeline: Marking Pre-Dive	30
	5.2	Anc	hor Installation	31
	5.2	2.1	Mobilization: Anchor Installation	33
	5.2	2.2	Operations Sequence: Anchor Installation	35
	5.2	2.3	Estimated Timeline: Anchor Installation	46
	5.3	Anc	hor Recovery	47
6	Re	ferer	ices	47
	6.1	U.S	. Navy Facilities Command (NAVFAC) Geotechnical Manual Navy: SP-2209-OCN, Feb 2012	47
	6.2	Dea	dweight Anchor Design Calculations, Bittner-Shen Consulting Engineers, Dec 2019	47
	6.3	Cal	Wave Geotechnical Bench Study, Sep 2019	47
7	Ca	Iculat	tions	47
8	HA	ZID .		48
	8.1	Adr	ninistrative	48



8.2	Risk Categories	49
8.3	Risk Identification and Mitigation	49

## FIGURES

Figure 1: Test Site Location
Figure 2: Anchor submerged and dry weights
Figure 3: Type A Concrete Block Anchor Drawing
Figure 4: Type A Anchor Lifting Padeye9
Figure 5: Type B Concrete Block Anchor Drawing
Figure 6: Type B Anchor Lifting Padeye Detail 10
Figure 7: 1-1/8" Wire Rope 11
Figure 8: Wire Rope Thimble Dimensions
Figure 9: Anchor Padeye Shackle Dimensions 12
Figure 10: Anchor Tolerance Deviation
Figure 11: Mooring Placement Orientation
Figure 12: Locations of Buoys Near Site
Figure 13: Transit Route 1 - National City to Test Site
Figure 14: Transit Route 2 - Point Loma to Test Site
Figure 15: Transit Route 3: SIO Pier to Test Site
Figure 16: DB San Diego
Figure 17: DB San Diego Specifications
Figure 18: R/V Beyster
Figure 19: R/V Beyster -Starboard Cutaway
Figure 20: R/V Beyster – Main Deck Plan View
Figure 21: R/V Beyster Boom Crane Capacity
Figure 22: Support Vessel (19' Boston Whaler)
Figure 23: Boston Whaler Specifications
Figure 24: Anchor #1 Pre-Dive Markers
Figure 25: Example Marking Stakes
Figure 26: Anchor Footprint Dimensions
Figure 27: Anchor locations relative to Scripps Pier
Figure 28: Anchor Deployment Overview
Figure 29: DB San Diego Deck Layout – Anchor Deployment
Figure 30: R/V Beyster Deck Layout - Anchor Deployment
Figure 31: Anchor Grid w/ Compass & Relative Vessel Sizes
Figure 32: Relative Size & Distance of Buoys in Vicinity
Figure 33: Risk Categories



# TABLES

Table 1: Planned Offshore Operations	6
Table 2: Vessel List	7
Table 3: Anchor Placement Locations	13
Table 4: Crane Barge Boom Location Tolerance	13
Table 5: Buoy Locations Near Site	16
Table 6: Anticipated Transit Routes	17
Table 7: Site Permits	18
Table 8: Equipment List: Marking Pre-Dive	25
Table 9: Sequence: Marking Pre-Dive	26
Table 10: Anchor #1 Marker Grid Layout	29
Table 11: Timeline: Anchor Installation	30
Table 12: Equipment List: Anchor Installation	34
Table 13: Sequence: Anchor Installation	38
Table 14: Timeline: Anchor Installation	46
Table 15: Summary of Identified Risks	49
Table 16: HAZID	50



# **1** INTRODUCTION

This report focuses on the anchor installation planning for the open water demonstration to be conducted in collaboration with University of California, San Diego (UCSD) near the Scripps Institute of Oceanography (SIO) pier, in a water depth of approximately 70 ft (21.3 m).

WEC Deployment (center of mooring grid)

Lat.	Long.
32°52'03.47"N	117°15'47.42"W



Figure 1: Test Site Location

All operations are being conducted in coordination with CalWave Power Technologies (CalWave), the University of California, San Diego (UCSD) Scripps Institute of Oceanography (SIO) staff and Pacific Tugboat Services (PacTug).

The details outlined in these procedures are contingent upon several factors, such as operation conditions, vessel ability, safety, efficiency, etc. Due to these factors, this plan is subject to change. Adjustments to sequences for the preset installation and connection can be made in the field with the use of Management of Change (MOC) process. The current and weather conditions must be deemed favorable before starting operations.



Before the start of any operations, all vessels and individuals involved will hold operational procedure review and safety meetings to prepare for upcoming operations. All equipment will be checked at this time and the equipment will be verified for availability for upcoming operations.

The vessel captain and CalWave representatives will approve deviations that become unavoidable in the field during the installation process. VHF working channels will be identified at this time.

This document comprises of the overall methodologies of safe operations offshore, includes vessel specifics, and operations planning for the following planned evolutions:

Table 1: Planned Offshore Operations

Activity	Days
Anchor Location Marking Pre-Dive	1
Anchor Installation	1
Anchor Recovery	1
Total Planned Operational Days Offshore	3



## 2. VESSELS, AND EQUIPMENT

## 2.1 VESSELS

Table 2: Vessel List

Vessel	Operator	Website	Notes
DB San	Pacific	https://www.pacificmaritimegroup.com/fleet_categor	Primary work
Diego	Maritime	ies/crane-barges/	vessel
	Group		
Coastal	Pacific	https://www.pacificmaritimegroup.com/fleet_categor	DB San Diego
Tug 1	Maritime	ies/ocean-and-coastal-towing/	support
	Group		
Coastal	Pacific	https://www.pacificmaritimegroup.com/fleet_categor	DB San Diego
Tug 2	Maritime	ies/ocean-and-coastal-towing/	support
	Group		
R/V	UCSD	https://scripps.ucsd.edu/ships	Support vessel
Beyster			
19'	UCSD	https://scripps.ucsd.edu/ships	Auxiliary
Boston			support vessel
Whaler			(optional)

## 2.2 EQUIPMENT

Reinforced Concrete Anchor Blocks

The reinforced concrete anchor blocks used for the wave energy converter four-point anchoring system have been designed to provide the lowest risk solution for station keeping and ensuring a stiff reaction point for the mooring connection point. The anchor specifications and weight requirements are based on the U.S. Navy Facilities Command (NAVFAC) Geotechnical Manual and utilized input from historical seafloor sediment transport and core sample data, complimented with dive survey and surface sediment sample lab analysis conducted in 2019. The full engineering calculations report and lab analysis are available as appendices to this document.

GIS reviews of the local area were performed to find an anchor location at optimal depth and with minimal slope between anchor points; however, there is a gradual slope along the seafloor at the anchor location. Due to this slope and the nature of the seafloor sediment each anchor has a different weight corresponding to the specific slope and load direction for that anchor (e.g. load pulling an anchor towards a downhill slope requires a larger anchor than load pulling in an uphill direction).

The submerged and dry weight for each anchor is shown below.



ANCUOR	SLOPE		DIMENSION		SUBMERGED WEIGHT		DRY WEIGHT		TVDF
ANCHUK	(DEG)	L (IN)	W (IN)	H (IN)	(TONNE)	(KIPS)	(TONNE)	(KIPS)	ITPE
1	-2.81	144	120	43	16.8	36.9	29.3	64.5	В
2	2.01	144	120	53	20.7	45.5	36.1	79.5	A
3	5.53	144	120	64	25	54.9	43.6	96	A
4	-1.52	144	120	45	17,6	38.6	30.7	67.5	8

*Figure 2: Anchor submerged and dry weights* 

Due to the differences in weight, the anchors are separated into 'Type A' and 'Type B'. In order to allow for a common form to be used in fabrication, all anchors have the same linear dimensions (10-ft by 12-ft) and vary in height to achieve their specific weight.



Figure 3: Type A Concrete Block Anchor Drawing





Figure 4: Type A Anchor Lifting Padeye



Figure 5: Type B Concrete Block Anchor Drawing





Figure 6: Type B Anchor Lifting Padeye Detail

The steel lifting padeye is designed to support lifting the dry weight of the anchor and is additionally oversized to accommodate estimated suction forces that will need to be overcome when recovering the anchor from the seafloor after the test period. The anticipated suction force is calculated based on seafloor sediment lab analysis and sand/silt content.

As the lifting padeye is sized for loads significantly in excess of the design mooring loads of the CalWave WEC, additional lift rings are cast into the anchor blocks to be used as mooring connection points. This will allow for handling of this mooring line from a second vessel (R/V Beyster) to ensure control of the blocks during lifting operations and to accurately orient the blocks towards the center of the mooring grid.

The DB San Diego will use 1-1/8" wire rope in an endless line configuration for the lifting operation. The wire rope will be in excess of 150 ft long in order to complete the operation. The wire rope is routed through the center shackle attached to the anchor lifting padeye. The mouth of the shackle is sufficiently sized to allow for the swaged end (including thimble) to be pulled through from the surface.





Figure 7: 1-1/8" Wire Rope

In order to accommodate the thimble (based on below dimensions), the allowed clearance in the lifter will need to be in excess of 6".



Figure 8: Wire Rope Thimble Dimensions









## **3 PROJECT LOCATION**

## 3.1 AREA OF OPERATIONS

The area being investigated for this operation is the vicinity of the proposed anchor locations for the CalWave WEC. GPS coordinates for these locations are provided in DMS, DMM, and DD format below.

Anchor#		Deg	Min	Sec	Depth		dd	Deg	Min
۸1	Ν	32	52	4.068	71.85	ft	32.867797	32	52.0678
AI	W	117	15	47.832	21.90	m	117.263287	117	15.7972
4.2	Ν	32	52	3.144	68.85	ft	32.867540	32	52.0524
AZ	W	117	15	48.090	20.99	m	117.263358	117	15.8015
A3	Ν	32	52	2.922	67.85	ft	32.867478	32	52.0487
	W	117	15	47.046	20.68	m	117.263068	117	15.7841
	N	32	52	3.810	71.85	ft	32.867725	32	52.0635
A4	W	117	15	46.710	21.90	m	117.262975	117	15.7785

Table 3: Anchor Placement Locations

It is important to differentiate the anchor positions above with the WEC mooring connection point locations. The anchors to be installed will be lifted by the crane barge from a center lift point, whereas the WEC moorings will connect to a separate hoist ring 4-ft away from the centered lift point (in the direction of the load).

The tolerance required for accuracy of anchor placement is +/- 1.5 meters. It is unlikely that this level of accuracy can be attained with the crane barge GPS alone. Therefore, it is intended that the crane barge placement of lowering the crane into the water be +/- 0.001 minutes.

The table below contains the anchor placement coordinates with tolerances, including a min and max GPS reading. This tolerance is for crane barge boom positioning only and once each anchor is in the water column, the R/V Beyster will assist with more accurate placement.

#	Deg	Min	Tolerance (+/-)	max	min
۸1	32	52.0678	0.001	52.069	52.067
AI	117	15.7972	0.001	15.798	15.796
۸2	32	52.0524	0.001	52.053	52.051
AZ	117	15.8015	0.001	15.803	15.801
4.2	32	52.0487	0.001	52.050	52.048
AS	117	15.7841	0.001	15.785	15.783
	32	52.0635	0.001	52.065	52.063
A4	117	15.7785	0.001	15.78	15.778

 Table 4: Crane Barge Boom Location Tolerance





This tolerance sets up a bounding box of 5.4 meters by 4.5 meters, as shown below by the yellow dashed line for Anchor Point #1. The red dashed circle is the allowable tolerance of +/- 1.5 meters.

Figure 10: Anchor Tolerance Deviation

This tolerance is intended to get the crane barge as close as possible to the target location, allowing the R/V Beyster to correctly align the anchor block and use its ROV to verify anchor placement with the assistance of seafloor markings.

The figure below shows the anchor placement orientations relative to the CalWave prototype device. The black dots in the center of the anchor blocks (A1, A2, A3, A4) are the padeyes that will be used by



the crane barge and the red dots (M1, M2, M3, M4) are the offset lift hoist rings that will be connected to the mooring lines.



Figure 11: Mooring Placement Orientation

There are also five buoys deployed or planned to be deployed in the general operational area. Two of these buoys are owned and operated by UCSD staff (CDIP201 & LANCE1). The other three buoys are related to the prototype deployment and operated by CalWave (CoastScout, ATON2 & ATON4). The GPS coordinates for these buoys are located in the table below and the relative distances and watch circles for each are included the figure below the table.



#### Table 5: Buoy Locations Near Site

#		Deg	Min	Sec	Depth		dd	Deg	Min
	Ν	32	52	2.268	69.85	ft	32.867297	32	52.0378
ATONZ	W	117	15	49.878	21.29	m	117.263855	117	15.8313
Coast Scout	Ν	32	52	4.284	80.85	ft	32.867857	32	52.0714
Coast Scout	W	117	15	51.024	24.64	m	117.264173	117	15.8504
	Ν	32	52	4.686	74.85	ft	32.867968	32	52.0781
ATON4	W	117	15	44.922	22.81	m	117.262478	117	15.7487
	Ν	32	52	7.320	95.00	ft	32.868700	32	52.1220
LANCEI	W	117	15	48.960	28.96	m	117.263600	117	15.8160
CD10201	Ν	32	52	4.264	149.00	ft	32.867851	32	52.0711
CDIP201	W	117	16	0.012	45.42	m	117.266670	117	16.0002



Figure 12: Locations of Buoys Near Site

## 3.2 TRANSIT ROUTES

The *vessel* will transit to the test site along the proposed transit route as determined by vessel mobilization location and operations being performed. A list of anticipated transit routes to site is provided below inclusive of the PacTug primary work vessel, UCSD support vessel and UCSD backup safety and line handling vessel.



San Dieg

### Table 6: Anticipated Transit Routes.

Vessel	Route	Distance (nm)
DB San Diego	1 – National City to Test Site	22.2
R/V Beyster	2 – Point Loma to Test Site	16.5
19' BW	3 – SIO Pier to Test Site	0.3



Figure 13: Transit Route 1 - National City to Test Site

Figure 14: Transit Route 2 - Point Loma to Test Site





Figure 15: Transit Route 3: SIO Pier to Test Site

## 3.3 SITE PERMITS

The following site permits have been approved or are in the submission process.

Permit	Status	Comment
Landowner Permission	Received	UCSD, SIO
Army Corps of Engineers	Approved, 11/05/19	SPL-2019-00424-RRS
California Coastal Commission (wavier)	Approved, 09/28/2018	9-18-0933-W
Fish and Wildlife	Approved, 10/04/2018	SC-013978
CA Water Board	Approved, 8/1/2019	R9-2019-0158
ΝΟΑΑ ΙΤΑ	Not required	NOAA email response 11/13/2018
State Lands Commission	Not required	SLC phone meeting 10/19/2018
DOE Biological Assessment	Complete	NMFS concurrence letter received 5/9/2019
US Coast Guard PATON (CoastScout & ATON2)	Approved, 02/12/2020	CG2554

Table 7: Site Permits.



# 4 VESSELS & OPERATORS

## 4.1 CRANE BARGE - DB SAN DIEGO

The heavy lift crane barge DB San Diego, owned and operated by Pacific Maritime Group, is the intended vessel for anchor handling. This vessel is significantly oversized for the weight of anchors being deployed which will provide operational flexibility and capacity. This is particularly important for the anchor recovery operation, which could encounter suction forces from the seafloor.



Figure 16: DB San Diego

Barg	e Specs	
Туре	Offshore Derrick Barge	1
Year Built	1954/2003	and the second in the second second
Length	134.9 FT	t. 1 man
Width	58 FT	
Depth	12 FT	
Official Number	1231114	
Capacity	150 ton revolving	
Boom Length	150 feet (more available)	
Generator	25 KW	
Tonnage	92 G / 92 N	08

Figure 17: DB San Diego Specifications



## 4.2 SUPPORT VESSEL - R/V BEYSTER

The research vessel Bob and Betty Beyster is a purpose-built coastal research vessel designed for efficient operations offshore in Southern California. The Beyster is owned and operated by Scripps Institute of Oceanography (SIO).



Figure 18: R/V Beyster.

This is the primary vessel intended for use during the test period. Provisional contract terms on the use of this vessel has been agreed with UCSD and will be finalized during Budget Period 2.

#### Vessel Specifications:

- Length: 42 ft
- Beam: 16 ft
- Freeboard: 3 ft
- Stern A frame capacity: 2.5 tons
- Starboard knuckle crane capacity: 660 lbs, 17 ft reach
- Dynamic Positioning System (DPS)
- Deck space: 192 ft<sup>2</sup>
- Maximum speed: 38 kts
- Cruising speed: 25 kts
- Hand-deployable Sebotix LBV-300 Mini-ROV
- Acoustic communications transducer





Figure 19: R/V Beyster -Starboard Cutaway



Figure 20: R/V Beyster – Main Deck Plan View





Figure 21: R/V Beyster Boom Crane Capacity

#### Vessel Specifications:

- Length: 19.4 ft
- Beam: 8 ft
- Draft: 13 ft
- Weight (w/engine, fuel & water): 2769 lbs
- Maximum weight capacity: 2500 lbs
- Swamped capacity: 4000 lbs
- Persons capacity: 8
- Maximum Horsepower: 150 HP
- Minimum Horsepower: 115 HP

## 4.3 SUPPORT VESSEL – BACKUP OPTION (19' BOSTON WHALER)

A small line handling vessel for operations either independently, or alongside a larger vessel. UCSD owns and operates several 19-ft Boston Whalers located on SIO pier and provisional contracting terms for the use of these vessels have been agreed with UCSD. The USCD small vessels are deployed with the pier crane and skippered by UCSD staff. At 0.3 nm from the pier, this provides the most immediate access to the test site for observations or operations appropriate for a small vessel.





Figure 22: Support Vessel (19' Boston Whaler).



Figure 23: Boston Whaler Specifications.



# 5 PROJECT OPERATIONS

## 5.1 MARKING PRE-DIVE

Shortly before deploying the concrete anchor blocks, research divers will pre-dive the site and place markers in the seafloor indicating the location of each anchor block and the allowable tolerance for placement.

The below figure illustrates anchor block #1 with a +/- 1.5m installation tolerance and the locations of six flags that would be placed to indicate these boundaries.



Figure 24: Anchor #1 Pre-Dive Markers

## 5.1.1 Mobilization: Marking Pre-Dive

The vessels will be mobilized with necessary equipment to complete the scope of work from their respective home ports. All vessels are fit out with standard safety equipment, life jackets and other



personal protective equipment as required or recommended by the U.S. Coast Guard and determined by the vessel owners and vessel captain.

It is anticipated that the R/V Beyster will support dive services for this operation. This is due to the capacity of the R/V Beyster to accurately identify and verify seafloor positioning.

To mark the anchor locations, 4-ft tall (1/2-in wide) bamboo stakes with  $\sim$ 6-in strip of reflective tape at the top will be used. The divers will install the stakes into the soft seafloor sand approximately 7-inches deep with the help of a rubber mallet.



Figure 25: Example Marking Stakes

	~					
lable	8:	Eauipn	าent Li	st: Ma	arkına	Pre-Dive
	<u> </u>					

OWNER	DESCRIPTION	SIZE	QTY
R/V Beyster			
CalWave	Marking Stakes (8 per anchor)	4-ft x 0.5″	32
CalWave	Rubber Mallet	Standard	4
UCSD	Short (blue) line	3.025m	4
UCSD	Long (white) line	3.33m	4

#### 5.1.2 Operations Sequence: Marking Pre-Dive

The dive plan consists of using the R/V Beyster to accurately identify a first marker location (Marker A), then deploy the dive time to place the marker swim the distance and heading for the remaining markers.

In order to accurately measure distance subsea, the divers will work in a pair with one diver tying too ends of a pre-measured string to two bamboo stakes and placing one stake. The other diver will swim



along a specific heading until the end of the string and place the next stake and tie the next premeasured string. The first diver will then swim to the second diver, take the next stake and swim the heading to the next location, with this process repeating around the anchor block tolerance boundary. Because the bounding box is not square, two differing length strings are used, and color coded to minimize risk of using the incorrect length string.



Step #	Vessel	Assignment								
1	Transit to	Anchor Point #1 and deploy dive team								
1.a		<ul> <li>Proceed to test site via transit route 2 (~25kts)</li> <li>Locate marker point 1. A and deploy downline</li> </ul>								
	P/V	Deg         Min         Sec         Depth         dd         Deg         Min								
	ny v Bevster	Flag 1. A N 32 52 4.158 71.85 ft 32.867822 32 52.0693								
	Deyster	W         117         15         47.898         21.90         m         117.263305         117         15.7983								
		- Deploy dive team								
2	Mark An	chor Point #1								
2.a	Diver #1	<ul> <li>Locate downline and drive Flag 1. A into the seafloor at downline</li> <li>Tie one end of short (blue) string to Flag 1. A</li> <li>Tie the other end of short (blue) string to Flag 1. B</li> </ul>								
2.b		- Take Flag 1. B and swim at heading 240° until end of string (3.025m)								
	Diver #2	- Drive Flag 1. B into the seafloor								
		- Tie one end of long (white) string to Flag 1. B								
		- Tie other end of long (white) string to Flag 1. C								
2.c	- Untie short (blue) string from Flag 1. A									
		- Swim to Flag 1. B and take Flag 1. C from Diver #2								
	Diver #1	- Swim at heading 150° until end of string (3.33m)								
		- Drive Flag 1. C into the seafloor								
		- The other end of long (white) string to Flag 1. C								
2.d		- Untie long (white) string from Flag 1. B								
		<ul> <li>Swim at heading 150° until end of string (3.33m to reach Diver #1 and continuing 3.33m farther on same heading)</li> </ul>								
	Diver #2	- Drive Flag 1. D into the seafloor								
		- Tie one end of short (blue) string to Flag 1. D								
		- Tie other end of short (blue) string to Flag 1. E								
2.e	Diver #1	- Untie long (white) string from Flag 1. C								



		- Swim along heading 150° to Diver #1 and take Flag 1. E								
		Swim along heading 60° until end of string (3.025m)								
		Drive Flag 1. E into the seafloor								
		Tie other end of short (blue) string to Flag 1. E								
2. f		- Untie short (blue) string from Flag 1. D								
		- Swim along heading 60° until end of string (3.025m to reach Diver #1 and								
	Diver #2	continuing 3.025m farther on same heading)								
	Diver #2	- Drive Flag 1. F into the seafloor								
		- Tie one end of long (white) string to Flag 1. F								
		- Tie other end of long (white) string to Flag 1. G								
2.g		- Untie short (blue) string from Flag 1. E								
		- Swim along heading 60° to meet Diver #1 and take Flag 1. G								
	Diver #1	<ul> <li>Swim along heading 330° until end of string (3.33m)</li> </ul>								
		- Drive Flag 1. G into the seafloor								
		- Tie other end of long (white) string to Flag 1. G								
2.h		- Untie long (white) string from Flag 1. F								
		- Swim at heading 330° until end of string (3.33m to reach Diver #1 and								
	Diver #2	continuing 3.33m farther on same heading)								
		- Drive Flag 1. H into the seafloor								
		- Lie one end of short (blue) string to Flag 1. H								
2.i		- Untie long (white) string from flag 1. G								
	Diver #1	<ul> <li>Swim at heading 330° to meet Diver #2 and take loose end of short (blue)</li> </ul>								
	Diver #1	string								
		- Swim at neading 240° until end of string (3.025m) and verify this aligns with Flag 1. A								
2:	Divor #1									
2.J	& #2	- Recover to R/V Beyster								
2.1.	D 4/									
2.K	K/V Revster	- Use vessel sonar to validate marker Flag locations								
-										
3	Transit to	o Anchor Point #2 and deploy dive team								
3.a		- Proceed to Anchor Point #2								
		- Locate marker point 2. A and deploy downline								
	R/V	Deg     Min     Sec     Depth     dd     Deg     Min								
	Beyster	Flag 2. A N 32 52 ft 32								
		W 117 15 M 117 117								
		- Deploy dive team								



4	Marl	k Anchor Point #2							
4.a	Dive Team	<ul> <li>Drive Flags 2. A – 2. G using same methodology as Anchor Point #1</li> <li>Recover to R/V Beyster</li> </ul>							
4.b	R/V Beyster	- Use vessel sonar to validate marker Flag locations							
5	Transit to	o Anchor Point #3 and deploy dive team							
5.a		<ul> <li>Proceed to Anchor Point #3</li> <li>Locate marker point 3. A and deploy downline</li> </ul>							
	R/V	Deg Min Sec Depth dd Deg Min							
	Beyster	Flag 3. A N 32 52 ft 32							
		- Deploy dive team							
6	Marl	k Anchor Point #3							
6.a	Dive Team	<ul> <li>Drive Flags 3. A – 3. G using same methodology as Anchor Point #1</li> <li>Recover to R/V Beyster</li> </ul>							
6.b	R/V Beyster	- Use vessel sonar to validate marker Flag locations							
7	Transit to	o Anchor Point #4 and deploy dive team							
7.a		- Proceed to Anchor Point #4							
		- Locate marker point 4. A and deploy downline							
	R/V	Deg     Min     Sec     Depth     dd     Deg     Min							
	Beyster	Flag 4. A N 32 52 ft 32							
		W 117 15 M 117 117							
		- Deploy dive team							
0	Mar	- Deploy dive team							
0	IVIdT								
8.a	Dive Team	<ul> <li>Drive Flags 4. A – 4. G using same methodology as Anchor Point #1</li> <li>Recover to R/V Beyster</li> </ul>							
8.b	R/V Beyster	- Use vessel sonar to validate marker Flag locations							
9	R/V Beyster	- Transit to home port							



Center of grid	N	32	52	3.47	70.85	ft	32.867631	32	52.058
Center of grid	w	117	15	47.42	21.60	m	117.263172	117	15.790
#		Deg	Min	Sec	Depth		dd	Deg	Min
۸1	N	32	52	4.068	71.85	ft	32.867797	32	52.0678
~1	w	117	15	47.832	21.90	m	117.263287	117	15.7972
	N	32	52	4.158	71.85	ft	32.867822	32	52.0693
riag 1.A	w	117	15	47.898	21.90	m	117.263305	117	15.7983
Elog 1 P	N	32	52	4.110	71.85	ft	32.867808	32	52.0685
Flag 1.D	w	117	15	48.000	21.90	m	117.263333	117	15.8000
Flag 1 C	N	32	52	4.014	71.85	ft	32.867782	32	52.0669
Flag I.C	w	117	15	47.934	21.90	m	117.263315	117	15.7989
Elag 1 D	N	32	52	3.918	71.85	ft	32.867755	32	52.0653
Flag 1.D	w	117	15	47.868	21.90	m	117.263297	117	15.7978
Elog 1 E	N	32	52	3.966	71.85	ft	32.867768	32	52.0661
Flag 1.L	w	117	15	47.766	21.90	m	117.263268	117	15.7961
	N	32	52	4.014	71.85	ft	32.867782	32	52.0669
riag 1.r	w	117	15	47.664	21.90	m	117.263240	117	15.7944
Flag 1 G	Ν	32	52	4.110	71.85	ft	32.867808	32	52.0685
Flag 1.0	w	117	15	47.730	21.90	m	117.263258	117	15.7955
	N	32	52	4.206	71.85	ft	32.867835	32	52.0701
riag 1.11	w	117	15	47.796	21.90	m	117.263277	117	15.7966

## Table 10: Anchor #1 Marker Grid Layout



#### 5.1.3 Estimated Timeline: Marking Pre-Dive

*Only vessel time is added to total time calculation (highlighted activities do not require vessel on-site)* 

For the below operation, a total of two vessels are anticipated.

Table 11: Timeline: Anchor Installation

Step #	Activity	Hours
М	Mobilize R/V Beyster & dive team at Home Port (Point Loma)	1.0
1	R/V Beyster Transit to Test Site (16.5nm @ 25kts)	0.75
2	Mark Anchor Point #1	1.0
3	Transit to Anchor Point #2	0.5
4	Mark Anchor Point #2	1.0
5	Transit to Anchor Point #3	0.5
6	Mark Anchor Point #3	1.0
7	Transit to Anchor Point #4	0.5
8	Mark Anchor Point #4	1.0
9	R/V Beyster Transit to Home Port (16.5nm @ 25kts)	0.75
DM	Demobilize R/V Beyster & dive team	1.0
	Total Time Estimate (hours) – R/V Beyster	9.0
	Total Time on Site (hours) – R/V Beyster	5.5

Anticipated as a one-day operation.



## 5.2 ANCHOR INSTALLATION

In anticipation of deploying the CalWave wave energy converter (WEC), four concrete block gravity-based anchors are to be deployed at the SIO test site. These anchors, deployed at the specific locations provided in section 4.1 will form a non-square mooring grid, as shown below.



*Figure 26: Anchor Footprint Dimensions* 

It is critical that the placements are accurate to +/- 1.5 meter. An offset beyond this tolerance will have negative consequences to the performance of the WEC technology.

The area identified for anchor installation has been dive surveyed for any obstructions, benthic features, or macrobenthos and sediment samples have been analyzed with results supporting the anchor design and load calculations. The coordinates for each anchor have updated to match the format of the GPS on the vessel and have been corrected based on the completed dive survey (readjusted for MLLW) and are provided in the table below.





Figure 27: Anchor locations relative to Scripps Pier

#### **Overview**

Prior to the anchor deployment operation, SIO research divers shall plant marking stakes in the seafloor to mark the anchor location. One of the secondary attachment points will be connected to the 30mm WEC mooring line which will be passed to the R/V Beyster to be used as a tag line to ensure anchor orientation and position and upon successful anchor deployment shall be left in place connected to a marker buoy. It is important to note that the WEC mooring lines are shorter than the water depth and will therefore need to be shackled to an additional line in between the mooring line and marker buoy. The R/V Beyster will deploy a Seabotix ROV to monitor the lowering anchor and relay feedback to the crane operator ensuring the anchors land within the bounding box of the reflective bamboo stakes.



*Figure 28: Anchor Deployment Overview* 



To assist in accurate anchor placement in the event of low subsea visibility, the R/V Beyster will position itself in the center of the mooring grid for each anchor installation, verifying the appropriate heading to ensure anchor block orientation. The marker buoy lines that are used as tag lines will be marked with brightly colored tape such that the tape will be at the water surface when the anchor is on the seafloor in the correct location. This will also provide a visual indication to the R/V Beyster crew as to the relative depth of the anchor block during deployment. The placement of the marking tape is tide dependent and will therefore need to be placed shortly prior to deploying each anchor (based on table below).

As there are no commercial divers planned to assist in anchor placement, there is a 'point of no return' that occurs when the wire rope is disconnected from the crane. Therefore, if silt or other subsurface conditions make it difficult for the Seabotix ROV to verify anchor position as it is being lowered, a reasonable effort must be made to wait for the silt to settle after the anchor is resting on the seafloor (as indicated by the reduced tension in the wire rope), for the ROV to verify the anchor is placed within the marked bounding box. If it is determined that sufficient visibility will not be gained by waiting (~30 min), then the R/V Beyster will verify the anchor block placement with sonar.

#### 5.2.1 Mobilization: Anchor Installation

The vessels will be mobilized with necessary equipment to complete the scope of work from their respective home ports. All vessels are fit out with standard safety equipment, life jackets and other personal protective equipment as required or recommended by the U.S. Coast Guard and determined by the vessel owners and vessel captain.

It is anticipated that the concrete anchor blocks will be delivered to the Pacific Tugboat Services yard in National City.



#### Table 12: Equipment List: Anchor Installation

OWNER	DESCRIPTION	SIZE	QTY
DB San Diego			
PacTug	Wire rope lifting sling, ~200-ft long	1-1/8"	2
CalWave	Anchor Block #1 (Type B)	64.5k lbs	1
CalWave	Mooring line #1 (20.5m length)	30mm	1
CalWave	Anchor Block #2 (Type A)	79.5k lbs	1
CalWave	Mooring line #2 (18.9m length)	30mm	1
CalWave	Anchor Block #3 (Type A)	96k lbs	1
CalWave	Mooring line #3 (18.3m length)	30mm	1
CalWave	Anchor Block #4 (Type B)	67.5k lbs	1
CalWave	Mooring line #4 (20.1m length)	30mm	1
CalWave	Shackle (mooring line to marker buoy line)	1"	4
CalWave	Shackle (marker buoy line to marker buoy)	1"	4
CalWave	Marker buoy for mooring line	Standard	4
CalWave	Crosby G-2130 shackle (mooring line to anchor)	1"	4
CalWave	Crosby G-2130 shackle (Type A anchors center lift)	4"	2
CalWave	Crosby G-2130 shackle (Type B anchors center lift)	3.5″	2
R/V Beyster			
UCSD	Soft hook for item recovery		2
UCSD	Fenders (for coming alongside the crane barge)	Standard	3

The below deck layout drawing illustrates a 135-ft by 58-ft barge deck with ~42-ft square crane turret. CalWave shall deliver all above indicated equipment to the PacTug yard in National City for mobilization. Prior to mobilization PacTug shall ensure appropriate rigging and lifting hardware is on-board and appropriately inspected, including any necessary spares. During pre-deployment mobilization at the PacTug yard in National City, the mooring lines shall be connected to the anchor block secondary attachment points with marine shackles. The WEC mooring lines differ in length for each anchor and will need to be marked prior to mobilization and verified to ensure the appropriate mooring line is connected to the correct anchor. Given the size and weight of the anchor blocks and the requirement for calm weather for deployment, it is not anticipated that it will be required to fasten the anchors to the deck of



the vessel. Additionally, CalWave will deliver to UCSD staff the equipment indicated above to be mobilized on the R/V Beyster



Figure 29: DB San Diego Deck Layout – Anchor Deployment

The R/V Beyster shall be mobilized in her home port in Point Loma. Mobilization shall consist of attaching the small marker buoys to additional line with marine shackles on both ends.



Figure 30: R/V Beyster Deck Layout - Anchor Deployment

## 5.2.2 Operations Sequence: Anchor Installation

The following sequence table details the scope of work for the anchor installation and commissioning evolution. The table below provides details for each vessel to deploy anchors at the SIO test site. The sequence may be altered at the direction of the vessel captains in collaboration with CalWave staff on-board.



The PacTug operated DB San Diego is anticipated to be the primary vessel for this operation, supported by the UCSD operated R/V Beyster. As shown below, the anchors will be deployed at depths ranging from 67 - 72 ft (MLLW) and along a nearly square grid with sides of ~90 to 100 feet. Accounting for tide, the maximum anticipated depth is potentially as high as 78-ft. In order to accommodate this, the wire rope used for deployment will need to be at least 156-ft to reach the surface, plus an additional 15-20-ft to allow for each of line handling on deck of the vessel.

The below operational sequence commences with reinforced concrete anchor blocks and associated hardware having been delivered to the PacTug yard and secured as per the mobilization plan.

Winds at the test site typically come from approximately 285 degrees, as shown in the below pictured mooring layout, it is proposed to deploy anchors in the order of  $2 \rightarrow 1 \rightarrow 3 \rightarrow 4$  such that the vessel deck is able to be leeward of the anchor position being deployed at all times. The below figure also provides relative dimensions of the two vessels and anchor placements.



Figure 31: Anchor Grid w/ Compass & Relative Vessel Sizes

The below figure illustrates the locations and potential watch circles (orange dashed circles) for the various aids to navigation and other buoys deployed near the test site. The anchor placements (A1, A2, A3, A4), the DB San Diego, and the R/V Beyster are included at the appropriate scale for reference. The



buoys operated by CalWave (ATON2, ATON4, CoastScout) can be removed prior to the anchor placement operation if required.



Figure 32: Relative Size & Distance of Buoys in Vicinity


#### Table 13: Sequence: Anchor Installation

Step #	Vessel	Assignment						
1		Transit to site & Maneuver to Anchor #2 Position						
1.a		- <b>PacTug Lead:</b> Proceed to test site via transit route 1 (~5kts)						
		- <b>PacTug Lead:</b> At test site, position leeward of anchor position #2						
	Dв Sui Diego	#         Deg         Min         Sec         Depth         dd         Deg         Min						
	- 9 -	A2 N 32 52 3.144 68.85 ft 32.867540 32 52.0524						
		W 117 15 48.090 20.99 m 117.263358 117 15.8015						
1.b		- <b>PacTug Lead:</b> Proceed to test site via transit route 2 (~25kts)						
		- Pacing Lead: Approach forward port side of DB San Diego						
2	R/V Beyster	<ul> <li>PacTug Lead: Approach forward port side of DB San Diego</li> <li>Wind Direction</li> <li>Wind</li></ul>						
2	рер							
2.a		<ul> <li><i>Rigger 1:</i> Loop 1-1/8" steel wire through center lift point on anchor #2 and rig both ends of steel wire to crane</li> </ul>						
	DB Sai	- Crane Operator: Boom up to extend line until taut						
	Diego	- CalWave Lead: Pass mooring line #2 and marker buoy to R/V Beyster						
		- <b>Crane Operator:</b> Communicate with R/V Beyster while transitioning weight of anchor #2 to crane						



2.b		- <i>CalWave 2:</i> Receive anchor #2 mooring line and marker buoy
	R/V Boystor	- <b>CalWave 2:</b> Use mooring line as tag line to ensure anchor stability and prohibit rotation during lifting operation, position such that mooring line is orientated at 60° heading from anchor block #2, in the direction of the center of the mooring grid.
	Deyster	<ul> <li>ROV Pilot: Deploy ROV to locate seafloor markers for anchor point #2, confirm when markers are located</li> </ul>
		<ul> <li>Beyster Captain: Position vessel to center of mooring grid, validate heading of 60° and location of N 32:52.058, W 117:15.790</li> </ul>
2.c		<ul> <li>CalWave Lead: Coordinate between ROV pilot, DB San Diego crane operator and R/V Beyster captain to lower anchor on to markers, maintaining mooring line orientation</li> </ul>
		<ul> <li>DB_SD Crane Operator: Slowly lower anchor block, calling out estimated depth every 10-ft</li> </ul>
		<ul> <li>ROV Pilot: Announce when anchor is visible and if any directional changes are required during descent</li> </ul>
		<ul> <li>CalWave 2: Announce when marked tape is at sea surface (indicating anchor should be at correct position)</li> </ul>
	Both vessels	Wind Direction Wind Direction S
2.d	R/V Bevster	<ul> <li>ROV Pilot: Announce when anchor is on seafloor within marker boundaries (confirm with DB_SD Crane Operator wire rope is slack)</li> </ul>
	Deyster	(commin with bb_ob crune operator wite tope is slately



		- Call	- CalWave 2: Deploy marker buoy							
2.e	DB San Diego	- Rigg - Rigg end *po	<ul> <li>Rigger 1: Verify with CalWave Lead &amp; Crane Operator, then disconnect one end of wire rope and pull through anchor lifting point*</li> <li>*point of no return</li> </ul>							
3	ſ	Maneuve	r to Anc	hor #1 F	Position					I
	#		Deg	Min	Sec	Depth		dd	Deg	Min
	Δ1	N	32	52	4.068	71.85	ft	32.867797	32	52.0678
		W	117	15	47.832	21.90	m	117.263287	117	15.7972
3.a	DB San Diego	- Pac	Tug Lea	<b>d:</b> Mane	euver ~10	0-ft NE s	uch tha	t anchor point	#1 is of	f the bow
3.b	R/V Beyster	<ul> <li>PacTug Lead: Maneuver ~100-ft NE such that anchor point #1 is off the bow</li> <li>Beyster Captain: Position along the bow of DB San Diego, with the bow heading SE</li> <li>Meading SE</li> <li>Mind Direction</li> <li>ANCHOR POINT #1: 32:52.0678 N</li> <li>Mind Direction</li> <li>Boother and the point of the point</li></ul>								
4	Depl	oy Anchc	or #1							
4.a	DB San	- <b>Rig</b> g rig b	<b>ger 1:</b> Lo poth end	oop 1-1/ Is of ste	/8" steel v el wire to	wire thro crane	ough ce	nter lift point	on anch	or #1 and
	Diego	- Cra	ne Oper	<b>ator:</b> Bo	om up to	extend l	ine unt	il taut		
		- Cal	Wave Le	ad: Pas	s mooring	g line #1 a	and ma	rker buoy to R	/V Beyst	ter



		<ul> <li>Crane Operator: Communicate with R/V Beyster while transitioning weight of anchor #1 to crane</li> </ul>
4.b	R/V Beyster	<ul> <li><i>CalWave 2:</i> Receive anchor #1 mooring line and marker buoy</li> <li><i>CalWave 2:</i> Use mooring line as tag line to ensure anchor stability and prohibit rotation during lifting operation, position such that mooring line is orientated at 150° heading from anchor block #1, in the direction of the center of the mooring grid.</li> <li><i>ROV Pilot:</i> Deploy ROV to locate seafloor markers for anchor point #1, confirm when markers are located</li> <li><i>Beyster Captain:</i> Position vessel to center of mooring grid, validate heading of 150° and location of N 32:52.058, W 117:15.790</li> </ul>
4.c	Both Vessels	<ul> <li>CalWave Lead: Coordinate between ROV pilot, DB San Diego crane operator and R/V Beyster captain to lower anchor on to markers, maintaining mooring line orientation</li> <li>DB_SD Crane Operator: Slowly lower anchor block, calling out estimated depth every 10-ft</li> <li>ROV Pilot: Announce when anchor is visible and if any directional changes are required during descent</li> <li>CalWave 2: Announce when marked tape is at sea surface (indicating anchor should be at correct position)</li> </ul>



4.d 4.e	R/V Beyster DB San Diego	<ul> <li><i>ROV Pilot:</i> Announce when anchor is on seafloor within marker boundaries (confirm with DB_SD Crane Operator wire rope is slack)</li> <li><i>CalWave 2:</i> Deploy marker buoy</li> <li><i>ROV Pilot:</i> Recover ROV</li> <li><i>Rigger 1:</i> Verify with CalWave Lead &amp; Crane Operator, then disconnect one end of wire rope and pull through anchor lifting point*</li> <li>*point of no return</li> </ul>								
5	1	Maneuve	r to Anc	hor #3 F	Position					
	#	_	Deg	Min	Sec	Depth		dd	Deg	Min
	A3	N	32	52	2.922	67.85	ft	32.867478	32	52.0487
		W	117	15	47.046	20.68	m	117.263068	117	15.7841
5.a	DB San Diego	- <i>Pac</i> bov	<b>Tug Lea</b> v	<b>d:</b> Man	euver ~13	0-ft SE to	o positi	on with ancho	r point	#3 off the
5.0	R/V Beyster	Wind Direction	<ul> <li>PacTug Lead: Maneuver ~130-ft SE to position with anchor point #3 off the bow</li> <li>PacTug Lead: Position along the bow of DB San Diego, with the bow heading NW</li> <li>30°</li> <li>Nu</li> <li>30°</li> <li>Nu</li> <li>An and the bound of the bound o</li></ul>							
6	Depl	oy Ancho	or #3							
6.a	DB San Diego	- Rigg rig l - Cra	ger 1: La both end ne Oper Wave Le	oop 1-1, ds of ste <b>ator:</b> Bo <b>ad:</b> Pas	/8" steel v el wire to oom up to s mooring	wire thro crane extend l	ine unt	nter lift point o il taut rker buoy to B	on anch	or #3 and ter



		<ul> <li>Crane Operator: Communicate with R/V Beyster while transitioning weight of anchor #3 to crane</li> </ul>					
6.b	R/V Beyster	<ul> <li><i>CalWave 2:</i> Receive anchor #3 mooring line and marker buoy</li> <li><i>CalWave 2:</i> Use mooring line as tag line to ensure anchor stability and prohibit rotation during lifting operation, position such that mooring line is orientated at 330° heading from anchor block #3, in the direction of the center of the mooring grid.</li> <li><i>ROV Pilot:</i> Deploy ROV to locate seafloor markers for anchor point #3, confirm when markers are located</li> <li><i>Beyster Captain:</i> Position vessel to center of mooring grid, validate heading of 330° and location of N 32:52.058, W 117:15.790</li> </ul>					
6.c	Both Vessels	<ul> <li>CalWave Lead: Coordinate between ROV pilot, DB San Diego crane operator and R/V Beyster captain to lower anchor on to markers, maintaining mooring line orientation</li> <li>DB_SD Crane Operator: Slowly lower anchor block, calling out estimated depth every 10-ft</li> <li>ROV Pilot: Announce when anchor is visible and if any directional changes are required during descent</li> <li>CalWave 2: Announce when marked tape is at sea surface (indicating anchor should be at correct position)</li> </ul>					
6.d	R/V Beyster	<ul> <li><i>ROV Pilot:</i> Announce when anchor is on seafloor within marker boundaries (confirm with DB_SD Crane Operator wire rope is slack)</li> <li><i>CalWave 2:</i> Deploy marker buoy</li> <li><i>ROV Pilot:</i> Recover ROV</li> </ul>					



6.e	DB San Diego	- <b>Rig</b> g end * <b>po</b>	<ul> <li><i>Rigger 1:</i> Verify with CalWave Lead &amp; Crane Operator, then disconnect one end of wire rope and pull through anchor lifting point*</li> <li><i>*point of no return</i></li> </ul>							
7	ſ	Maneuver to Anchor #4 Position								
	#		Deg	Min	Sec	Depth		dd	Deg	Min
	A4	N	32	52	3.810	71.85	ft	32.867725	32	52.0635
		W	117	15	46.710	21.90	m	117.262975	117	15.7785
7.a	DB San Diego	- Pac	Tug Lea	<b>d:</b> Main	tain posit	ion				
7.b	R/V Beyster	- Bey	<ul> <li>PacTug Lead: Maintain position</li> <li>Beyster Captain: Position along the starboard side of DB San Diego</li> <li> <sup>330°</sup> <sup>N</sup> <sup>13252,0055 N</sup> <sup>137,15,7785 W</sup> <sup>60°</sup> <sup>137,15,7785 W</sup> <sup>100</sup> <sup>100</sup></li></ul>							
8	[	Deploy Ai	nchor #4	ļ						
8.a		- <b>Rig</b> rig b	ger 1: Lo both end	oop 1-1/ ds of ste	/8" steel v el wire to	wire thro crane	ough ce	nter lift point o	on anch	or #4 and
	DB San	- Cra	ne Oper	<b>ator:</b> Bo	om up to	extend l	ine unt	il taut		
	Diego	- Cal	Wave Le	e <b>ad:</b> Pas	s mooring	g line #4 a	and ma	rker buoy to R	/V Beyst	ter
		- Cra of a	ne Oper nchor #	<b>ator:</b> Co 4 to crai	ommunica ne	ite with f	R/V Bey	ster while tran	sitionin	g weight
8.b	R/V Beyster	- Call - Call pro	<i>CalWave 2:</i> Receive anchor #4 mooring line and marker buoy <i>CalWave 2:</i> Use mooring line as tag line to ensure anchor stability and prohibit rotation during lifting operation, position such that mooring line is							



		orientated at 240° heading from anchor block #4, in the direction of the center of the mooring grid.
		<ul> <li>ROV Pilot: Deploy ROV to locate seafloor markers for anchor point #4, confirm when markers are located</li> </ul>
		<ul> <li>Beyster Captain: Position vessel to center of mooring grid, validate heading of 240° and location of N 32:52.058, W 117:15.790</li> </ul>
8.c	Both Vessels	<ul> <li>CalWave Lead: Coordinate between ROV pilot, DB San Diego crane operator and R/V Beyster captain to lower anchor on to markers, maintaining mooring line orientation</li> <li>DB_SD Crane Operator: Slowly lower anchor block, calling out estimated depth every 10-ft</li> <li>ROV Pilot: Announce when anchor is visible and if any directional changes are required during descent</li> <li>CalWave 2: Announce when marked tape is at sea surface (indicating anchor should be at correct position)</li> <li>Solution of the second second</li></ul>
8.d	R/V	<ul> <li>ROV Pilot: Announce when anchor is on seafloor within marker boundaries (confirm with DB_SD Crane Operator wire rope is slack)</li> </ul>
	Beyster	- CalWave 2: Deploy marker buoy - ROV Pilot: Recover ROV
8.e		- <b><i>Rigger 1:</i></b> Verify with CalWave Lead & Crane Operator, then disconnect one
	DB San Diego	end of wire rope and pull through anchor lifting point*  *point of no return



9	Transit to home port					
9.a	DB San Diego	- <b>PacTug Lead:</b> Transit to home port via transit route 1 (~5kts)				
9.b	R/V Beyster	- <b>Beyster Captain:</b> Transit to home port via transit route 2 (~25kts)				

#### 5.2.3 Estimated Timeline: Anchor Installation

Only vessel time is added to total time calculation (highlighted activities do not require vessel on-site)

For the below operation, a total of two vessels are anticipated.

Table 14: Timeline: Anchor Installation

Step #	Activity	Hours
M.a	Mobilize DB San Diego at Home Port (National City)	3.0
M.b	Mobilize R/V Beyster at Home Port (Point Loma)	1.0
1.a	DB San Diego Transit to Test Site (22.2nm @ 5kts)	4.5
1.b	R/V Beyster Transit to Test Site (16.5nm @ 25kts)	0.75
2	Deploy Anchor #2	1.0
3	Maneuver to Anchor Position #1	0.5
4	Deploy Anchor #1	1.0
5	Maneuver to Anchor Position #3	0.5
6	Deploy Anchor #3	1.0
7	Maneuver to Anchor Position #4	0.5
8	Deploy Anchor #4	1.0
9.a	DB San Diego Transit to Home Port (22.2nm @ 5kts)	4.5
9.b	R/V Beyster Transit to Home Port (16.5nm @ 25kts)	0.75
M.a	Demobilize DB San Diego	1.0
M.b	Demobilize R/V Beyster	1.0
	Total Time Estimate (hours) – DB San Diego	18.5
	Total Time on Site (hours) – DB San Diego	5.5
	Total Time Estimate (hours) – R/V Beyster	9.0



Total Time on Site (hours) – R/V Beyster

5.5

Anticipated as a one-day operation. Assuming the above timing estimates above it is anticipated to depart home port pre-dawn in order to arrive on site shortly before sunrise and allow longest possible daylight window for deployment, likely transiting back to home port after dark.

### 5.3 ANCHOR RECOVERY

The recovery of the anchor blocks after completion of the test program will utilize similar vessels and resources, but without the added complexity of accurate positioning.

Divers will be required to connect the lifting eyes to the crane barge wire rope for this operation. Further details of this operation will be provided closer to the timing of the operation. The lifting padeyes of the anchor blocks are rated for calculated estimates of overcoming suction force.

## 6 **R**EFERENCES

- 6.1 U.S. NAVY FACILITIES COMMAND (NAVFAC) GEOTECHNICAL MANUAL NAVY: SP-2209-OCN, FEB 2012
- 6.2 DEADWEIGHT ANCHOR DESIGN CALCULATIONS, BITTNER-SHEN CONSULTING ENGINEERS, DEC 2019

Includes design calculations for anchors and summary of seafloor sediment sample analysis results. Copies of lab analysis reports are included in the design calculations document.

## 6.3 CALWAVE GEOTECHNICAL BENCH STUDY, SEP 2019

Summary and points of specific note from historical geotechnical studies and surveys of the Scripps Canyon region. References to source documents are included in the bench study report.

# 7 CALCULATIONS

Detailed calculations and geotechnical lab analysis reports are included in the above referenced *Deadweight Anchor Design Calculations* document provided by Bittner-Shen Consulting Engineers.



## 8 HAZID

#### 8.1 Administrative

Date of planned operation:

Date of HAZID briefing:

#### Attendees:

\*by signing below, I attest that I have read and understand the operational plan and agree to operate safely and in accordance with this plan.

Name	Company	Signature

Planned Vessel Crew

Vessel	Name	Company	Role
DB San Diego		PacTug	PacTug Lead
DB San Diego		CalWave	CalWave Lead
DB San Diego		PacTug	Rigger 1
Tug 1		PacTug	Tug 1 Captain
Tug 2		PacTug	Tug 2 Captain
R/V Beyster		Scripps	Beyster Captain
R/V Beyster		CalWave	CalWave 2
R/V Beyster		Scripps	ROV Pilot
R/V Beyster		Scripps	Crew 1
BW 1		Scripps	Captain
BW 1		Scripps	Crew 1

Vessel Call Times (DATE)

Vessel	Port	Crew Arrival Time	Departure Time
DB San Diego	National City		
Tug 1	National City		
Tug 2	National City		
R/V Beyster	Point Loma		



### 8.2 RISK CATEGORIES

		Con			· · · · · · · · · · · · · · · · · · ·		Increasing Prob	ability	
>		Cons	sequences		1	2	3	4	5
Severity	People	Assets	Environment	Reputation	Never heard of in the industry	Heard of in the industry	Has happened in the organization or more than once per year in the industry	Has happened at the location or more than once per year in the organization	Has happened more than once per year at the location
0	No injury or health effect	No damage	No effect (no or temporary impact - days)	No impact (local media, no significant concern)	Ч	L	L	L	L
1	Slight injury or health effect (first aid or medical treatment)	Slight damagé	Slight effect (local scale, short term damage – weeks)	Slight impact (short term local concern)	L	L	L	L	L
2	Minor injury or health effect (restricted work case or LTI)	Minor damage	Minor effect (local scale, short term damage – months)	Minor impact (short term national mention)	Ч	L	L	М	М
3	Major injury or health effect (partial disability)	Moderate damage	Moderate effect (local scale, medium terms damage – years)	Moderate impact (medium term national concern)	L	L	М	М	Н
4	< 3 fatalities, or permanent total disabilities	Major damage	Major effect (local scale, long term damage – decades)	Major impact (regional or persistent national concern)	L.	М	М	Н	Н
5	> 3 fatalities	Massive damage / total loss	Massive effect (regional scale, permanent damage)	Massive impact (global concern and media coverage)	М	М	H	Н	Н



#### Figure 33: Risk Categories

### 8.3 RISK IDENTIFICATION AND MITIGATION

Table 15: Summary of Identified Risks

Anchor Installation						А	nchor Ins	stallation				
		Cons	seque	ence		Total risks High Medium Lu						
Prob.	1	2	3	4	5	11	0	9	2			
5	0	0	0	0	0		0%	82%	18%			
4	0	0	1	0	0							
3	0	0	2	0	0							
2	0	0	2	1	4							
1	0	0	0	0	1							



DE- EE0008097 CWPT Open Water Demonstration CalWave Power Technologies Inc. Comprehensive IO&M Plan

Table 16: HAZID

	Hazard			Top Events	Controls in					Comments	Action	
ID	Category	Scenario	Likely Threats		Place	С	Р	RP	Rank		Party	Closed?
X.0220	Secure for sea											
				Injury to					Med			
X.0220.1	Pier side work	Personnel safety	Slips, trips, falls	personnel	HSE plan, PPE	5	2	10				
	Lifting			Injury to					Med			
X.0220.2	operations	Personnel safety	Crush injury	personnel	HSE plan, PPE	5	2	10				
				Injury to	Equipment				Low			
			Connection	personnel,	inspections,							
	Lifting		equipment or	loss of	operator							
X.0220.3	operations	Equipment failure	line failure	equipment	training	5	1	5				
				Schedule					Low			
				delays								
				incurring	Flexible							
	Lifting		Delays,	additional	deployment							
X.0220.4	operations	Inclement weather	additional cost	cost	window	3	2	6				
	Vessel											
X.0221	operations											
	Working			Injury to					Med			
X.0221.1	offshore	Personnel safety	Slips, trips, falls	personnel	HSE plan, PPE	5	2	10				
	Lower anchor											
X.0230	to seafloor											
					UCSD to pre-				Med			
					dive and mark							
			Anchor		locations,							
	Anchor		placement not	Reduction in	observe with							
	placement	Inaccurate anchor	withing required	WEC	ROV during							
X.0230.1	accuracy	placement	footprint	performance	install	3	4	12				
			Anchor		UCSD vessel				Med			
	Anchor		placement	Reduction in	position and							
	orientation	Inaccurate anchor	orientation not	WEC	heading using							
X.0230.2	accuracy	placement	aligned with	performance	tag line	3	3	9				



I	I	l		1	I	I	1 1				1	
			center of									
			mooring grid									
					Pre-				Med			
				Injury to	deployment							
	Working with	Crane barge, tugs &		personnel,	planning,							
	multiple	Beyster operating in	Vessel impact or	damage to	vessel							
X.0230.3	vessels	the same space	near miss	equipment	coordination	4	2	8				
					Data buoys				Med			
					can be moved							
			Line		off-station							
	Vessel	Multiple UCSD and	entanglement in	Injury to	prior to							
	operations	CalWave small data	propellers.	personnel.	operations if							
	near existing	buovs deployed near	damage to	damage to	deemed							
X.0230.4	buovs	operational location	buovs	equipment	necessary	3	3	9				
	Lifting					-	•		Med			
	operations			Injury to								
X 0230 5	offshore	Personnel safety	Crush injury	nersonnel	HSE plan PPE	5	2	10				
7.102.001.0	Buoy off		crushingury	personner			-					
X 0240	mooring line											
702.10			Dronned	Line	Watch circle				Low			
			equinment	entanglement	overlan							
			connection	schedule/cost	review							
			failure	rick if divo	discuss with							
	Marker buoy	Marker buoy does not	insufficient	services	LICSD if contor							
	norsistance on	adoguatoly maintain	huovanco lino	services	bridal is							
V 0240 1	station	station	ontanglomont	recover	proforrod	2	2	6				
7.0240.1	Divo	Station	entangiennent	Tecover	preferreu	5	2	0				
V 0250	Dive											
X.0250	Operations											
	No planned											
	aive											
	operations											
	(seafloor											
	markers to be											
	placed prior to											
N/A	operations											



DE- EE0008097 CWPT Open Water Demonstration CalWave Power Technologies Inc. Comprehensive IO&M Plan

	and covered by separate HAZID)						
	Reposition						
X.0260	anchor						
	Anchor block	Incorrect anchor block	Cost, schedule				
X.0260.1	repositioning	requires repositioning	risk				



CWPT Open Water Demonstration DE-EE0008097.0005 Budget Period 2

Task 5.4 Comprehensive IO&M and Testing Plan

9.4 Umbilical Lay Plan

Version 2.4 – April 2020



## CONTENTS

Fi	gures		3
Ta	bles		4
1	Int	roduction	5
2	Ve	ssels and Equipment	7
	2.1	Vessels	7
	2.2	Equipment	7
3	Pro	pject Location	2
	3.1	Area of Operations1	2
	3.2	Location Relative to Test Site and Anchor Positions1	2
	3.3	Transit Routes1	3
	3.4	Site Permits1	5
4	Ve	ssels & Operators1	6
	4.1	Primary Vessel – R/V Beyster1	6
	4.2	Support Vessel (Optional) – 19' Boston Whaler1	8
5	Pro	oject Operations	0
	5.1	Umbilical Lay	0
	5.1	L.1 Weather Restrictions: Umbilical Cable Installation	0
	5.1	L.2 Mobilization: Umbilical Cable Installation	0
	5.1	L.3 Operations Sequence: Umbilical Cable Installation 2	5
	5.1	L.4 Estimated Timeline: Umbilical Cable Installation 2	9
	5.1	L.5 Demobilization: Umbilical Cable Installation	9
6	Re	ferences 2	9
	6.1 and C	An Analysis Tool for the Installation of Submarine Cables in an S-Lay Configuration Including "Ir Dut of Water" Cable Segments, JMSE, Vol 8, Issue 1, Jan 2020	ו 9
7	Cal	lculations	0
	7.1	Catenary Equations	0
8	HA	vZID	4
	8.1	Administrative	4
	8.2	Risk Categories	5
	8.3	Risk Identification and Mitigation	5



## FIGURES

Figure 1: Test Site Location	5
Figure 2: Umbilical Cable Required Length	7
Figure 3: Umbilical Cable Construction	8
Figure 4: Umbilical Cable Specifications	9
Figure 5: Umbilical Strain Termination & Right-Angle Connector	10
Figure 6: Umbilical Connectors	11
Figure 7: Umbilical Connection to WEC	11
Figure 8: Cable Lay Location	12
Figure 9: Umbilical Location Relative to Anchor Positions	13
Figure 10: Transit Route 1 - Point Loma to Test Site	14
Figure 11: Transit Route 2 - SIO Pier to Test Site	14
Figure 12: R/V Beyster.	16
Figure 13: R/V Beyster -Starboard Cutaway	17
Figure 14: R/V Beyster – Main Deck Plan View	17
Figure 15: R/V Beyster - Boom Crane Capacity	18
Figure 16: Support Vessel (19' Boston Whaler)	19
Figure 17: Boston Whaler Specifications	19
Figure 18: Umbilical Lay Location; WEC not Deployed	20
Figure 19: Reel Dispenser Skids	24
Figure 20: R/V Beyster Deck Layout	25
Figure 21: SIO Pier Conduit Routing	28
Figure 22: Catenary Calculation Layout	30
Figure 23: Catenary Dimensions at Max Depth	33
Figure 24: Catenary Dimensions at Min Depth	33
Figure 25: Risk Categories	35



# TABLES

Table 1: Planned Offshore Operations	6
Table 2: Vessel List	7
Table 3: Umbilical Lay Plan Waypoints	12
Table 4: Anticipated Transit Routes	13
Table 5: Site Permits	15
Table 6: Cable Marking Locations	22
Table 7: Equipment List: Umbilical Cable Installation	23
Table 8: Sequence: Umbilical Cable Installation	25
Table 9: Umbilical Lay Table	28
Table 10: Timeline: Umbilical Cable Installation	29
Table 11: Summary of Identified Risks	35
Table 12: HAZID	



## **1** INTRODUCTION

This report focuses on the umbilical lay planning for the open water demonstration to be conducted in collaboration with University of California, San Diego (UCSD) near the Scripps Institute of Oceanography (SIO) pier, in a water depth of approximately 70 ft (21.3 m).

WEC Deployment (center of mooring grid)

Lat.	Long.
32°52'03.47"N	117°15'47.42"W



Figure 1: Test Site Location

All operations are being conducted in coordination with CalWave Power Technologies (CalWave) and the University of California, San Diego (UCSD) Scripps Institute of Oceanography (SIO) staff.

The details outlined in these procedures are contingent upon several factors, such as operation conditions, vessel ability, safety, efficiency, etc. Due to these factors, this plan is subject to change. Adjustments to sequences for the preset installation and connection can be made in the field with the use of Management of Change (MOC) process. The current and weather conditions must be deemed favorable before starting operations.



Before the start of any operations, all vessels and individuals involved will hold operational procedure review and safety meetings to prepare for upcoming operations. All equipment will be checked at this time and the equipment will be verified for availability for upcoming operations.

The vessel captain and CalWave representatives will approve deviations that become unavoidable in the field during the installation process. VHF working channels will be identified at this time.

This document comprises of the overall methodologies of safe operations offshore, includes vessel specifics, and operations planning for the following planned evolutions:

Table 1: Planned	Offshore	<b>Operations</b>
------------------	----------	-------------------

Activity	Days
Umbilical Lay Route Survey	1
Umbilical Lay	1
Umbilical Recovery	1
Total Planned Operational Days Offshore	3



## 2 VESSELS AND EQUIPMENT

### 2.1 VESSELS

Table 2: Vessel List

Vessel	Operator	Website	Notes
R/V Beyster	UCSD	https://scripps.ucsd.edu/ships	Primary work vessel
19' Boston Whaler	UCSD	https://scripps.ucsd.edu/ships	Line handling vessel (if necessary)

### 2.2 EQUIPMENT

#### <u>Umbilical Cable</u>

Several umbilical cable manufacturers were consulted and various options for umbilical cable form factor and specifications were reviewed. Steel armoring was determined not to be required for electrical shielding purposes or for structural integrity. This is due to the soft sandy seafloor at the deployment site, the anticipated dynamic motion of the umbilical, and weight and size considerations for deployment. The static linear distance of the umbilical cable travel, from SIO pier to the test site, is 536m (1758.5-ft) with an additional 47m (154.2-ft) of dynamic cable section. In order to accommodate both static and dynamic sections of cable, as well as slack sections of cable on the seafloor to prevent linear tension, routing up to the pier and provide spare cable on the pier, a 700m (2296.6-ft) umbilical cable is being deployed.

The below figure illustrates the required minimum umbilical cable length of 627m and how this length is divided up into sections. The additional 73m of cable will remain on a spool on the pier and be available as additional length for any unanticipated events that would require the cable being spliced.



Figure 2: Umbilical Cable Required Length



The selected umbilical cable is rated for 600V and consist of seven insulated power cores sized at 6mm<sup>2</sup> (~10 AWG), three sets of shielded twisted pairs (STP) ethernet cables at 0.5mm<sup>2</sup> each, and a Vectran braid strength member. Cable specifications are provided in the figures below.



Figure 3: Umbilical Cable Construction



Product Details (Insulated Core	s)				
Component Description	Qty	Conductor Stranding	Maximum DCR @ 20oC [Ω/Km]	Weight Kgs/Km]	Nominal Diameter [mm]
6.0mm <sup>2</sup> Insulated Cores	7	84/0.3mm BC	3.2	65.1	4.50mm
0.5mm <sup>2</sup> Insulated Cores	12	16/0.2mm BC	41.5	2.6	1.75mm
CONSTRUCTION					
6.0mm <sup>2</sup> Power Cores (7 off)					
Conductor	Bare C	opper to IEC 60228	Class 5		
Radial Thickness	0.6mm nominal				
Insulation	High D	ensity Polyethylene			
Nominal diameter	4.50mm				
0.5mm <sup>2</sup> Twisted Screened Pairs	(6 off)				
Conductor	Bare Co	opper to IEC 60228 (	class 5		
Radial Thickness	0.39m	m nominal			
Insulation	High Density Polyethylene				
Drainwire	0.22mm <sup>2</sup> 7/0.2mm Tinned Copper				
Screen	Polyester / Copper Laminate Tape				
Cable Assembly					
Construction					
Layer 1	4 x 0.5	mm <sup>2</sup> Twisted Screen	ned Pairs layed arou	and a central fil	ler with
	additio	onal fillers required t	o maintain a conce	ntric circular p	rofile.
Layer 2	7 x 6.0	0mm <sup>2</sup> Conductors a	nd 2 x 0.5mm <sup>2</sup> Jack	eted Twisted S	creened Pairs
	layed a	around central bund	le with additional fi	illers required t	o maintain a
	concer	ntric circular profile.			
Diameter	18.0m	m nominal			
Bedding	1.5mm radial thickness Polyurethane 85 Shore 'A' Hardness				
Vectran braid	Breaking Strain >50kN, SWL >10kN				
Outer jacket	Polyurethane 85 Shore 'A' Hardness				
Colour	Blue				
Radial Wall Thickness	2.0mm nominal				
Diameter	26.5m	m +/-0.5mm			
CABLE CHARACTERISTICS					
Cable Weight in Air	960 Kg	s/Km			
Cable Weight in Seawater	390 Kgs/Km				
Bend Radius Static	160 mm				
Bend Radius Dynamic	260 m	m			

Figure 4: Umbilical Cable Specifications

#### Connector & Strain Termination

The connector and termination solution consist of a molded breakout which separates the strength member from the electrical components and directs into a clevis & pin style strain termination (pictured below). Inside the strain termination housing, the power and ethernet cores are separated out and molded into a hybrid 21-pin connector. This allows for the connector and WEC hull bulkhead penetration



to be removed from the mechanical loading on the umbilical cable. Due to the shallow freeboard of the WEC when in floating position (0.32m) and the need for using splash zone connectors (wet-mate connectors were found to be prohibitively expensive), the bulkhead connector on the WEC side is located on the chamfered edge of the hull above the strain termination. This will also help to minimize relative motion between the small boat tied to the WEC and the WEC itself and provide for the safest possible operations when connecting and disconnecting the umbilical cable from the WEC. The figures below present the strain termination, connector and WEC side bulkhead connectors. All dimensions are in mm unless otherwise specified.



Figure 5: Umbilical Strain Termination & Right-Angle Connector





Figure 6: Umbilical Connectors



Figure 7: Umbilical Connection to WEC



# **3 PROJECT LOCATION**

### 3.1 AREA OF OPERATIONS

The umbilical cable shall be laid on the sandy seafloor starting at the end of SIO pier and completing in the vicinity of the location where the umbilical will ultimately be connected to the CalWave WEC. GPS coordinates for these locations are provided below;

Table 3: Umbilical Lay Plan Waypoints

Waypoint		Deg	Min	Dept	h
End of SIO Dior	Ν	32	52.023	33.5	ft
ETTU OF STO PTER	W	117	15.447	10.2	m
Umbilizal Touchdown	Ν	32	52.0747	75	ft
	W	117	15.7847	22.9	m
Connector Marker		32	52.0702	76	ft
Buoy	W	117	15.8144	23.2	m

This area is shown visually in the figure below.



Figure 8: Cable Lay Location

## 3.2 LOCATION RELATIVE TO TEST SITE AND ANCHOR POSITIONS

Prior to commencing the umbilical lay operation, the anchor location dive survey and anchor installation operations are completed. Additionally, dynamically modelling in Orcaflex is completed to determine the configuration of the 'Lazy S' dynamic umbilical section and the location where the dynamic section of umbilical comes into initial contact with the seafloor (defined as the touchdown point). For the initial umbilical deployment, the dynamic section of umbilical cable will be laid on the seafloor along the same heading as the static section of cable, with the connectors capped and attached to a small marker buoy which will allow for recovery when connecting the umbilical to the WEC.





Figure 9: Umbilical Location Relative to Anchor Positions

### 3.3 TRANSIT ROUTES

The *vessel* will transit to the test site along the proposed transit route as determined by vessel mobilization location and operations being performed. A list of anticipated transit routes to site is provided below inclusive of the PacTug primary work vessel and UCSD backup safety and line handling vessel.

Table 4: Anticipated	Transit Routes.
----------------------	-----------------

Vessel	Route	Distance (nm)
R/V Beyster	1 – Point Loma to Test Site	16.5
19' BW	2 - SIO pier to Test Site	0.3



DE- EE0008097 CWPT Open Water Demonstration CalWave Power Technologies Inc. Comprehensive IO&M Plan



Figure 10: Transit Route 1 - Point Loma to Test Site.



Figure 11: Transit Route 2 - SIO Pier to Test Site



### 3.4 SITE PERMITS

The following site permits have been approved or are in the submission process.

Table 5: Site Permits.

Permit	Status	Comment
Landowner Permission	Received	UCSD, SIO
Army Corps of Engineers	Approved, 11/05/19	SPL-2019-00424-RRS
California Coastal Commission (wavier)	Approved, 09/28/2018	9-18-0933-W
Fish and Wildlife	Approved, 10/04/2018	SC-013978
CA Water Board	Approved, 8/1/2019	R9-2019-0158
ΝΟΑΑ ΙΤΑ	Not required	NOAA email response 11/13/2018
State Lands Commission	Not required	SLC phone meeting 10/19/2018
DOE Biological Assessment	Complete	NMFS concurrence letter received 5/9/2019
US Coast Guard PATON	Approved, 02/11/2020	CG-2554 (CoastScout & PATON)



# 4 VESSELS & OPERATORS

### 4.1 PRIMARY VESSEL – R/V BEYSTER

The research vessel Bob and Betty Beyster is a purpose-built coastal research vessel designed for efficient operations offshore in Southern California. The Beyster is owned and operated by Scripps Institute of Oceanography (SIO).



Figure 12: R/V Beyster.

This is the primary vessel intended for use during the test period. Provisional contract terms on the use of this vessel has been agreed with UCSD and will be finalized during Budget Period 2.

#### Vessel Specifications:

- Length: 42 ft
- Beam: 16 ft
- Freeboard: 3 ft
- Stern A frame capacity: 2.5 tons
- Starboard knuckle crane capacity: 660 lbs, 17 ft reach
- Dynamic Positioning System (DPS)
- Deck space: 192 ft<sup>2</sup>
- Maximum speed: 38 kts
- Cruising speed: 25 kts
- Hand-deployable Sebotix LBV-300 Mini-ROV
- Acoustic communications transducer



DE- EE0008097 CWPT Open Water Demonstration CalWave Power Technologies Inc. Comprehensive IO&M Plan



Figure 13: R/V Beyster -Starboard Cutaway



Figure 14: R/V Beyster – Main Deck Plan View





Figure 15: R/V Beyster - Boom Crane Capacity

#### Vessel Specifications:

- Length: 19.4 ft
- Beam: 8 ft
- Draft: 13 ft
- Weight (w/engine, fuel & water): 2769 lbs
- Maximum weight capacity: 2500 lbs
- Swamped capacity: 4000 lbs
- Persons capacity: 8
- Maximum Horsepower: 150 HP
- Minimum Horsepower: 115 HP

### 4.2 SUPPORT VESSEL (OPTIONAL) – 19' BOSTON WHALER

A small line handling vessel for operations either independently, or alongside a larger vessel. UCSD owns and operates several 19-ft Boston Whalers located on SIO pier and provisional contracting terms for the use of these vessels have been agreed with UCSD. The USCD small vessels are deployed with the pier crane and skippered by UCSD staff. At 0.3 nm from the pier, this provides the most immediate access to the test site for observations or operations appropriate for a small vessel.



DE- EE0008097 CWPT Open Water Demonstration CalWave Power Technologies Inc. Comprehensive IO&M Plan



Figure 16: Support Vessel (19' Boston Whaler).



Figure 17: Boston Whaler Specifications.

#### Vessel Specifications:

- Length: 19.4 ft
- Beam: 8 ft
- Draft: 13 ft
- Weight (w/engine, fuel & water): 2769 lbs
- Maximum weight capacity: 2500 lbs
- Swamped capacity: 4000 lbs
- Persons capacity: 8
- Maximum Horsepower: 150 HP
- Minimum Horsepower: 115 HP



# 5 **PROJECT OPERATIONS**

### 5.1 UMBILICAL LAY

During initial deployment of the umbilical, prior to the WEC deployment, the connector will be capped, wrapped in plastic, and placed inside a weighted housing. This housing is fitted with a lifting eye and laid on the seafloor attached to a small marker buoy, allowing for the umbilical connector end to be recovered from a small vessel during WEC deployment operations. During this initial deployment, and any subsequent period when the umbilical is deployed and not connected to the WEC, the seafloor configuration will be as pictured below.



Figure 18: Umbilical Lay Location; WEC not Deployed

#### 5.1.1 Weather Restrictions: Umbilical Cable Installation

The following operation is contingent upon the following weather restrictions:

- Wind speed: <10 kts
- Wave swell: <1 meter
- Current: <1 knot
- Visibility: Daylight hours

#### 5.1.2 Mobilization: Umbilical Cable Installation

Mobilization will occur at R/V Beyster home port in Point Loma. Alternatively, equipment can be mobilized at SIO Pier and transferred to the R/V Beyster using the pier crane. A determination on mobilization location and specifics will be reached in collaboration with CalWave staff, UCSD staff including R/V Beyster operators.

The umbilical cable will arrive from the manufacturer on a wooden drum that is not suitable for deploying at constant speed and tension. In order to prepare the umbilical for deployment, the delivery drum (with terminated end facing out) will be suspended and allowed to rotate. The terminated end of the cable will be wrapped 2-3 times by hand, under tension, and the connector secured off the drum. While maintaining



minimal resistance on the delivery drum, the deployment drum will be rotated at a constant speed to wind the umbilical under constant tension. During this operation, the spooler will be stopped as per the marking table to allow colored tape markings to be placed on the cable which will allow for visual verification of adherence to lay table during deployment. Additionally, several places near the ends of the cable will be marked with colored tape to indicate other critical locations (e.g. placement of weights and buoyancy elements). Any time the deployment drum is stopped, care must be taken to ensure constant tension is reapplied prior to restarting the spooling process.

The table below indicates the location along the cable length where marking will be placed and abrasion protection (spiral wrap) will be applied. Prior to mobilizing for deployment, the cable will be measured and marked starting at the strain termination moving back towards the unterminated end of the cable.


## Table 6: Cable Marking Locations

Cable Marking Locations										
Position				Marking	ng Distance to Distance strain untermina termination end		Distance to strain termination		nce to ninated nd	
Seq #		Accessory		Color	# wraps	m	ft	m	ft	
Δ1	Conduit entry on	Spiral wrap	Start	Red	Ι	613.1	2011	86.9	285	
	pier		Stop	Red	I	611.1	2005	88.9	292	
Α2	Conduit exit on	Spiral wrap	Start	Red	II	593.1	1946	106.9	351	
	seafloor		Stop	Red	II	591.1	1939	108.9	357	
۵3	End of slack	Sniral wran	Start	Red	III	584.6	1918	115.4	379	
	section near pier		Stop	Red	111	585.6	1921	114.4	375	
В	Sandbag	Spiral wrap	Start	White	I	484.6	1590	215.4	707	
	placement	opna map	Stop	White	I	485.6	1593	214.4	703	
С	Sandbag	Spiral wrap	Start	White	II	384.6	1262	315.4	1035	
	placement		Stop	White	II	385.6	1265	314.4	1031	
D	Sandbag	Spiral wrap Spiral wrap	Start	White		284.6	934	415.4	1363	
	placement		Stop	White		285.6	937	414.4	1360	
E	Sandbag		Start	White		184.6	606	515.4	1691	
	placement		Stop	White		185.6	609	514.4	1688	
F	Sandbag	Spiral wrap	Start	White	X	84.6	278	615.4	2019	
			Stop	White	X	85.6	281	614.4	2016	
G1	section near	Spiral wrap	Start	Blue		49.6	163	650.4	2134	
	WEC		Stop	Blue		48.6	159	651.4	2137	
62	Dynamic seafloor	Sniral wran	Start	Red	Х	44.1	145	655.9	2152	
02	touchdown point		Stop	Red	Х	29.1	95	670.9	2201	
NI / A	Buoyancy	Spiral wrap	Start	Orange	Ι	21.5	70	678.6	2226	
N/A	module 1	exit	Stop	Orange	I	21.2	69	678.9	2227	
	Buovancy	Spiral wrap	Start	Orange	II	20.8	68	679.2	2228	
N/A	module 2	at entry & exit	Stop	Orange	II	20.5	67	679.5	2229	
	Buovancy	Spiral wrap	Start	Orange		20.2	66	679.9	2230	
N/A	module 3	at entry & exit	Stop	Orange		19.9	65	680.2	2231	



The below equipment list is provisional and will be further updated in collaboration with vessel operators.

### Table 7: Equipment List: Umbilical Cable Installation

OWNER	DESCRIPTION	SIZE	QTY
R/V Beyster			
CalWave	Marker buoy		1
CalWave	Umbilical cable	26.5mm	1
CalWave	Reel dispenser	4"x9"x28"	2
CalWave	Colored vinyl (electrical) tape for marking umbilical cable – colors TBD		4
CalWave	Shackle (umbilical cable to marker buoy)	0.5″	1
CalWave	Umbilical abrasion protection (spiral wrap)	TBD	TBD
UCSD	Polyprop line (Line #2)		1
UCSD	Downline (to mark dynamic umbilical touchdown)		
UCSD	Seabotix ROV		1
BW 1			
UCSD	Dive gear		1
CalWave	Weight (sandbags)	5-kgs	10
CalWave	Weight (sandbags)	10-kgs	2
CalWave	Lines for attaching sandbags to umbilical cable		TBD
Shore Staff To	ols		
UCSD	Polyprop line (Line #1)	TBD	1
CalWave	Umbilical abrasion protection (spiral wrap)	TBD	TBD



The deployment drum will be placed on reel dispenser skids as shown below. The reel dispenser skids shall be sea fastened to the deck of the R/V Beyster and the umbilical cable drum placed on the rollers to allow the umbilical cable to be manually spooled off.



## Cable on Drum: 775 kg



It is not planned to use a cable chute to direct the umbilical overboard. Instead, the umbilical will be lowered off the back of the vessel hand-over-hand. The apparent weight of the suspended umbilical cable is calculated to be approximatly 13kgs in the shallow water near the pier, gradually progressing to 21kgs at maximum depth, near the test site. In order to allow on crew member (Crew #1) to maintain focus on paying out the cable with the appropriate angle, a second crew member (Crew #2) will spool the cable off the reel, feeding to Crew #1.



DE- EE0008097 CWPT Open Water Demonstration CalWave Power Technologies Inc. Comprehensive IO&M Plan



Figure 20: R/V Beyster Deck Layout

### 5.1.3 Operations Sequence: Umbilical Cable Installation

The following sequence details the scope of work for the umbilical installation evolution. The table below provides a detailed scope of work for the *vessel* to deploy anchors at the SIO test site. The sequence may be altered at the direction of the vessel captain and/or CalWave staff on-board.

Table 8: Sequence:	: Umbilical	Cable	Installation
--------------------	-------------	-------	--------------

Step #	Line #	Vessel	Assignment		
1	Deploy B	W 1 and pre	pare pier for umbilical		
1.a	1	SIO Pier	<ul> <li>Deploy BW 1 on leeward side of pier</li> <li><i>Pier Staff #1</i>: Lower line (line #1) through PVC pier routing conduit and secure on pier end, continue holding line</li> </ul>		
2	<i>R/V Beyster</i> transits to SIO pier and positions at foot of pier				
3	Secure unterminated end of umbilical to SIO pier with spooler on vessel				
3.а		BW 1	<ul> <li>Deploy divers, radio check with BW 1 Captain and R/V Beyster Crew #2</li> <li>Lower sandbags to divers</li> </ul>		
3.b		R/V Beyster	<ul> <li>Crew #1: Slack cable from spooler and pass to Crew #2, maintain hands on spool to ensure controlled spooling off</li> <li>Crew #2: Feed slack cable to divers as needed maintaining minimum tension by hand</li> </ul>		
3.d	1	Dive Team	<ul> <li>Diver #1: Lay out ~15-ft of slack umbilical on seafloor, securing with 5-kg weights (sandbags)</li> </ul>		



			• Diver #1: Retrieve line #1 from conduit and connect to unterminated end umbilical. Once connected, pull on the line to inform Pier Staff #1 umbilical ready to be lifted.
			• Diver #1: Guide cable end into conduit and ensure umbilical does not pinch kink as it is fed into conduit. Continue to feed cable until indicated by two paral red stripe markings. Once complete ensure abrasion protection (spiral wrap) in place at conduit entry.
			<ul> <li>Diver #2: Lay out slack cable on seafloor in 'S' configuration, gradually pulling cable from R/V Beyster and attach sandbag to section indicated by single white stripe marking (will be ~6m of cable length from conduit exit to sandbag).</li> </ul>
3.е			• Pier Staff #1: Lift line #1 one hand-over-hand to retrieve umbilical.
	1	SIO Pier	• Pier Staff #2: Route umbilical into monitoring station and spool (will be ~65m cable in shed).
	-		• Pier Staff #1: Once single red stripe marking is visible at top of conduit, secu umbilical to pier by lashing at top of conduit. Ensure abrasion protection (spin wrap) is in place and conduit exit.
3.f	1	Dive Team	• Recover to BW 1
3.g		SIO Pier	• Deploy drop camera to monitor slack section of umbilical on seafloor durin deployment
4	Vessel tr	ansits to SIO	test site following lay table
4.a			• ROV Pilot: Deploy drop camera or ROV to monitor umbilical as it spools out
			<ul> <li>R/V Beyster Captain: Proceed to test site along lay table (with sequential w points programmed), maintain vessel speed ~0.2 kts, adjusting as suggested Crew #2</li> </ul>
		R/V Beyster	<ul> <li>Crew #1: Feed cable off reel at constant speed, indicate to R/V Beyster Capta as each subsequent marking comes off reel. ("two blue stripes", "three blue stripes", etc.,)</li> </ul>
			<ul> <li>R/V Beyster: Verify lay table way points against marking being called off by Cre #2</li> </ul>
			• Crew #1: Lower umbilical over stern of vessel. Monitor and adjust deployme angle of umbilical as it enters water (min angle 10°, max angle 20°). Reque vessel adjust speed as necessary to maintain angle limitations.
4.c		BW 1	• Deploy divers every 100 m to attach sandbags to the umbilical at marke locations (where the spiral wrap abrasion protection is in place).
4.b		SIO Pier	• Monitor drop camera and notify R/V Beyster if slack umbilical cable begins pull straight
5	Secure te	erminated er	nd of cable to marker buoy
5.a	2	R/V Beyster	<ul> <li>R/V Beyster Captain: Upon reaching position G on the lay table, use vessel Dit to maintain position</li> <li>Crew #1: Maintain tension on umbilical</li> </ul>



		•	Crew #2: Verify the Blue marker is off the spool.
		٠	Crew #2: Deploy downline to mark location for divers
		٠	Crew #2: Spool off remaining umbilical cable and flake on deck
		•	Crew #2: Attach marker buoy and line to umbilical termination cover, inform Beyster Captain and Crew #1 when ready to proceed
		•	R/V Beyster Captain: Continue on 280 heading
		•	Crew #1: Hand over hand deploy the umbilical maintaining ~15° departure angle
		•	Crew #2: Hold the umbilical termination cover and marker buoy as the umbilical pays out, let R/V Beyster Captain and Crew #1 know when reaching the end of the umbilical
		•	R/V Beyster Captain: Stop vessel and maintain position
		•	Crew #2: Use marker buoy line to lower the umbilical termination cover to seafloor and release the marker buoy overboard
5.b	BW 1	•	Deploy divers near umbilical touchdown downline marker that R/V Beyster left at Lay Table position G.
		٠	Lower 10kg and 5kg sandbags to divers.
5.c		•	Diver #1: Locate the two single blue wrap marking on the umbilical, swim this section of cable to the deployed downline (without moving downline).
	Dive Team	•	Diver #2: Affix 10kg sandbag to umbilical cable at downline point. Sandbag is attached around the spiral wrap abrasion protection in between the two blue single stripe markings.
		•	Recover to BW 1
5.c	R/V Beyster	•	Return to Umbilical touchdown point (Lay Table position G), verify accuracy of placement per lay table.

The figure below illustrations the location where the umbilical cable will be routed up on to the pier, via the pre-existing PVC conduit reaching from the pier to the seafloor. Because the umbilical cable is longer



than is necessary, approximately 85 meters of cable will need to be routed up through the conduit and spooled in place near the pier observation shed.



Figure 21: SIO Pier Conduit Routing

Umbilical Lay Table								
Position	Vessel stern GPS		Marker	Dist. from Pier		Dist. to Touchdown		
Seq #	N	w	Таре	m	ft	m	ft	
Α	32°52.023'	117°15.447'	Red	0	0	536.0	1759	
В	32°52.0328'	117°15.5096'	White I	100	328	436.0	1431	
С	32°52.0424'	117°15.5727'	White II	200	656	336.0	1102	
D	32°52.0520'	117°15.6358'	White III	300	984	236.0	774	
Е	32°52.0616'	117°15.6989'	White IIII	400	1312	136.0	446	
F	32°52.0712'	117°15.7620'	White X	500	1641	36.0	118	
G	32°52.0747'	117°15.7847'	Blue	536	1759	0	0	



### 5.1.4 Estimated Timeline: Umbilical Cable Installation

Only vessel time is added to total time calculation (highlighted activities do not require vessel on-site) It is anticipated that R/V Beyster will be used for this operation.

Step #	Activity	Hours
М	Mobilize vessel at home port (Point Loma)	3.0
1	Prepare umbilical cable for deployment	3.0
2	Transit to SIO Pier (16.5nm @ 25kts), position below traverse crane	0.75
3	Secure unterminated end of umbilical to SIO pier with spooler on vessel	0.5
4	Transit to test site via lay table	1.5
5	Secure WEC end of umbilical to marker buoy & deploy	0.5
Т	Transit to home port	0.75
DM	Demobilize vessel	3.0
	Total Time Estimate (hrs)	10.0
	Total Time On-Site (excluding mob/demob & transit to/from site)	2.5

Table 10: Timeline: Umbilical Cable Installation

Anticipated as a one-day operation, not inclusive of pre-dive route survey. During umbilical lay it is critical that once the lay operation commences, vessel movement is consistent and maintained throughout operation.

### 5.1.5 Demobilization: Umbilical Cable Installation

Upon completion of the umbilical cable installation, the R/V Beyster will return to SIO pier to unload the empty umbilical drum and cable spooler. Umbilical drum will be taken off the spooler and retained in storage, while the cable spooler will be returned.

## 6 **REFERENCES**

# 6.1 AN ANALYSIS TOOL FOR THE INSTALLATION OF SUBMARINE CABLES IN AN S-LAY CONFIGURATION INCLUDING "IN AND OUT OF WATER" CABLE SEGMENTS, JMSE, Vol 8, ISSUE 1, JAN 2020 https://www.mdpi.com/2077.1212/8/1/48/htm#bite

https://www.mdpi.com/2077-1312/8/1/48/htm#cite



# 7 CALCULATIONS

## 7.1 CATENARY EQUATIONS

Deployment catenary dimensions, loads and angles were calculated using the above referenced analysis guidelines

**Base Dimensions** 

Depth (min)	D_min	10	m		
Depth (max)	D_max	22.5	m		
Horizontal tension	Н	0.200	kN	20.4	kg
Weight in seawater	q1	390	kg/km	0.39	kg/m
Weight in air	q2	960	kg/km	0.96	kg/m
Height above water	С	1.5	m		
Bend radius dynamic	MBR_d	260	mm		
Bend radius static	MBR_s	160	mm		



Figure 22: Catenary Calculation Layout

The below calculations are shown for the maximum depth, 22.5m.



3.1. STEP 1: Determination of the Submerged Catenary Curve

For y = y1 = D and q = q1, x1 is determined using Equation (1):

$$\mathrm{x} = rac{\mathrm{H}}{\mathrm{q}}\mathrm{arccosh}\left(rac{\mathrm{y}*\mathrm{q}}{\mathrm{H}}+1
ight).$$

For x = x1, S1 and V' are determined using Equations (2) and (3):

$$S=\frac{H}{q}{{\sin h}\left( \frac{q\ast x}{H}\right) },$$

$$V = H * \sin h \left( \frac{q * x}{H} \right),$$

3.1 Submerged Catenary					
Curve					
Horizonal distance	x1	46.9	m		
Catenary length	S1	53.5	m		
Vertical tension	V1	0.205	kN	20.9	kg
Safety Factor_tension	SF	49			

3.2. STEP 2: Iterative Procedure to Define the "Correct" Catenary Curve in Air Which Can Be Combined with the Submerged One

### 3.2 Iterate

y2	3.5	m		
x2	19.03	m		
V2	0.204	kN	20.8	kg

3.3. STEP 3: Determination of Various Parameters for the Catenary Curve in Air

For y2' = y2 + c, x2' is determined using Equation (1). For x = x2', V is determined using Equation (3').

$$rac{\mathrm{V}}{\mathrm{H}} = \sin \mathrm{h}\left(rac{\mathrm{q} * \mathrm{x}}{\mathrm{H}}
ight),$$
(3)

$$\tan \theta = \frac{V}{H} = \sin h \left(\frac{q * x}{H}\right),\tag{4}$$

### 3.3 Catenary in Air

	y2'	5.0	m		
	x2'	14.30	m		
	V2'	0.055	kN	5.65	kg
	tan(ə)	0.27695			
departure angle	θ	15.5			



exit angle

74.5

Ø

3.4. STEP 4: Determination of the Combined Catenary Curve Configuration (In and out of Water)

For  $x = x^2$  and  $q = q^2$ , S2,1 is determined using Equation (2). For  $x = x^2$  and  $q = q^2$ , S2 is determined using Equation (2).

$$S2, 2 = S2 - S2, 1,$$
 (5)

$$\mathbf{S} = \mathbf{S1} + \mathbf{S2}, \mathbf{2},\tag{6}$$

$$a/2 = x1 + (x2' - x2),$$
 (7)

#### 3.4 Combined Catenary

	S2, 1	21.7	m		
	S2	15.4	m		
	S	47.2	m		
layback	a/2	42.20	m		
Tangential Internal Force	T_air	0.21	kN	21.16	kg
	T_water	0.29	kN	29.14	kg

The results are illustrated below.



## Test Site (max depth) sel motio **Cable Lay Vessel** 21kg Top tension 15° Departure angle Laytsack 42.5m Water depth 22.5m Som 21kg weight Touchdown point Bottom ten 20kg **Touch Down Zon**

Figure 23: Catenary Dimensions at Max Depth

The same calculations were performed for minimum operational depth (at SIO pier), 10 meters.



Figure 24: Catenary Dimensions at Min Depth



# 8 HAZID

### 8.1 Administrative

Date of planned operation:

Date of HAZID briefing:

### Attendees:

\*by signing below, I attest that I have read and understand the operational plan and agree to operate safely and in accordance with this plan.

Name	Company	Signature
	CalWave	
	CalWave	
	UCSD	

### Planned Vessel Crew

Vessel	Name	Company	Role
R/V Beyster		UCSD	Captain
<b>R/V Beyster</b>		CalWave	Crew #1
<b>R/V Beyster</b>		CalWave	Crew #2
BW 1		UCSD	Captain
BW 1		UCSD	Diver #1
BW 1		UCSD	Diver #2

### Vessel Call Times (DATE)

Vessel	Port	Crew Arrival Time	Departure Time
R/V Beyster	Point Loma		
BW 1	SIO Pier		



## 8.2 RISK CATEGORIES

		Com		_			Increasing Prob	ability	· · · · · · · · · · · · · · · · · · ·
-		Cons	sequences		1	2	3	4	5
Severity	People	Assets	Environment	Reputation	Never heard of in the industry	Heard of in the industry	Has happened in the organization or more than once per year in the industry	Has happened at the location or more than once per year in the organization	Has happened more than once per year at the location
0	No injury or health effect	No damage	No effect (no or temporary impact - days)	No impact (local media, no significant concern)	L	L	L	Ľ	L
1	Slight injury or health effect (first aid or medical treatment)	Slight damage	Slight effect (local scale, short term damage – weeks)	Slight impact (short term local concern)	L	L	L	L	L
2	Minor injury or health effect (restricted work case or LTI)	Minor damage	Minor effect (local scale, short term damage – months)	Minor impact (short term national mention)	L	L	L	М	М
3	Major injury or health effect (partial disability)	Moderate damage	Moderate effect (local scale, medium terms damage – years)	Moderate impact (medium term national concern)	L	L.	М	М	Н
4	< 3 fatalities, or permanent total disabilities	Major damage	Major effect (local scale, long term damage – decades)	Major impact (regional or persistent national concern)	L	М	М	Н	H
5	> 3 fatalities	Massive damage / total loss	Massive effect (regional scale, permanent damage)	Massive impact (global concern and media coverage)	М	М	н	Н	Н



### Figure 25: Risk Categories

### 8.3 RISK IDENTIFICATION AND MITIGATION

Table 11: Summary of Identified Risks

	l	Umbilica	l Lay				Umbili	cal Lay	
		Co	onsequen	ce	-	Total risks	High	Medium	Low
Prob.	1	2	3	4	5	16	0	14	2
5	0	0	0	0	0		0%	88%	13%
4	0	0	0	0	0				
3	0	0	1	1	0				
2	0	0	2	4	7				
1	0	0	0	0	1				



DE- EE0008097 CWPT Open Water Demonstration CalWave Power Technologies Inc. Comprehensive IO&M Plan

#### Table 12: HAZID

				Top Events	Controls in Place					Comments	Action	
ID	Hazard Category	Scenario	Likely Threats			С	Р	RPT	Rank		Party	Closed?
X.0300	Secure for sea											
		Personnel working at Point							Med			
		Loma and Scripps piers,										
		transferring from pier to		Injury to		_						
X.0301	Pier side work	vessel	Slips, trips, falls	personnel	HSE plan, PPE	5	2	10				
				Injury to		-			Med			
X.0302	Lifting operations	Personnel safety	Crush injury	personnel	HSE plan, PPE	5	2	10	Low			
			Connection	Injury to	Equipment				LOW			
x 0202	Lifting operations	Equipment failure	failuro	of oquinmont	inspections,	5	1	5				
X.0505	Litting operations		landre	Schedule delays		5	1	5	Low			
			Delays, additional	incurring	Elexible deployment				2011			
X.0304	Lifting operations	Inclement weather	cost	additional cost	window	3	2	6				
X.0310	Vessel operations								Mad			
V 0211	Working offshore	Porconnol cofoty	Sline trine falls	Injury to	USE plan DDE	-	2	10	wea			
X.0311	Transfor of		Slips, trips, fails	personner	LICSD transfor	5	2	10	Med			
	nersonnel from		transiting the nier	Injury to	procedures and				ivieu			
X.0312	pier to vessel	Personnel safety	ladder	personnel	controls	5	2	10				
x 0220	Dive enerations					-	_					
X.0320	Dive operations		Injury from divor						Mod			
			contact with vessels						ivieu			
	Diving near	Diving near pier to route	& structures.		UCSD dive							
	vessels &	umbilical from seafloor to	particularly when	Injury to	procedures and							
X.0321	structures	pier	surfacing	personnel	controls	5	2	10				
			, i i i i i i i i i i i i i i i i i i i		UCSD dive				Med			
			Diving up to 75-ft	Injury to	procedures and							
X.0322	Diving at depth	Diver safety	depth	personnel	controls	5	2	10				
	Routing Umbilical											
X.0330	to Pier											
					Operational pre-				Low			
					briefing, spiral wrap							
	Abrasion of			Equipment	on cable, additional							
	umbilical due to	Divor passing umbilical up		damage, project	length of cable in							
V 0221	conduit	through pior conduit	Damago to umbilical	ovorrun		2	2	٥				
A.0551	conduit			Equipment	Тецинец	5	5	3	Low			
	Seawater contact	Unterminated end of		damage project	Heat shrink boot				LOW			
	with umbilical	umbilical not adequately		delays, budget	over unterminated							
X.0332	conductors	sealed	Damage to umbilical	overrun	end of cable	4	2	8				



DE- EE0008097 CWPT Open Water Demonstration CalWave Power Technologies Inc. Comprehensive IO&M Plan

X.0340	Laying Umbilical										
		Vossal motion causos		Equipment	Monitor umbilical				Low		
	Exceeding bend	umbilical to exceed bend		delays hudget	maintain minimum						
X 0341	radius	radius during deployment	Damage to umbilical	overrun	vessel sneed	4	2	8			
/	144140			orentail	Monitor umbilical		-		Med		
				Equipment	during deployment.				mea		
		Vessel motion causes over		damage, project	limit vessel speed.						
	Over tensioning	tensioning of umbilical		delays, budget	pre-briefing of over						
X.0342	umbilical	during deployment	Damage to umbilical	overrun	boarding technique	4	3	12			
					Pre-dive lay route,				Low		
				Equipment	review possibility of						
		Umbilical laid on or near		damage, project	divers placing						
	Umbilical damage	existing structure or		delays, budget	sandbags on cable						
X.0343	on seafloor	equipment	Damage to umbilical	overrun	as it is laid	4	2	8			
					HSE plan,				Med		
	Laying umbilical			Injury to	operational pre-						
X.0344	overboard	Personnel safety	Pinch or crush injury	personnel	briefing	5	2	10			
	Lowering										
X.0350	Connector										
					Ensure proper fit of				Low		
					dust cover.						
					Additionally bag and						
					cover strain						
				Equipmont	cable						
		Connector can and cover		damaga project	Minimizo timo						
	Seawater contact	do not adequately seal	Damage to	delays hudget	connector deployed						
X 0351	with connector	seawater from connector	connector	overrun	on seafloor	4	2	8			
7			Improper connector	o.c.iun			-		Low		
		Marker buoy disconnects	usage	Equipment							
		from umbilical	Watch circle overlap	damage, project							
	Loss of marker	Marker buoy becomes	with other deployed	delays, budget	Watch circle overlap						
X.0352	buoy	entangled	buoys	overrun	review	3	2	6			



CWPT Open Water Demonstration DE-EE0008097.0005

# Task 5.4 Comprehensive IO&M and Testing Plan

# 9.5 WEC Tow Plan

Version 2.5 - April 2020



# CONTENTS

Fi	gures			. 3
Τa	ables			. 4
1	Int	rodu	ction	. 5
2	Ve	ssels	and Equipment	. 6
	2.1	Ves	sels	. 6
	2.2	Equ	ipment	. 6
3	Pro	oject	Location	11
	3.1	Are	a of Operations	11
	3.2	Trai	nsit Routes	11
	3.3	We	ather Windows	13
4	Ve	ssels	& Operators	15
	4.1	R/V	Beyster	15
	4.2	Sup	port Vessel (19' Boston Whaler)	17
5	Pro	oject	Operations	19
	5.1	WE	C Tow to Site	19
	5.1	1.1	Mobilization: WEC Tow	21
	5.1	L.2	Operations Sequence: WEC Tow	22
	5.1	L.3	Estimated Timeline: WEC Tow to Site	26
	5.1	L.4	Demobilization: WEC Towing	26
	5.2	WE	C Tow From Site	26
6	Re	feren	ices	27
	6.1	U.S	. Navy Towing Manual: SL740-AA-MAN-010, Rev 3, 1 July 2001	27
	6.2	GL I	Noble Denton: Guidelines for Marine Transport, 0030/ND	27
	6.3	Ship	Owners: Loss Prevention, Tugs and Tows – A Practical Safety and Operational Guide	27
7	Ca	lculat	tions	27
	7.1	Req	uired Bollard Pull	27
	7.2	Ves	sel Bollard Pull	28
8	HA	ZID		31
	8.1	Adr	ninistrative	31
	8.2	Risk	Categories	32
	8.3	Risk	dentification and Mitigation	32



# **FIGURES**

7
7
9
10
11
12
12
13
15
16
16
17
17
18
19
20
20
21
32



# TABLES

Table 1: Planned Offshore Operations	5
Table 2: Vessel List	6
Table 3: Anticipated Transit Routes	12
Table 4: Weather windows at the deployment site	14
Table 5: Equipment List: WEC Installation & Commissioning	22
Table 6: Sequence: WEC Astern Tow	23
Table 7: Timeline: WEC Tow to Site	26
Table 8: Required Bollard Pull vs Tow Speed	28
Table 9: Summary of Identified Risks	32
Table 10: HAZID	33



# **1** INTRODUCTION

This report focuses on the WEC Tow Planning for the open water demonstration to be conducted in collaboration with University of California, San Diego (UCSD) near the Scripps Institute of Oceanography (SIO) pier, in a water depth of approximately 70 ft (21.3 m).

All operations are being coordinated with University of California, San Diego (UCSD) Scripps Institute of Oceanography (SIO) staff as well as local vessel operators and marine operations contractors. Alternate vessels have been identified for use during different aspects of the CalWave technology deployment and test period.

The details outlined in these procedures are contingent upon several factors, such as operational conditions, vessel ability, safety, efficiency, etc. Due to these factors, this plan is subject to change. Adjustments to sequences for the preset installation and connection can be made in the field with the use of Management of Change (MOC) process. The respective management personnel must be contacted and contribute to determining a safe and effective method of performing operations. The current and weather conditions must be deemed favorable before starting operations.

Before the start of any operations, all vessels and individuals involved will hold operational procedure review and safety meetings to prepare for upcoming operations. All equipment will be checked at this time and the equipment will be verified for availability for upcoming operations.

The vessel captain and CalWave representatives will approve deviations that become unavoidable in the field during the installation process. VHF working channels will be identified at this time.

This document comprises of the overall methodologies of safe operations offshore, includes vessel specifics, and operations planning for the following planned evolutions:

Activity	Days
WEC Deployment Tow Operation	1
WEC Recovery Tow Operation	1
WEC Emergency Recovery & Tow Operation	-
Total Planned Operational Days Offshore	2

Table 1: Planned Offshore Operations



# 2 VESSELS AND EQUIPMENT

## 2.1 VESSELS

Table 2: Vessel List

Vessel	Operator	Website	Notes
R/V Beyster	UCSD	https://scripps.ucsd.edu/ships	Primary work vessel
BW1	UCSD	https://www.bostonwhaler.com/family- overview/outrage-boat-models/190-outrage/	Line handling vessel
M/V	C&W Dive	http://www.cwdiving.com/CWVessels.htm	Backup vessel
Cooper	Services		
Jag	Pacific Maritime Group	https://www.pacificmaritimegroup.com/fleets/jag/	Backup vessel

### 2.2 EQUIPMENT

CalWave provided equipment vs equipment provided by vessel to be specifically identified in mobilization section of individual operations.

### Towing bridal connecting WEC to tow line:

As the center of gravity (and center of buoyancy) are significantly below the waterline, to maintain stability during tow, the tow point will be submerged approximately 1 meter below the waterline. This will require a towing bridal to be permanently attached during the WEC deployment to allow access for towing operations. This will consist of a short tow line connected between the tow point and the above lift point when the WEC is not under tow. For towing operations, this line is then connected to a larger tow package.

The figures below show the location and dimensions of the WEC tow point.





Figure 1: WEC Tow Point



Figure 2: Tow Point Dimensional Location





Figure 3: Tow Point Dimensional Drawing

The U.S. Navy Towing Manual, figure 4-7, page 4-14 provides recommended minimum dimensions for padeyes to be used for towing. It is worth noting that the anticipated load for WEC towing is likely to be significantly less than 33,000-pound design load (provisionally estimated at 3,200 pounds). The below pictured representative example is illustrated for the design load of 33,000-lb load, with ¼" weld thickness and 1" plate thickness, and shows that for these assumptions the padeye dimensions of 1.625" hole diameter (d), length from hole edge to plate edge (L) of 2.573" and length of padeye (I) of 13" appropriately correspond to recommended dimensions.





Figure 4: Minimum Padeye Design Requirements

The padeye structure is designed to account for an off-access loads up to +/- 30° in any direction.









# **3 PROJECT LOCATION**

### 3.1 AREA OF OPERATIONS

The specific area for the WEC deployment is approximately 540 meters from the Scripps Institute of Oceanography (SIO) pier, at a heading of 276.9 (SEE), with an average depth of 21.4 meters and a slope of up to 5%. This area, including GPS coordinates for the SIO Pier, the center of the operating area and the four anchor locations are shown below.



Figure 6: Deployment Area

This area has been agreed with the site owner (SIO), all necessary permits for the deployment have been obtained and the site has been surveyed.

## 3.2 TRANSIT ROUTES

The *vessel* will transit to the test site along the proposed transit route as determined by vessel mobilization location and operations being performed. For transit operations involving equipment under tow, contingency planning for towline failure will be included in operational planning and hazard identification.

A list of anticipated transit routes to site is provided below.



### Table 3: Anticipated Transit Routes.

Vessel	Route	Distance (nm)
R/V Beyster	Primary – Home Port to Driscoll's Mission Bay	10.1
R/V Beyster	Primary – Driscoll's Mission Bay to Test Site	8.9
M/V Cooper DM Tapper	Backup – National City to Test Site	22.2



Figure 7: Home Port (Point Loma) to Tow Pickup (Mission Bay)

*Figure 8: Primary Tow Route - Driscoll's Mission Bay to Test Site* 





Figure 9: Backup Tow Route: National City to Test Site

## 3.3 WEATHER WINDOWS

"Weather Windows" are to suitable times for marine operations, defined here by:

- Daylight Hours simplified to 0700-1700 local time
- Wave Height Threshold Hs: 1m
- Current Threshold: 1 m/s
- Wind Speed Threshold: 10 knots
- Duration number of consecutive hours meeting the first two criteria

The above weather window restrictions are based on Scripps pier small boat launching guidelines. On a case-by-case basis, the restrictions may be further broadened by agreement with Scripps & CalWave staff and any other vessel operators and/or divers. It is anticipated that the operational limits will be determined by the WEC deployment/recovery operation, not necessarily by the towing operation.

Historic wave data can provide estimates of weather windows for each month of the planned deployment at various threshold levels. For example, if a particular marine operation requires 6 hours of daylight with



waves less than 1m Hs, this would be possible 28 days in July, but only 19 days in April. Expected weather windows for each month at various significant wave height thresholds are presented in Table 4. There are fewer working days with significant wave height below 50cm, but considerably more available days if the wave height restriction is relaxed to 1m.

	"(	Exp Operatio	ected ( onal" = (	Operat	ional I uous ho	Days a	t Scrip daylight	ps Ne t below	arshor Hs Thre	e shold		
Threshold Hs (m)	Jan.	Feb.	Mar.	Apr.	May	June	July	Aug,	Sep.	Oct.	Nov.	Dec.
2.5	28	26	28	28	28	28	28	28	28	28	27	28
2.0	28	26	28	28	29	28	28	28	28	28	27	28
1.5	27	25	26	26	27	28	28	29	28	28	26	26
1.0	23	21	20	19	22	25	28	28	25	26	23	22
0.5	8	4	7	2	2	4	9	8	7	4	10	7

Table 4: Weather windows at the deployment site.

If a marine operation can be conducted up to 1m of significant wave height, one could expect 19 days in April for such work, and 28 days in July.



# 4 VESSELS & OPERATORS

## 4.1 R/V BEYSTER

The research vessel Bob and Betty Beyster is a purpose-built coastal research vessel designed for efficient operations offshore in Southern California. The Beyster is owned and operated by Scripps Institute of Oceanography (SIO). This is the primary vessel anticipated for towing operations.



Figure 10: R/V Beyster.

This is the primary vessel intended for use during the test period. Provisional contract terms on the use of this vessel has been agreed with UCSD and will be finalized during Budget Period 2.

### Vessel Specifications:

- Length: 42 ft
- Beam: 16 ft
- Freeboard: 3 ft
- Stern A frame capacity: 2.5 tons
- Starboard knuckle crane capacity: 660 lbs, 17 ft reach
- Dynamic Positioning System (DPS): Volvo DPS
- Deck space: 192 ft<sup>2</sup>
- Maximum speed: 38 kts
- Cruising speed: 25 kts
- Engines: 2x Volvo Penta D11 510hp
- Hand-deployable Sebotix LBV-300 Mini-ROV
- Acoustic communications transducer





Figure 11: R/V Beyster -Starboard Cutaway



Figure 12: R/V Beyster – Main Deck Plan View







Figure 13: R/V Beyster Boom Crane Capacity

## 4.2 SUPPORT VESSEL (19' BOSTON WHALER)

A small line handling vessel for operations either independently, or alongside a larger vessel. UCSD owns and operates several 19-ft Boston Whalers located on SIO pier and provisional contracting terms for the use of these vessels have been agreed with UCSD. The USCD small vessels are deployed with the pier crane and skippered by UCSD staff. At 0.3 nm from the pier, this provides the most immediate access to the test site for observations or operations appropriate for a small vessel.



Figure 14: Support Vessel (19' Boston Whaler).





Figure 15: Boston Whaler Specifications.

### Vessel Specifications:

- Length: 19.4 ft
- Beam: 8 ft
- Draft: 13 ft
- Weight (w/engine, fuel & water): 2769 lbs
- Maximum weight capacity: 2500 lbs
- Swamped capacity: 4000 lbs
- Persons capacity: 8
- Maximum Horsepower: 150 HP
- Minimum Horsepower: 115 HP



# 5 PROJECT OPERATIONS

## 5.1 WEC TOW TO SITE

In preparation for WEC installation (and during transportation), the mooring belts will be wrapped under and around the hull and secured to the top of the hull with standard lift/tie off hardware. Connection hardware for the PTO Mooring Belt is suitable for connection with standard marine shackles.

Securing the PTO Mooring Belt in this configuration will allow vessel crew access to disconnect the belt from the attachment point for connection with the mooring lines.

Final design of towing points and tow configuration is pending further review with vessel and offshore operations contractors in collaboration with naval architects and is anticipated to be validated with dynamic modelling.

The towline working load is taken to be the full weight of the WEC, as the most conservative measure, and significantly oversized for the actual anticipated bollard pull. The towline is anticipated to be Dyneema 12-Strand, 1-1/4'' diameter, with working load limit of 33,000 lbs (exceeding the full weight of the WEC of 14.2 tons = 31,297 lbs).

Am Steel®Blue / Dyneema® 12-Strand						
Diameter inches	Diameter mm	Tensile Strength pounds	Working Load pounds			
1-0*	25.4	109,000	21,800			
1-1/4"	31.8	165,000	33,000			
1-1/2"	38.1	228,000	45,600			
1-5/8"	41.3	283,000	56,600			
1-5/8"	66.7	335,000	56,600			
1-3/4"	44.5	335,000	76,200			
2-0"	50.8	381,000	76,200			

Figure 16: WEC Towline

The towline will be connected to both the vessel (R/V Beyster) and the WEC with a single Y-bridal (shown below). The Y bridals are connected to the vessel and WEC with standard marine shackles (1-1/2" galvanized Crosby shackle has a sufficient working load limit of 17 tons).





Figure 17: Single Y Tow Bridal

Recommendations for tow configurations include having a bridal distance of at least twice the vessel beam and total tow length of 2-3 times the vessel length. The below figure illustrates the lengths of the bridals and towline for the CalWave WEC being towed by the R/V Beyster.



Figure 18: Tow Configuration Lengths

For both the R/V Beyster and the WEC, this bridal configuration results in an approximate 2-2.5° uplift angle at tow point connection. This geometry is shown for the WEC below.




Figure 19: WEC Towline Geometry

Given this geometry, for an 86.5-ft vessel tow bridal distance, the uplift angle is well below the 30° allowable load angle based on the tow point design. Connecting a 36.5-ft tow bridal with a 50-ft of towline creates a total towing length of 86.5-ft, which is ~2.1 times the length of the tow vessel. Rope floats are attached to the towline to ensure a neutrally buoyant line for ease of recovery. 1-1/4" 12 strand Dyneema has a weight of 36.2-lbs/100-ft. Given the shallow angle of the tow bridal, 37.5-ft of line length is required to provide 36.5-ft linear distance from the vessel to the towline connection. This bridal consists of a single 75-ft line connected to the tow vessel on both ends and connected to the tow bridal, the total line is (50+2\*37.5) 125-ft, which has a combined weight of 45.25-lbs. Rope floats are available from Jim Buoy (http://www.jimbuoy.com/pages/marine/floats.htm) sized for 1-1/4" rope with 22-lbs of net buoyancy per module.

### 5.1.1 Mobilization: WEC Tow

The *R/V Beyster* is the intended primary vessel for this operation. In addition, a safety observer and line handling vessel may be deployed and operated by UCSD staff (19 ft Boston Whaler (*BW 1*), or similar). The vessel will be mobilized with the necessary equipment to complete the scope of work and is anticipated to mobilize from its home berth at Point Loma. If the line handling vessel is additionally used, it will be deployed from SIO pier.



Table 5: Equipment List: WEC Installation & Commissioning

OWNER	DESCRIPTION	SIZE	QTY			
R/V Beyster To	R/V Beyster Tools					
CalWave	Towline, 50-ft	1-1/4"	1			
CalWave	36.5-ft Tow bridal (WEC side), 75-ft line length	1-1/4"	1			
CalWave	Float for towline (Jim Buoy #4401-RF)	22-lb	3			
CalWave	Marine shackle (17.2-lbs each)	1-1/2"	4			
Boston Whaler						
CalWave	Pins for mooring line connectors	1-3/8″	4			
Shore Staff Tools						
Marina	Lifting slings (CalWave ensure available)		4			
Marina	Lifting shackles (CalWave ensure available)4		4			

### 5.1.2 Operations Sequence: WEC Tow

The following sequence details the scope of work for the WEC towing evolution. The sequence may be altered at the direction of the vessel captain or CalWave staff on-board, WEC Operator is assumed to be on-board R/V Beyster.

Prior to WEC towing, the WEC will be powered by the CalWave WEC operator and an on-board diagnostics and communication test will be verified, including a checklist of pre-deployment Go/No-Go requirements and hull integrity checks.



Table 6: Sequence: WEC Astern Tow

Step #	Line #	Vessel	Assignment
1	Transfer	WEC from p	ier to R/V Beyster astern tow
1.a	Lift slings & tow line	Shore	<ul> <li>Mooring belts remain secured to tie off points on the WEC</li> <li>WEC Operator: Power up WEC and perform function/diagnostic check</li> <li>CalWave Staff #1: Attach towing bridal to WEC tow point; keeping clear of pinch points during lift operation</li> <li>CalWave Staff #2: Rig four-point lift using marina travel lift crane and WEC lift points</li> <li>WEC symmetrical lifting points</li> <li>WEC symmetrical lifting points</li> <li>WEC symmetrical lifting points</li> <li>Shore Staff: Lower WEC to water, removing tension from crane but maintaining</li> </ul>
			connection to lift points



DE- EE0008097 CWPT Open Water Demonstration CalWave Power Technologies Inc. WEC Tow Plan

			<image/>			
1.b	Tow line	R/V Beyster	<ul> <li><i>R/V Beyster Captain</i>: Position inside deployment berth with stern to WEC</li> <li><i>Image: Application of the state of</i></li></ul>			
1.c	Tow line	Shore	<ul> <li>CalWave Staff #1: Pass tow line to R/V Beyster</li> <li>CalWave Staff #2: Disconnect lift rigging</li> <li>CalWave Staff #1: Transfer to R/V Beyster</li> <li>CalWave Staff #2: Drive to SIO pier to meet BW 1</li> </ul>			
1.d	Tow line	R/V Beyster	• <b>CalWave Staff #1</b> : Secure tow line to deck hardware in short tow configuration			
2	Transit fr	Transit from marina to open ocean				
2.a	Tow line	R/V Beyster	• <b><i>R/V Beyster Captain:</i></b> Transit from marina at slow speed (~5kts), depth at marina ~12-15 ft based on tide			

DE- EE0008097 CWPT Open Water Demonstration CalWave Power Technologies Inc. WEC Tow Plan



			<ul> <li>CalWave Staff #1: Observe WEC during close tow &amp; support Captain with maneuvering</li> <li>WEC Operator: Maintain communication with WEC during tow</li> </ul>			
3	Transit to	o test site				
3.а	Tow line	R/V Beyster	<ul> <li><i>R/V Beyster Captain:</i> Notify crew once in open ocean and ready to transition to long tow</li> <li><i>CalWave Staff #1</i>: Transition from short tow to long tow</li> <li><i>R/V Beyster Captain:</i> Inform crew and shore staff when approaching test site</li> </ul>			
3.b	Lift rigging	BW 1	Deploy from SIO pier with CalWave Staff #2			
5	Transition WEC from tow configuration to moored on-site					
5.a			Details provided in WEC Deployment Plan			

Detailed methodology and sequence for transition the WEC from a towed configuration to test site moorings is provided in subsequent operational planning documentation.



### 5.1.3 Estimated Timeline: WEC Tow to Site

Only vessel time is added to total time calculation (highlighted activities do not require vessel on-site)

Table 7: Timeline: WEC Tow to Site

Step #	Day 1 - Activity	Hours		
М	Mobilize R/V Beyster at home port (Point Loma)	2.0		
Т	R/V Beyster transit to Mission Bay (10.1 nm @ 25 kts)			
1	Transfer WEC from pier to R/V Beyster astern tow	1.0		
2	Transit from Mission Bay to Test Site (8.9 nm @ 6 kts), position at anchor point #2	1.5		
3	Deploy BW 1 from SIO pier and transit to site	0.5		
4	Transition WEC from towed configuration to on-site moorings	2.0		
5	Electrically connect WEC & perform functional checks	5.5		
6	BW 1 recovered to SIO pier	0.5		
7	Transit to home port (16.5 nm @ 25 kts)	0.75		
DM	Demobilize vessel	2.0		
	Total Time Estimate (hrs)	16.25		
	otal Time on Site (excluding mob/demob & transit to/from site)	8.25		

#### 5.1.4 Demobilization: WEC Towing

Demobilization shall occur at each vessels home port, depending on storage locations of any CalWave owned equipment. Any requirements for lifting equipment, including recovering the line handling vessel to SIO pier will be coordinated in advance with all parties (this section to be updated once equipment and material are further defined). Once control of the WEC is verified as transferred to the SCADA system at the SIO pier, the WEC Operator on-board the R/V Beyster will remain hands-off WEC controls. UCSD will be informed when all vessels have departed the site.

## 5.2 WEC TOW FROM SITE

The return process is similar to towing the WEC to site. The primary difference is the method for disconnecting the mooring lines and attaching the tow line to the tow point, which is covered in the WEC Deployment Plan.



# **6 R**EFERENCES

- 6.1 U.S. NAVY TOWING MANUAL: SL740-AA-MAN-010, Rev 3, 1 JULY 2001
- 6.2 GL NOBLE DENTON: GUIDELINES FOR MARINE TRANSPORT, 0030/ND
- 6.3 Ship Owners: Loss Prevention, Tugs and Tows A Practical Safety and Operational Guide

# 7 CALCULATIONS

# 7.1 REQUIRED BOLLARD PULL

### Estimate of required bollard pull

Ref 6.3, page 31

$$BP = \begin{cases} \frac{\Delta \frac{34}{5} V^3 + (0.06 \text{ B} \times \text{D})}{120 \times 60} \end{cases} K$$

- BP = required bollard pull (tonnes)
- Δ = full displacement of towed vessel (tonnes)
- V = tow speed (knots)
- B = breadth of towed vessel (metres)
- D = depth of the exposed transverse section of the towed vessel including deck cargo, measured above the waterline (metres)
- K = a factor that reflects potential weather and sea conditions;
  - for exposed coastal tows K = 1.0 to 3.0
  - for sheltered coastal tows K = 0.75 to 2.0
  - for protected water tows K = 0.5 to 1.5

Based on the above calculations, the table below shows the required bollard pull (static) for various towing speeds ranging from 4 to 10 knots. Dynamic bollard pull due to shock loads (slack/snap events) are not considered in the below calculations. This analysis would require more detailed calculations and/or dynamic modelling in Orcaflex or similar software.



Table 8: Required Bollard Pull vs Tow Speed

D(ton)	V(kts)	B(m)	D1(m)	К	BP(ton)	BP(lbs)
14.2	4	4	0.32	3	0.39	852
14.2	6	4	0.32	3	0.76	1671
14.2	8	4	0.32	3	1.48	3265
14.2	10	4	0.32	3	2.67	5893

### BP = ((14.2<sup>(2/3)</sup> x 6<sup>3</sup>) / (120<sup>\*60</sup>) + (0.06 x 4 x 0.32)) x 3 = 0.76 ton = 760kg

## 7.2 VESSEL BOLLARD PULL

The below calculations show estimates for the bollard pull capacity of the primary and backup tow vessel, the line handling vessel is also included only for understanding of capability and is not intended for normal use as a tow vehicle. The safety factors provided in the tables below are in addition to the 3.0 safety factor included in the above required bollard pull table (K) and are therefore labeled 'Additional Safety Factor' or 'Addl. SF'.

Given that the primary and backup tow vessels have high additional safety factors, even at relatively high speed, it is being discussed with the vessel captains if dynamic modelling is needed.

#### https://www.wartsila.com/encyclopedia/term/bollard-pull

BP(tons) = (T x k1 x k2)/9.81

 $T = (D \times PD)^{*}2/3$ 

k1 = 0.9 (assume 10% losses)

k2 = 1.2 - 1.4 (20-40% addition depending on nozzle)

\*all vessels are calculated with k2 = 1.0 due to lack of information on nozzle

T = Thrust (kN)

D = Propeller Diameter (m)

PD = Delivered Power (kW)

### Line Handling Vessel (BW1):

The outboard motor(s) of the Boston Whalers are listed with min/max horsepower ratings. Both are calculated for completeness only.

D = 1 ft = 0.3 m (estimated)

PD = 150hp = 111kW (max)

T = (0.3 \* 111) \* 2/3 = 22.2 kN



### BP = (22.2 \* 0.9 \*1.0)/9.81 = 2.04 tons

Vess.			
BP	V(kts)	BP(ton)	Addl. SF
2.04	4	0.39	5.3
2.04	6	0.76	2.7
2.04	8	1.48	1.4
2.04	10	2.67	-0.8

PD = 115hp = 86kW (min)

T = (0.3 \* 86) \* 2/3 = 17,2 kN

#### BP = (17.2 \* 0.9 \* 1.0)/9.81 = 1.58 tons

Vess.			
BP	V(kts)	BP(ton)	Addl. SF
1.58	4	0.39	4.1
1.58	6	0.76	2.1
1.58	8	1.48	1.1
1.58	10	2.67	-0.6

#### R/V Beyster:

Given the high safety factor

D = 1 ft (x2) = 0.3 m (x2) = 0.6 (estimated)

PD = 1020hp = 760kW (max)

T = (0.6 \* 760) \* 2/3 = 304 kN

BP = (304\* 0.9 \* 1.0)/9.81 = 27.9 tons

Vess. BP	V(kts)	BP(ton)	Addl. SF
27.9	4	0.39	72.1
27.9	6	0.76	36.8
27.9	8	1.48	18.8
27.9	10	2.67	10.4



DE- EE0008097 CWPT Open Water Demonstration CalWave Power Technologies Inc. WEC Tow Plan

#### <u>Jag:</u>

### D = 1 ft (x2) = 0.3 m (x2) = 0.6 (estimated)

PD = 650hp = 484.7kW (max)

T = (0.6 \* 484.7) \* 2/3 = 193.9 kN

### BP = (193.9 \* 0.9 \* 1.0)/9.81 = 17.8 tons

Vess. BP	V(kts)	BP(ton)	Addl. SF
17.8	4	0.39	46.0
17.8	6	0.76	23.5
17.8	8	1.48	12.0
17.8	10	2.67	6.7



# 8 HAZID

## 8.1 Administrative

Date of planned operation:

Date of HAZID briefing:

#### Attendees:

\*by signing below, I attest that I have read and understand the operational plan and agree to operate safely and in accordance with this plan.

Name	Company	Signature

#### Planned Crew

Vessel	Name	Company	Role
R/V Beyster		UCSD	Captain
R/V Beyster		CalWave	CalWave Lead
R/V Beyster		CalWave	Line Handling & Observation
R/V Beyster		UCSD	Diver
R/V Beyster		UCSD	Diver
BW 1			
BW 1			

**Vessel Call Times** 

Vessel	Port	Crew Arrival Time	Departure Time
R/V Beyster			
BW 1			



# 8.2 RISK CATEGORIES

		Com			Increasing Probability							
~	-	Con	sequences		1	2	3	4	5			
Severity	People	Assets	Environment	Reputation	Never heard of in the industry	Heard of in the industry	Has happened in the organization or more than once per year in the industry	Has happened at the location or more than once per year in the organization	Has happened more than once per year at the location			
0	No injury or health effect	No damage	No effect (no or temporary impact - days)	No impact (local media, no significant concern)	L	L	L.	Ľ	Ļ			
1	Slight injury or health effect (first aid or medical treatment)	Slight damage	Slight effect (local scale, short term damage – weeks)	Slight impact (short term local concern)	L	L	L	L	L			
2	Minor injury or health effect (restricted work case or LTI)	Minor damage	Minor effect (local scale, short term damage – months)	Minor impact (short term national mention)	L	L	L	М	М			
3	Major injury or health effect (partial disability)	Moderate damage	Moderate effect (local scale, medium terms damage – years)	Moderate impact (medium term national concern)	L	L	М	М	H			
4	< 3 fatalities, or permanent total disabilities	Major damage	Major effect (local scale, long term damage – decades)	Major impact (regional or persistent national concern)	L	М	М	Н	H			
5	> 3 fatalities	Massive damage / total loss	Massive effect (regional scale, permanent damage)	Massive impact (global concern and media coverage)	М	М	н	Н	Н			



Г

## Figure 20: Risk Categories

# 8.3 RISK IDENTIFICATION AND MITIGATION

Table 9: Summary of Identified Risks

						_				
		WEC Tow to Site								
	Consequence						Total risks	High	Medium	Low
Prob.	1	2	3	4	5		15	2	10	3
5	0	0	0	0	0			13%	67%	20%
4	0	0	0	0	0					
3	0	1	1	0	2	]				
2	0	0	2	3	5	]				
1	0	0	0	0	1					



Table 10: HAZID

	Hazard			Тор	Controls in					Comments	Action	
ID	Category	Scenario	Likely Threats	Events	Place	С	Ρ	RPT	Rank		Party	Closed?
	Crane WEC											
	from pier to											
X.0400	vessel/quayside											
				Injury to	HSE plan,				Med			
X.0410	Pier side work	Personal safety	Slips, trips, falls	personnel	PPE	5	2	10				
	Lifting			Injury to	HSE plan,				Med			
X.0420	operations	Personal safety	Crush injury	personnel	PPE	5	2	10				
			Overloading of lifting						Med			
			eye									
			Directional loading on	Personal								
	Lifting WEC		lifting eye	injury								
	with shore	Lifting eye	Lift equipment not	Damage to	Visual							
X.0421	crane	failure	adequately inspected	WEC	inspection	5	2	10				
		Insufficient or		Personal					Med			
	Lifting WEC	inappropriately	Insufficient lift plan	injury								
	with shore	placed lifting	incorporated into hull	Damage to	Visual							
X.0422	crane	eyes	design	WEC	inspection	4	2	8				
				Personal					Low			
				injury								
				Damage to								
	Lifting WEC	Load		WEC								
	with shore	exceedance of	Incorrect weight	Damage to	CAD review							
X.0423	crane	vessel crane	estimates of WEC	crane	Lift test	5	1	5				
				Schedule					Low			
				delays								
				incurring	Flexible							
	Lifting	Inclement		additional	deployment							
X.0430	operations	weather	Delays, additional cost	cost	window	3	2	6				



DE- EE0008097 **CWPT Open Water Demonstration** CalWave Power Technologies Inc. WEC Tow Plan

X.0500	Towing WEC to site										
		Contact with	Towing during low						Low		
	Tow device	seafloor during	tide and/or at shallow	Damage to							
X 0510	with vessel		harbor		Tow plan	2	2	6			
7.0510	with vesser	1011		Delaye		5	2	0	Low		
				Delays					LOW		
			Towing during busy	rick for							
	Tourdouise	Veccel treff: e	Towing during busy								
V 0511	Tow device	vesser traffic	period or from busy	contact	Tauralan	2	2	~			
X.0511	with vessel	during tow		with vessel	Tow plan	2	3	6	Mad		
			Insufficient tow line						ivied		
			distance or								
			arrangement	_							
			Wave loads during	Damage to							
	_		tow	WEC							
	Tow device	Contact with	Abrupt vessel	Damage to							
X.0512	with vessel	tow vessel	movement	vessel	Tow plan	4	2	8			
			Insufficient tow line						Med		
			distance or	Damage to							
			arrangement	WEC at							
			Wave loads during	connection							
			tow	point							
	Tow device	Slack/snap load	Abrupt vessel	Damage to							
X.0513	with vessel	on towing line	movement	vessel	Tow plan	4	2	8			
				Damage to					High		
				WEC at							
				connection							
				point							
	Tow device	Crack/structural		Damage to							
X.0514	with vessel	failure	Fatigue during towing	vessel	Tow plan	5	3	15			
				Damage to					High		
	Tow device			WEC at	Visual						
X.0515	with vessel	Overturning	Instability during tow	connection	observation	5	3	15			
					1		1				



DE- EE0008097 CWPT Open Water Demonstration CalWave Power Technologies Inc. WEC Tow Plan

				point Damage to vessel							
X.0520	Monitor during towing	Instability during tow	Unanticipated loads during tow	Damage to WEC Increased Ioad on tow lines	Visual inspection (draft marks)	3	З	9	Med		
× 0521	Monitor during	Seawater ingress during	Structural/seal failure during tow Unanticipated loads during tow Blowout valve failure	Increased loads on tow lines Loss of	Tow winch	_	2	10	Med		
X.0521	towing	tow	during tow	WEC	load cell	5	2	10			
	Working			Injury to	HSE plan,				Med		
X.0530	offshore	Personal safety	Slips, trips, falls	personnel	PPE	5	2	10			



CWPT Open Water Demonstration DE-EE0008097.0005

# Task 5.4 Comprehensive IO&M and Testing Plan

# 9.6 WEC Deployment Plan

Version 2.6 - May 2020



# CONTENTS

Fi	gure	s		4
T	ables			4
1	Ir	ntrodu	uction	5
2	V	essels	s and Equipment	6
	2.1	Ve	ssels	6
	2.2	Eq	uipment	6
3	Ρ	roject	Location1	.1
	3.1	Are	ea of Operations1	.1
	3.2	Sh	ore Side Monitoring and Control Station1	.1
	3.3	Tra	ansit Routes1	2
	3.4	We	eather Windows1	.4
4	V	essel	s & Operators1	.5
	4.1	R/\	V Beyster1	.5
	4.2	Su	pport Vessel (19' Boston Whaler)1	.7
	4.3	Ve	ssel Operators1	.8
	4.4	Div	e Services Providers	.8
5	Ρ	roject	Operations	.9
	5.1	W	EC Installation & Commissioning1	9
	5	.1.1	Mobilization: WEC Installation & Commissioning1	9
	5	.1.2	Operations Sequence: WEC Installation & Commissioning2	0
	5	.1.3	Estimated Timeline: WEC Installation & Commissioning 2	9
	5	.1.4	Demobilization: WEC Installation & Commissioning2	9
6	V	VEC O	peration & Test Planning	0
	6.1	Pre	eliminary Operation and Test Planning3	0
	6.2	W	EC Inspection & Maintenance	5
	6.3	Ins	pection Checklist	5
	6.4	Ma	aintenance & Operations	5
	6.5	W	EC Recovery & Decommissioning3	6
	6.6	Un	nbilical Cable Recovery	6
	6.7	An	chor Recovery & Site Decommissioning3	6
7	Н	AZID		7



7.1	Administrative	37
7.2	Risk Categories	38
7.3	Risk Identification and Mitigation	38



# FIGURES

Figure 1 Belt to Mooring H-Bracket	7
Figure 2 StraightPoint PROJ1202 Subsea Load Pin (w/keeper plate)	7
Figure 3 Load Cell Bulkhead Connector	8
Figure 4 Wireless Load Cell Transponder	9
Figure 5 Transponder Connection to H-Bracket	9
Figure 6 Umbilical Strain Termination & Right-Angle Connector	10
Figure 7 Umbilical Right-Angle Connector	10
Figure 8: Deployment Area of Interest	11
Figure 9: SIO Pier	12
Figure 10: Instrumentation Shed – outside	12
Figure 11: Instrumentation Shed - inside	12
Figure 12: SIO Pier to Test Site	13
Figure 13 Tow Route: Driscoll Mission Bay to Test Site	14
Figure 14: R/V Beyster.	15
Figure 15 R/V Beyster -Starboard Cutaway	16
Figure 16: R/V Beyster – Main Deck Plan View	16
Figure 17: R/V Beyster Boom Crane Capacity	17
Figure 18: Support Vessel (19' Boston Whaler).	17
Figure 19: Boston Whaler Specifications.	18
Figure 20: Diver Connection – Relative Dimensions	20
Figure 21: Risk Categories	38

# TABLES

Table 1: Planned Offshore Operations	5
Table 2: Vessel List	6
Table 3: Anticipated Transit Routes	13
Table 4 Equipment List: WEC Installation & Commissioning	19
Table 5: Sequence: WEC Installation & Commissioning	21
Table 6: Timeline: WEC Installation & Commissioning – Astern Tow	29
Table 7: HAZID	39



# **1** INTRODUCTION

This report focuses on the WEC Deployment Planning for the open water demonstration to be conducted in collaboration with University of California, San Diego (UCSD). The plan is intended to be used in concert with the WEC Tow Plan and commences once the WEC and deployment vessel have arrived at the test site with the WEC in an astern tow configuration.

All operations are being coordinated with University of California, San Diego (UCSD) Scripps Institute of Oceanography (SIO) staff as well as local vessel operators and marine operations contractors. Alternate vessels have been identified for use during different aspects of the CalWave technology deployment and test period.

The details outlined in these procedures are contingent upon several factors, such as operation conditions, vessel ability, safety, efficiency, etc. Due to these factors, this plan is subject to change. Adjustments to sequences for the preset installation and connection can be made in the field with the use of Management of Change (MOC) process. The respective management personnel must be contacted and contribute to determining a safe and effective method of performing operations. The current and weather conditions must be deemed favorable before starting operations.

Before the start of any operations, all vessels and individuals involved will hold operational procedure review and safety meetings to prepare for upcoming operations. All equipment will be checked at this time and the equipment will be verified for availability for upcoming operations.

The vessel captain and CalWave representatives will approve deviations that become unavoidable in the field during the installation process. VHF working channels will be identified at this time.

This document comprises of the overall methodologies of safe operations offshore, includes vessel specifics, and operations planning for the following planned evolutions:

Activity	Days
WEC Installation & Commissioning	1
WEC Inspections & Planned Maintenance Offshore	8
WEC Recovery & Decommissioning	1
Total Planned Operational Days Offshore	10

Table 1: Planned Offshore Operations



# 2 VESSELS AND EQUIPMENT

### 2.1 VESSELS

Table 2: Vessel List

Vessel	Operator	Website	Notes
R/V Beyster	UCSD	https://scripps.ucsd.edu/ships	Primary work vessel
BW1	UCSD	<u>https://www.bostonwhaler.com/family-</u> overview/outrage-boat-models/190-outrage/	Line handling vessel
Jag	Pacific Maritime Group	https://www.pacifictugboats.com/index.php/our-fleet-2/	Backup vessel

See **sections 8 & 10** for vessel details.

### 2.2 EQUIPMENT

CalWave provided equipment vs equipment provided by vessel to be specifically identified in mobilization section of individual operations.

The primary equipment being manipulated during the deployment process is the belt to mooring Hbracket, the two wireless load pins and the umbilical strain termination and connector.

### <u>H-Bracket</u>

The mooring lines are connected to the anchors on the seafloor during the anchor installation procedure. During WEC deployment, these mooring lines are connected to the WEC by means of a H-bracket connection with a narrow end attached to the mooring line and a wide end connected to the belt.





Figure 1 Belt to Mooring H-Bracket

#### Load Cell

Wireless loadcells will be located on two of the four mooring legs, with a marinized cable connecting it to a subsea transponder.



Figure 2 StraightPoint PROJ1202 Subsea Load Pin (w/keeper plate)





Figure 3 Load Cell Bulkhead Connector

The subsea transponder is housed in a pressure vessel.



DE- EE0008097 CWPT Open Water Demonstration CalWave Power Technologies Inc. Comprehensive WEC Deployment Plan



Figure 4 Wireless Load Cell Transponder

The transponder is connected to the H-bracket and mooring line as shown below.



Figure 5 Transponder Connection to H-Bracket

#### **Umbilical Strain Termination**

The umbilical is laid on the seafloor as per the Umbilical Lay Plan, with the strain termination and rightangle connector secured to a marker buoy that will be picked up for connection as part of this operation.





Figure 6 Umbilical Strain Termination & Right-Angle Connector



Figure 7 Umbilical Right-Angle Connector



# **3 PROJECT LOCATION**

## 3.1 AREA OF OPERATIONS

The specific area for the WEC deployment is approximately 540 meters from the Scripps Institute of Oceanography (SIO) pier, at a heading of 276.9 (SEE), with an average depth of 21.4 meters and a slope of up to 5%. This area, including GPS coordinates for the SIO Pier, the center of the operating area and the four anchor locations are shown below.



Figure 8: Deployment Area of Interest

This area has been agreed with the site owner (SIO), all necessary permits for the deployment have been obtained and the site has been surveyed.

# 3.2 SHORE SIDE MONITORING AND CONTROL STATION

Shore side monitoring and control will occur at the Ellen Browning Scripps Memorial Pier, operated by Scripps Institute of Oceanography (SIO) at the University of California, San Diego (UCSD). For the duration of the test period, CalWave will be entered into a lease agreement with UCSD and have 24-hr access to the pier facilities.



DE- EE0008097 CWPT Open Water Demonstration CalWave Power Technologies Inc. Comprehensive WEC Deployment Plan



Figure 9: SIO Pier



Figure 10: Instrumentation Shed – outside



Figure 11: Instrumentation Shed - inside

## 3.3 TRANSIT ROUTES

The *vessel* will transit to the test site along the proposed transit route as determined by vessel mobilization location and operations being performed. For transit operations involving equipment under tow,



contingency planning for towline failure will be included in operational planning and hazard identification, including considerations for spare towline and/or additional line handling vessel.

A list of anticipated transit routes to site is provided below.

Table 3: Anticipated Transit Routes.

Ves	sel	Route	Distance (nm)
BW	1	SIO pier to Test Site	0.3
R/V Beyster		Driscoll Mission Bay to Test Site	8.9



Figure 12: SIO Pier to Test Site.





Figure 13 Tow Route: Driscoll Mission Bay to Test Site

### 3.4 WEATHER WINDOWS

"Weather Windows" are to suitable times for marine operations, defined here by:

- Daylight Hours simplified to 0700-1700 local time
- Wave Height Threshold Hs: 1m
- Current Threshold: 1 m/s
- Wind Speed Threshold: 10 knots
- Duration number of consecutive hours meeting the first two criteria

The above weather window restrictions are based on Scripps pier small boat launching and dive operations guidelines. On a case-by-case basis, the restrictions may be further broadened by agreement with Scripps & CalWave staff and any other vessel operators and/or divers.



# 4 VESSELS & OPERATORS

### 4.1 R/V BEYSTER

The research vessel Bob and Betty Beyster is a purpose-built coastal research vessel designed for efficient operations offshore in Southern California. The Beyster is owned and operated by Scripps Institute of Oceanography (SIO). This is the primary vessel anticipated for towing operations.



Figure 14: R/V Beyster.

This is the primary vessel intended for use during the test period. Provisional contract terms on the use of this vessel has been agreed with UCSD and will be finalized during Budget Period 2.

#### Vessel Specifications:

- Length: 42 ft
- Beam: 16 ft
- Freeboard: 3 ft
- Stern A frame capacity: 2.5 tons
- Starboard knuckle crane capacity: 660 lbs, 17 ft reach
- Dynamic Positioning System (DPS): Volvo DPS
- Deck space: 192 ft<sup>2</sup>
- Maximum speed: 38 kts
- Cruising speed: 25 kts
- Engines: 2x Volvo Penta D11 510hp
- Hand-deployable Sebotix LBV-300 Mini-ROV
- Acoustic communications transducer





Figure 15 R/V Beyster -Starboard Cutaway



Figure 16: R/V Beyster – Main Deck Plan View







Figure 17: R/V Beyster Boom Crane Capacity

# 4.2 SUPPORT VESSEL (19' BOSTON WHALER)

A small line handling vessel for operations either independently, or alongside a larger vessel. UCSD owns and operates several 19-ft Boston Whalers located on SIO pier and provisional contracting terms for the use of these vessels have been agreed with UCSD. The USCD small vessels are deployed with the pier crane and skippered by UCSD staff. At 0.3 nm from the pier, this provides the most immediate access to the test site for observations or operations appropriate for a small vessel.



Figure 18: Support Vessel (19' Boston Whaler).





Figure 19: Boston Whaler Specifications.

### Vessel Specifications:

- Length: 19.4 ft
- Beam: 8 ft
- Draft: 13 ft
- Weight (w/engine, fuel & water): 2769 lbs
- Maximum weight capacity: 2500 lbs
- Swamped capacity: 4000 lbs
- Persons capacity: 8
- Maximum Horsepower: 150 HP
- Minimum Horsepower: 115 HP

## 4.3 VESSEL OPERATORS

The primary vessels anticipated for use in this project are owned and operated by UCSD Scripps Institute of Oceanography (SIO). Backup vessel operators include Pacific Tugboat Services and C&W Dive Services.

## 4.4 DIVE SERVICES PROVIDERS

For the dive services included in this plan, it is the intention to use the Scripps Institute of Oceanography (SIO) research divers. However, use of the UCSD research divers is limited to non-commercial, low-risk, and non-complex diving. For commercial diving services C&W Dive Services and VMS Dive Services are available.



# 5 PROJECT OPERATIONS

### 5.1 WEC INSTALLATION & COMMISSIONING

Prior to WEC Installation & Commissioning, the four anchors will have been deployed and verified in accurate locations to form the mooring grid. The mooring lines are connected to the anchor and tied off to marker buoys. Additionally, the umbilical cable has been laid and placed on the seafloor connected to a marker buoy.

In preparation for WEC installation will be secured to the WEC hull with standard marine hardware. Securing the PTO Mooring Belt in this configuration will allow vessel crew access to disconnect the belt from the attachment point for connection with the mooring lines.

The WEC will be towed to the deployment site by the R/V Beyster, as per the WEC Tow Plan. The R/V Beyster shall be in communication with the shoreside monitoring station. As the R/V Beyster nears the test site, UCSD will deploy a small line handling vessel from SIO pier (BW 1). If it is determined to be preferred, BW 1 may be deployed earlier to assist and monitor the WEC tow.

Due to geometry unique to this project deployment depth and specifics of mooring line to PTO mooring belt hardware, this connection will require being made by diver at ~24 ft depth. For future projects at deeper deployment depths, diver intervention is not anticipated as necessary for mooring line connections.

### 5.1.1 Mobilization: WEC Installation & Commissioning

The R/V Beyster is the intended primary vessel for this operation. In addition, a safety observer and line handling vessel will be deployed and operated by UCSD staff (19 ft Boston Whaler (BW 1), or similar). The vessel will be mobilized with the necessary equipment to complete the scope of work and is anticipated to mobilize from its home berth at Point Loma.

OWNER	DESCRIPTION	SIZE	QTY					
R/V Beyster Tools								
CalWave	Tow bridal, rope & hardware (per WEC Tow Plan) various							
Line Handling Vessel (BW 1)								
CalWave	Pins for mooring line side of H-bracket (incl spare)	spare) 1-3/8"						
CalWave	e Pins for belt side of H-bracket (incl spare)		5					
CalWave	Mooring H-Brackets		2					
CalWave	Umbilical Buoyancy elements	300 x 150 mm	4					
CalWave	Vinyl marking tape (red, white, blue)	Standard	3					

Table 4 Equipment List: WEC Installation & Commissioning



CalWave Tape measure		6-ft minimum	1		
CalWave Electrical multi-meter		standard	1		
CalWave	Pressurized air (for blowing out connectors)		1		
UCSD Dive support equipment					
Shore Staff Tools					
CalWave	SCADA hardware		1		

### 5.1.2 Operations Sequence: WEC Installation & Commissioning

The following sequence details the scope of work for the WEC installation and commissioning evolution. Table below provides a detailed scope of work for the *R/V Beyster* to deploy the CalWave WEC at the SIO test site. The sequence may be altered at the direction of the vessel captain or CalWave staff on-board, WEC Operator is assumed to be on-board R/V Beyster.

Prior to WEC installation and commissioning, the WEC will be powered by the CalWave WEC operator and an on-board diagnostics and communication test will be verified, including a checklist of pre-deployment Go/No-Go requirements.

Depending on predominant wind direction, currents, or other considerations at the time of marine operations, the vessel captain and CalWave staff may determine to connect the mooring lines in an alternate sequence. The below methodology assumes wind direction from the west, leading to a decision to connect mooring line #2 first.

The figure below roughly illustrates the relative size of the connection hardware and a diver. It is anticipated divers will be deployed using SCUBA from the line handling vessel. Each connection is anticipated to take less than 10 minutes at a depth of less than 30 feet. All hardware is anticipated to be less than 20 lbs.



Figure 20: Diver Connection – Relative Dimensions



### Table 5: Sequence: WEC Installation & Commissioning

Step #	Line #	Vessel	Assignment		
Т	Deploy BW 1 from SIO Pier, transit to test site (R/V Beyster on-site as per WEC Tow Plan)				
1	Attach mooring line #2 to PTO #2 from astern tow				
1.a	tow	R/V Beyster	• R/V Beyster Captain: Positions on the windward side of Anchor #2 approximately aligned with the mooring buoy		
1.b	#2	BW 1	<ul> <li>BW1 Captain: Position alongside port side of WEC (from R/V Beyster perspective)</li> <li>Crew #1: Disconnect mooring belt #2 from tie down point on WEC and secure to vessel hardware</li> </ul>		
1.c	#2	R/V Beyster	<ul> <li>WEC Operator: Release tension on mooring belt #2, spooling out approx. 14 ft of belt</li> <li>Image: Comparison of the spool of the</li></ul>		
1.d	#2	BW 1	<ul> <li>BW 1 Captain: Position next to marker buoy #2</li> <li>Deploy divers</li> <li>Crew #1: Transfer mooring belt #2 to Diver #1</li> <li>Crew #2: Secure marker buoy #2, preparing to take on-board once disconnected</li> <li>Diver #2: Dive to approx. 24-ft depth along marker buoy line. Disconnect marker buoy #2 and connects mooring belt #2 to mooring line #2</li> <li>Diver #1: Dive with belt (with H-bracket connected to belt) to meet Diver #2</li> <li>Diver #2: Disconnect marker buoy and connect mooring belt using H-bracket and 1-3/8" pin</li> <li>Diver #2: Secure wireless load cell transponder</li> <li>Crew #2: Recover marker buoy to vessel</li> <li>Diver #2: Recover to vessel</li> </ul>		


			<ul> <li>Diver #1: Inspect belt #2 (hand-over-hand) to ensure no twists or kinks in belt and recover to vessel</li> </ul>
			• BW 1 Captain: Recover Diver #1 at WEC
1.e	#2	R/V Beyster	<ul> <li>WEC Operator: Verify divers clear of WEC, apply minimal tension on mooring belt #2</li> </ul>
2	Attach m	nooring line	#3 to PTO #3 from astern tow
2.a	#3	BW 1	<ul> <li>BW 1 Captain: Position aft of WEC (in relation to R/V Beyster)</li> <li>Crew #1: Disconnect mooring belt #3 from tie down point on WEC and secure to vessel hardware</li> </ul>
2.b	#3	R/V Beyster	<ul> <li>WEC Operator: Release tension on mooring belt #3, spooling out approx. 50 ft of belt</li> </ul>
2.c	#3	BW 1	<ul> <li>BW 1 Captain: Position next to marker buoy #3</li> <li>Deploy divers</li> </ul>



			Crew #1: Transfer mooring belt #3 to Diver #1
			Crew #2: Secure marker buoy #3, preparing to take on-board once disconnected
			• Diver #2: Dive to approx. 24-ft depth along marker buoy line. Disconnect marker buoy #3 and connects mooring belt #3 to mooring line #3
			• Diver #1: Dive with belt (with H-bracket connected to belt) to meet Diver #2
			<ul> <li>Diver #2: Disconnect marker buoy and connect mooring belt using H-bracket and 1-3/8" pin,</li> </ul>
			Crew #2: Recover marker buoy to vessel
			Diver #2: Recover to vessel
			<ul> <li>Diver #1: Inspect belt #3 (hand-over-hand) to ensure no twists or kinks in belt and recover to vessel</li> </ul>
			BW 1 Captain: Recover Diver #1 at WEC
			The second secon
2.d	#3	R/V Beyster	• WEC Operator: Verify divers clear of WEC, apply minimal tension on mooring belt #3 to bring mooring line #3 to windward side of anchor #3
3	Attach m	ooring line	#4 to PTO #4 from astern tow
3.а			BW 1 Captain: Position on stbd side of WEC (in relation to R/V Beyster)
	#4	BW 1	<ul> <li>Crew #1: Disconnect mooring belt #4 from tie down point on WEC and secure to vessel hardware</li> </ul>
3.b	#4	R/V Beyster	<ul> <li>WEC Operator: Releases tension on mooring belt #4, spools out approx. 65 ft of belt</li> </ul>



3.c	#4	BW 1	<ul> <li>BW 1 Captain: Position next to marker buoy #4</li> <li>Deploy divers</li> <li>Crew #1: Transfer mooring belt #4 to Diver #1</li> <li>Crew #2: Secure marker buoy #4, preparing to take on-board once disconnected</li> <li>Diver #2: Dive to approx. 24-ft depth along marker buoy line. Disconnect marker buoy #4 and connects mooring belt #4 to mooring line #4</li> <li>Diver #1: Dive with belt (with H-bracket connected to belt) to meet Diver #2</li> <li>Diver #2: Disconnect marker buoy and connect mooring belt using H-bracket and 1-3/8" pin,</li> <li>Crew #2: Recover marker buoy to vessel</li> <li>Diver #2: Recover to vessel</li> <li>Diver #1: Inspect belt #4 (hand-over-hand) to ensure no twists or kinks in belt and recover to vessel</li> <li>BW 1 Captain: Recover Diver #1 at WEC</li> </ul>



3.d	#4	R/V Beyster	• WEC Operator: Verify divers clear of WEC, apply minimal tension on mooring belt #4 to bring mooring line #4 to windward side of anchor #4						
4	Attach r	nooring line	#1 to PTO #1 from astern tow						
4.a	#1	<ul> <li>#1</li> <li>BW 1</li> <li>BW 1 Captain: Position vessel to allow access to tow line connection</li> <li>Crew #1: Disconnect tow line</li> <li>Disconnect mooring belt #1 from tie down point on WEC</li> <li>Secure mooring belt #1 to vessel cleat</li> </ul>							
4.b	#1	R/V Beyster	<ul> <li>Beyster Crew #1: Recover tow line (hand-over-hand)</li> <li>WEC Operator: Releases tension on mooring belt #1, spool out approx. 40 ft of belt</li> </ul>						
<i>4.c</i>	#1	BW 1	<ul> <li>BW 1 Captain: Position next to marker buoy #1</li> <li>Deploy divers</li> <li>Crew #1: Transfer mooring belt #1 to Diver #1</li> <li>Crew #2: Secure marker buoy #1, preparing to take on-board once disconnected</li> <li>Diver #2: Dive to approx. 24-ft depth along marker buoy line. Disconnect marker buoy #1 and connects mooring belt #1 to mooring line #1</li> <li>Diver #1: Dive with belt (with H-bracket connected to belt) to meet Diver #2</li> <li>Diver #2: Disconnect marker buoy and connect mooring belt using H-bracket and 1-3/8" pin,</li> <li>Crew #2: Recover marker buoy to vessel</li> <li>Diver #1: Inspect belt #1 (hand-over-hand) to ensure no twists or kinks in belt and recover to vessel</li> <li>BW 1 Captain: Recover Diver #1 at WEC</li> <li>BW 1 Captain: Transfer divers to R/V Beyster</li> </ul>						



4.d	#1	R/V Beyster	• WEC Operator: Verify divers clear of WEC, apply minimal tension on mooring belt #1 to bring WEC to center of mooring grid
5	F	Recover umb	ilical cable
5.a	U	SIO Pier Staff	• Pier Staff: Verify umbilical cable disconnected at pier side
5.b	U	BW 1	<ul> <li>BW 1 Captain: Position next to umbilical termination marker buoy and retrieve</li> <li>Crew #1: Recover umbilical cable termination to vessel and secure</li> <li>Crew #2: Remove protective cover and blow out with pressurized air</li> <li>Crew #2: Use multi-meter to verify umbilical cable is de-energized</li> <li>Crew #1: Pull in 80 ft of umbilical cable (hand over hand) and flake on deck, vessel tracks back to avoid tension on the umbilical. Three sets of orange tape markings on cable indicate when sufficient cable is recovered (if tape has come off, measure back from termination)</li> </ul>



Image: Second state of the second state second state second state of the second state of the second sta				Cable Marking Locations							
Loter       Construction         Buoyancy       Spiral wrap andule 1       Spiral wrap explain wrap stant       Stant       Orange       1       21.5       60         Buoyancy       Spiral wrap andule 2       Stant       Orange       11       20.6       67         Buoyancy       Spiral wrap at entry & stant       Stant       Orange       11       20.6       67         Buoyancy       Spiral wrap at entry & stant       Stant       Orange       11       20.6       67         Construct       WEC Connection point on WEC       Stant       Orange       11       19.0       65         6       Electrically connect umbilical cable       .       Crew #1: Redeploy umbilical isolation relay is open       .         6.b       WEC Operator: Verify umbilical isolation relay is open       .       WEC (between mooring lines #3 & #4)         6.b       WE Coperator: Verify umbilical cable       .       .       WEC (picture covering from WEC side bulkhead connectors .         6.b       WE 1       .       .       .       .       .       .         6.b       WE 2       .       .       .       .       .       .         6.c       .       .       .       .       .       .<								Marking		Distan stra termin	ce to lin ation
Buoyancy       Spiral wrap at entry & exit       Stan       Orange       1       21.5       70 exit         Buoyancy       Spiral wrap at entry & exit       Stan       Orange       1       20.6       67 exit         Buoyancy       Spiral wrap at entry & exit       Stan       Orange       11       20.6       67 exit         Buoyancy       Spiral wrap exit       Stan       Orange       11       20.6       67 exit         Buoyancy       Spiral wrap exit       Stan       Orange       11       20.6       67 exit         Buoyancy       Spiral wrap exit       Stan       Orange       11       20.6       67         Buoyancy       Spiral wrap exit       Stan       Orange       11       20.6       67         Buoyancy       Spiral wrap exit       Stan       Orange       11       20.6       67         6       Electrically connect umbilical with buoyancy modules attached while tracking vessel to WEC Operator: Verify umbilical isolation relay is open       6       6         6.a       U       R/V Beyster       •       WEC Operator: Verify umbilical isolation breaker       6         6.b       Crew #1: Boo out connectors with pressurized air       •       Crew #1: Bloo out connectors to WEC bulkhead connectors (screw in ty						Accessory		Color	# wrans	m	ft
Image: a stand or ange: 1       21.2       69         Buoyancy: Spin write       Stand orange: 1       20.8       69         Buoyancy: Spin write       Stand orange: 11       20.8       66         Crew #1: Redeploy: umbilical write       Stand orange: 11       10.9       65         6       Electrically connect umbilical cable       .       Crew #1: Redeploy: umbilical write       stand orange: 11       10.9       65         6.0       U       R/V Beyster       .       WEC Operator: Verify umbilical write       stand orange: 12       connection point and tie off to WEC (between mooring lines #3 & #4)         Crew #1: Beove mooring lines #3 & #4)       .       Crew #1: Blow out connectors with pressurized air         Crew #1: Blow out connectors write pressurized air       .       Crew #1: Blow out connectors to WEC bulkhead connectors (screw in type connectors)         U       BW1       U       BW1       U       Erew #2: Replace protective covering         .       .       Crew #1: Relove protective covering       .       Crew #2: Replace protective covering					Buoyancy	Spiral wrap	Start	Orange	1	21.5	70
Buoyancy         Spiral wrap at enty & ext         Stat         Orange         II         20.6         66 (20)           Buoyancy         Spiral wrap ext         Stat         Orange         III         20.2         66           Buoyancy         Spiral wrap module 3         Stat         Orange         III         20.6         67           Buoyancy         Spiral wrap module 3         Stat         Orange         III         20.2         66           6         Electrically connect umbilical cable         Crew #1: Redeploy umbilical with buoyancy modules attached while tracking vessel to WEC connection point on WEC           6.0         U         R/V Beyster         •         WEC Operator: Verify umbilical isolation relay is open           6.b         BW 1 Captain: Position alongside WEC umbilical connection point and tie off to WEC (between mooring lines #3 & #4)         •         Crew #1: Bioconect local WEC isolation breaker           6.c         Crew #1: Blow out connectors with pressurized air         •         Crew #1: Blow out connectors with pressurized air           0         BW 1         BW 1         Orange III Blow out connectors to WEC bulkhead connectors (screw in type connectors)           0         BW 1         Crew #2: Connect umbilical connectors to WEC bulkhead connectors (screw in type connectors)           0         Crew #2: Replace protective cov					module 1	at entry & exit	Stop	Orange	1	21.2	69
Image: Second State       Image: Second State       Orange       II       20.5       67         Budyancy       Spectrup       State       Orange       III       20.2       66         Crew #1: Redeploy umbilical with budyancy modules attached while tracking vessel to WEC connection point on WEC       Crew #1: Redeploy umbilical with budyancy modules attached while tracking vessel to WEC connection point on WEC         6       Electrically connect umbilical cable       Second State					Buoyancy	Spiral wrap	Start	Orange	п	20.8	68
Burgancy       Spiral wrag at entry 3 stop       Stop       Orange       III       20.2       05 module 3         6       Electrically connect umbilical cable       -       -       Crew #1: Redeploy umbilical with buoyancy modules attached while tracking vessel to WEC connection point on WEC         6.a       U       R/V Beyster       -       WEC Operator: Verify umbilical isolation relay is open         6.b       -       BW 1 Captain: Position alongside WEC umbilical connection point and tie off to WEC (between mooring lines #3 & #4)       -         6.b       -       BW 1 Captain: Position alongside WEC umbilical connection point and tie off to WEC (between mooring lines #3 & #4)         6.c       -       Crew #1: Bisconnect local WEC isolation breaker         6.c       -       Crew #1: Blow out connectors with pressurized air         6.c       Crew #1: Blow out connectors deenergized with multi-meter         7. Crew #2: Connect umbilical connectors to WEC bulkhead connectors (screw in type connectors)         0       BW 1         0       BW 1         0       BW 1         0       Crew #2: Replace protective covering         0       Crew #2: Replace protective covering         0       Stoff         0       BW 1         0       Stoff         0       WEC Ope					module 2	exit	Stop	Orange		20.5	67
Image: Start Stop Orange II 19.9 65         • Crew #1: Redeploy umbilical with buoyancy modules attached while tracking vessel to WEC connection point on WEC         6       Electrically connect umbilical cable         6.a       U       R/V Beyster         6.b       • WEC Operator: Verify umbilical isolation relay is open         6.b       • WEC Operator: Verify umbilical isolation relay is open         6.b       • WEC Operator: Verify umbilical isolation relay is open         6.b       • BW 1 Captain: Position alongside WEC umbilical connection point and tie off to WEC (between mooring lines #3 & #4)         • Crew #1: Disconnect local WEC isolation breaker       • Crew #1: Bow out connectors with pressurized air         • Crew #1: Blow out connectors with pressurized air       • Crew #1: Blow out connectors with pressurized air         • Crew #2: Verify WEC side connectors to WEC bulkhead connectors (screw in type connectors)       • Crew #2: Crew #2: Connect umbilical connectors to WEC bulkhead connectors (screw in type connectors)         U       BW 1       • Crew #2: Replace protective covering       • Crew #2: Replace protective covering         • Crew #2: Replace protective covering       • BW 1 Captain: Position clear of WEC once communication verified         6.c       Sl0       Pier       • Shore Staff: Verify umbilical is electrically connected and BW 1 is clear of WEC Operator: Verify shore breaker closed, close umbilical relay         6.d       R/V <td></td> <td></td> <td></td> <td></td> <td>Buoyancy</td> <td>Spiral wrap</td> <td>Start</td> <td>Orange</td> <td></td> <td>20.2</td> <td>66</td>					Buoyancy	Spiral wrap	Start	Orange		20.2	66
6       Electrically connect umbilical cable         6.a       U       R/V Beyster       • WEC Operator: Verify umbilical isolation relay is open         6.b       0       R/V Beyster       • WEC Operator: Verify umbilical isolation relay is open         6.b       0       R/V Beyster       • WEC Operator: Verify umbilical isolation relay is open         6.b       0       R/V Beyster       • WEC Operator: Verify umbilical isolation relay is open         6.b       0       BW 1 Captain: Position alongside WEC umbilical connection point and tie off to WEC (between mooring lines #3 & #4)         • Crew #1: Biow out connect ors with pressurized air       • Crew #1: Remove protective covering from WEC side bulkhead connectors • Crew #1: Blow out connectors with pressurized air         • U       BW 1       • Crew #2: Connect umbilical connectors to WEC bulkhead connectors (screw in type connectors)         • U       BW 1       • Crew #2: Replace protective covering • BW 1 Captain: Position clear of WEC once communication verified         6.c       SIO Pier Staff       • Shore Staff: Verify umbilical is electrically connected and BW 1 is clear of WEC close circuit breaker on pier side         6.d       R/V Beyster       • WEC Operator: Verify shore breaker closed, close umbilical relay • WEC Operator: Verify shore breaker closed, close umbilical relay    <					module 3	exit	Stop	Orange	10	19.9	65
6       Electrically connect unbilical cable         6.a       U       R/V Beyster       • WEC Operator: Verify umbilical isolation relay is open         6.b       • BW 1 Captain: Position alongside WEC umbilical connection point and tie off to WEC (between mooring lines #3 & #4)         • Crew #1: Disconnect local WEC isolation breaker         • Crew #1: Remove protective covering from WEC side bulkhead connectors         • Crew #1: Blow out connectors with pressurized air         • Crew #2: Connect umbilical connectors to WEC bulkhead connectors (screw in type connectors)         U       BW 1         BW 1         • Crew #2: Replace protective covering         • BW 1 Captain: Position clear of WEC once communication verified         6.c       SIO Pier Staff         • WEC Operator: Verify shore breaker closed, close umbilical relay         • WEC Operator: Verify shore breaker closed, close umbilical relay         • WEC Operator: Verify communication to WEC via SCADA		Flootring	lly connect y	•	Crew #1: Redeplo vessel to WEC con	by umbilical wi	th buo on WE(	yancy mo	dules att	ached w	vhile tracking
6.a       U       R/V Beyster       •       WEC Operator: Verify umbilical isolation relay is open         6.b       •       BW 1 Captain: Position alongside WEC umbilical connection point and tie off to WEC (between mooring lines #3 & #4)         •       Crew #1: Disconnect local WEC isolation breaker         •       Crew #1: Disconnect local WEC isolation breaker         •       Crew #1: Blow out connectors with pressurized air         •       Crew #1: Blow out connectors with pressurized air         •       Crew #2: Verify WEC side connectors to WEC bulkhead connectors (screw in type connectors)         U       BW 1         U       BW 1         •       Crew #2: Replace protective covering         •       Crew #2: Replace protective covering         •       Crew #2: Replace protective covering         •       BW 1 Captain: Position clear of WEC once communication verified         6.c       SIO       Pier         6.d       R/V       Bw 52m         •       WEC Operator: Verify shore breaker closed, close umbilical relay         •       WEC Operator: Verify communication to WEC via SCADA	6	Electrica	lly connect u	ומחזו	lical cable						
6.b       BW 1 Captain: Position alongside WEC umbilical connection point and tie off to WEC (between mooring lines #3 & #4)       Crew #1: Disconnect local WEC isolation breaker         Crew #1: Disconnect local WEC isolation breaker       Crew #1: Disconnect local WEC isolation breaker         Crew #1: Remove protective covering from WEC side bulkhead connectors         Crew #1: Blow out connectors with pressurized air         Crew #2: Verify WEC side connectors deenergized with multi-meter         Crew #2: Connect umbilical connectors to WEC bulkhead connectors (screw in type connectors)         U       BW 1         BW 1       Erew #2: Connect umbilical connectors to WEC bulkhead connectors (screw in type connectors)         U       BW 1         Erew #2: Replace protective covering         BW 1 Captain: Position clear of WEC once communication verified         6.c       SIO Pier Staff         Shore Staff       Shore Staff: Verify umbilical is electrically connected and BW 1 is clear of WEC, close circuit breaker on pier side         6.d       R/V         Beyster       WEC Operator: Verify shore breaker closed, close umbilical relay	6.a	U	R/V Beyster	•	WEC Operator: Ve	erify umbilical i	solatio	n relay is o	pen		
6.c       SIO       Pier       • Shore Staff: Verify umbilical is electrically connected and BW 1 is clear of WEC, close circuit breaker on pier side         6.d       R/V       • WEC Operator: Verify shore breaker closed, close umbilical relay         Beyster       • WEC Operator: Verify communication to WEC via SCADA	6.b	U	BW 1	• • • • • •	BW 1 Captain: Pos WEC (between mo Crew #1: Disconne Crew #2: Connect Crew #1: Blow out Crew #1: Blow out Crew #2: Verify W Crew #2: Connect type connectors)	sition alongside poring lines #3 ect local WEC is umbilical cable protective cov t connectors w /EC side connectors umbilical cont reeboard	e WEC ( & #4) solation e strain ering fr ith pres ctors de nectors	umbilical of h breaker terminatio from WEC s ssurized ai eenergized to WEC b	on to WE ide bulkh r with mu ulkhead	on point C (pin conead con liti-meter connect	and tie off to onnection) inectors ir iors (screw in
6.c       SIO       Piet       • Shore Staff: Verify umbilical is electrically connected and BW 1 is clear of WEC, close circuit breaker on pier side         6.d       R/V       • WEC Operator: Verify shore breaker closed, close umbilical relay         Beyster       • WEC Operator: Verify communication to WEC via SCADA				•	BW 1 Captain: Pos	sition clear of V	VEC on	ce commu	nication	verified	
6.dR/V• WEC Operator: Verify shore breaker closed, close umbilical relayBeyster• WEC Operator: Verify communication to WEC via SCADA	6.c		SIO Pier Staff	•	Shore Staff: Verify close circuit break	y umbilical is el er on pier side	ectrica	lly connec	ted and I	3W 1 is (	clear of WEC,
Beyster     • WEC Operator: Verify communication to WEC via SCADA	6.d		R/V	•	WEC Operator: Ve	erify shore brea	aker clo	sed, close	umbilica	al relay	
			Beyster	•	WEC Operator: Ve	erify communic	ation to	o WEC via	SCADA		



		<ul> <li>WEC Operator: Verify SCADA control locally and with shore staff on SIO pier (maintain SCADA control on R/V Beyster), perform pre-submergence checks</li> </ul>					
7	WEC lowered	d to operational depth					
7.a	R/V	<ul> <li>WEC Operator: Operate PTOs to submerge WEC, perform operational depth checks</li> <li>WEC Operator: Submerge WEC to survival depth, perform survival depth checks</li> </ul>					
	Beyster	<ul> <li>WEC Operator: Return WEC to operational depth, perform operational depth checks and transfer from manual to automatic control</li> </ul>					
		WEC Operator: Transfer SCADA control to shore staff					
7.b	SIO Pier Staff	<ul> <li>Shore Staff: Monitor SCADA and maintain communication with WEC operator on R/V Beyster</li> </ul>					
8	WEC submer	ged function checks					
8.a	SIO Pier Staff	<ul> <li>Shore Staff: Verify manual operation and basic function checks at submergence depth (via checklist)</li> <li>Shore Staff: Transfer to automatic control and verify full system function checks</li> <li>Shore Staff: Transition to survival depth and verify function checks</li> <li>Shore Staff: Transition back to optimal operating depth</li> </ul>					
8.b	R/V Beyster	<ul> <li>WEC Operator: Monitor SCADA and maintain communication with WEC operator at SIO Pier</li> <li>WEC Operator: Inform R/V Beyster Captain when functional checks complete and ready to depart site</li> <li>WEC Operator: Transfer to BW 1</li> </ul>					
9	Line support vessel r	ecovered to SIO pier					
10	R/V Beyster returns t	o home port					



#### 5.1.3 Estimated Timeline: WEC Installation & Commissioning

*Only vessel time is added to total time calculation (highlighted activities do not require vessel on-site)* 

Step #	Day 1 - Activity	Hours
Т	Deploy line support vessel from SIO pier and transit to site	0.5
1	Attach mooring line #2 to PTO #2	0.5
2	Attach mooring line #4 to PTO #4	0.5
3	Attach mooring line #3 to PTO #3	0.5
4	Attach mooring line #1 to PTO #1	0.5
5	Recover umbilical cable	0.5
6	Electrically connect umbilical	0.5
7	WEC lowered to operational depth	0.5
8	WEC submerged functional checks	4.0
9	Line support vessel recovered to SIO pier	0.5
10	Transit to home port (16.5 nm @ 25 kts)	0.75
DM	Demobilize vessel	2.0
	Total Time Estimate (hrs)	10.75
	otal Time on Site (excluding mob/demob & transit to/from site)	7.5

Table 6: Timeline: WEC Installation & Commissioning – Astern Tow

#### 5.1.4 Demobilization: WEC Installation & Commissioning

Demobilization shall occur at each vessels home port, depending on storage locations of any CalWave owned equipment. Any requirements for lifting equipment, including recovering the line handling vessel to SIO pier will be coordinated in advance with all parties (this section to be updated once equipment and material are further defined). Once control of the WEC is verified as transferred to the SCADA system at the SIO pier, the WEC Operator on-board the R/V Beyster will remain hands-off WEC controls. UCSD will be informed when all vessels have departed the site.



## 6 WEC OPERATION & TEST PLANNING

Operations will be monitored via the SCADA system located on the SIO pier and connected to the WEC via the umbilical cable. There is also ability to communicate with the WEC in the instance the umbilical cable becomes disconnected by WiFi and acoustics. Data collection will occur both on-board of the WEC as a high-level summary and on shore with the SCADA system. All data acquisition takes place inside the WEC.

WEC operation is autonomous and does not require regular operator intervention. Nevertheless, throughout the deployment the operator does have the ability the manually control aspects of the WEC operation if necessary, including depth change operations.

#### 6.1 PRELIMINARY OPERATION AND TEST PLANNING

Based on CalWave's preliminary resource characterization and the device capability to execute a variety of self-system-tests, in field system identification, as well as different stages of autonomous control, a preliminary operation and test plan was created. For the eight target deployment months March to October the plan lists the primary objective of the device, secondary objectives, a high-level reference to the device control strategy chosen to achieve the specific objectives as well as a summary of the targeted outcome.

The preliminary operational plan in the following is broken down into deployment weeks to increase the level of planning details. As device objectives and thus operation is closely linked to the expected wave resource, for each deployment month the power spectrum and Hs-Tp-Direction rose is referenced. Data for each month is derived from about 6 years of hindcast wave data from the nearby CDIP 201 buoy.



CalWave X-5 D	emonstratio	on at Scripps	- (Preliminar	y) Operation	al Plan				
Deployment Month		1 (M	larch)		2 (April)				
Deployment Week	1	2	3	4	5	6	7	8	
Primary Ojective	System Check & Idle Mode & Survivability	Depth Change and Load Management	Submerged <u>in field</u> SID	Slow ramp-up of device oscillation and PTO forces,	[Baseline CTRL] Operation in high energetic waves at conservative subm depths	[Baseline CTRL] Power absorption , optimization high energetic waves at var. subm. depths	[Advanced CTRL] Operation in high energetic waves at conservative subm. depths.	[Advanced CTRL] Power absorption optimization in high energetic waves at var. subm. depths	
Secondary Objective	Sensor surveilance, Surveilance of desired buoyancy chamber flooding	Sensor surveilance, Surveilance of desired buoyancy chamber flooding	Sensor surveilance, Surveilance of desired buoyancy chamber flooding	Sensor surveilance, Surveilance of desired buoyancy chamber flooding	Reoccuring system & subm. depth control & load management system check	Autonomous submergence depth control depending on wave excitation with constraints	Test single DOFs device DOF control (e.g. Suppress surge, suppress heave, suppress pitch)	Autonomous submergence depth control depending on wave excitation.	
Device Control Objective	PTO force and Absorber motion attenuation. System is kept in safe/idle state.	Stable transition of submergence depths Reliable operation of Load Management Mechanism	Open loop control for in field SID via PTO actuation and IMU reading (deep submergence to minimize wave excitation)	PTO frame controller Gradual increase of device & PTO forces using decreasing submergence depth / load management mechanism.	PTO frame controller under stroke surveillance and power limitations. Optimization of PTO parameter	PTO frame controller under stroke surveillance and power limitations. Optimization of PTO paramete	Advanced Abs-frame controlle under stroke surveillance and power limitations. Optimization of advanced control parameter	Advanced Abs-frame controller under stroke surveillance and power limitations. Optimization of advanced control parameter	
Target Outcome	Confirmation of device stabilit and observation of pressure hull status Confirmation of idle PTO force (e.g. Pre-Tension) Confirm all sensors and communication (SCADA) as well as safety&load management mechanisms are working correctly	y Confirmation of device depth change capability. Confirmation of Load s Management Mechanism Control Control Confirmation of GasSpring / Pre-tension consistency and estimate validation	Comparison of SID results for PTO subsystems and global device impedance with beginning of deployment results, PTO bench test results, and hydrodynamic model results. Confirmation of ability to control each DOF of the absorber body with the PTO units. Confirmation of IMU behavior and sensor fusion for Advanced CTRL	Confirmation of expected force to displacement ratios on PTO in baseline control mode. Confirmation of expected absorber watch-circle and rotational displacements.	Confirm all sensors and communication (SCADA) as we as safety&load management mechanisms are working correctly Confirm device ability to absort power from long waves and relatively high wave heights at using submergence depth and load management capabilities. (Baseline Controller) Confirmation that both, actuation and generation power for energy intense waves is in range of regular design operating states via load management	Confirm device ability to II absorb power from long waves and relatively high wave heights at using submergence depth and load management capabilities. (Baseline b Controller) Confirm that device submergence depth controller works autonomously as expected in conservative submergence depth band.	Confirm device ability to absorb power from long waves and relatively high wave heights at using submergence depth and load management capabilities. (Advanced Controller) Confirmation that both, actuation and generation power for energy intense waves is in range of regular design operating states via load management	Confirm device ability to absorb power from long waves and relatively high wave heights at using submergence depth and load management capabilities. (Advanced Controller) Confirmation that both, actuation and generation power for energy intense waves is in range of regular design operating states via load management	
Wave Climate (CDIP 201 Buoy)	January 185 123 285 270 255 240	6 3 M 10 (S, JUL (D) (S) (D) (D) (D) (D) (D) (D) (D) (D) (D) (D	5 10 Te (s)	15 20	April 165 159 285 270 255 240	95 66 95 0 15 10 10 10 10 10 10 10 10 10 10 10 10 0 0 0 0	5 10 Te (s)	15 20	
Overview	High	energetic waves, devi	ce check and commiss	sioning	High energetic wa	ves, conservative oper	ation gradually appro	aching design loads	



CalWave X-5 D	emonstratio	n at Scripps	- (Preliminar	y) Operation	al Plan										
Deployment Month	1	3 (N	Vlay)		4 (June)						4 (June)				
Deployment Week	9	10	11	12	13	14	15	16							
Primary Ojective	[Baseline CTRL] Operation in medium energetic waves with full load exposure	[Baseline CTRL] Operation in medium energetic waves with full load exposure	[Advanced CTRL] Power absorption optimization in medium energetic waves with selective wave directions	[Advanced CTRL] Power absorption optimization in medium energetic waves with selective wave directions	[Advanced CTRL] Power absorption optimization in multiple wave directions with different DOF tunings	[Advanced CTRL] Power absorption optimization in multiple wave directions with different DOF tunings	[Advanced CTRL] Power absorption optimization in multiple wave directions with different DOF tunings	[Advanced CTRL] Power absorption optimization in multiple wave directions with different DOF tunings							
Secondary Objective	Reoccuring system & subm. depth control & load management system check	Parameter vs. Performance tradeoff mapping	Parameter vs. Performance tradeoff mapping	PTO units load balancing optimization/PTO metrics optimization. Poincaré & absorber watch-circle maps optimization	Reoccuring system & subm. depth control & load management system check	PTO units load balancing optimization/PTO metrics optimization. Poincaré & absorber watch-circle maps optimization	PTO units load balancing optimization/PTO metrics optimization. Poincaré & absorber watch-circle maps optimization	Mid - deployment in field SID for PTO and total device							
Device Control Objective	System assessment routine (depth changes, geometry control, individual PTO checks) Baseline Tether-frame controller. Power limitations for load capacity optimization.	Baseline Tether-frame controller Power limitations for load capacity optimization.	Advanced Abs-frame controller Power limitations for load capacity optimization	Advanced Abs-frame controlle in addition to PTO load distribution controller. Power limitations for load capacity optimization.	r Advanced Abs-frame controller Power limitations for load capacity optimization.	Advanced Abs-frame controlle in addition to PTO load distribution controller. Power limitations for load capacity optimization.	r Advanced Abs-frame controlle in addition to PTO load distribution controller. Power limitations for load capacity optimization.	r Open loop in field SID via PTO actuation and IMU reading (deep submergence to minimize wave excitation)							
Target Outcome	Confirm all sensors and communication (SCADA) as wel as safety&load management mechanisms are working correctly Confirm device ability to absort power from long waves and medium wave heights at using submergence depth and load management capabilities. (Baseline Controller) Confirmation that both, actuation and generation power for medium energy intense waves is in range of regular design operating states via load management	Confirm device ability to Il absorb power from long waves and medium wave heights at using submergence depth and load management capabilities. (Baseline Controller) Explore tradeoffs and PTO as well as load management parameter mapping spaces for cost efficient operation (load vs. performance) (Baseline Controller)	Confirm device ability to absorb power from long waves and medium wave heights at using submergence depth and load management capabilities. (Advanced Controller) Explore tradeoffs and PTO as well as load management parameter mapping spaces for cost efficient operation (load vs. performance) (Advanced Controller)	Confirm device ability to absorb power from long waves and medium wave heights at using submergence depth and load management capabilities. (Advanced Controller) Use add-on controller for load balancing across the individual PTO units.	Confirm all sensors and s communication (SCADA) as wel as safety&load management mechanisms are working correctly Confirm device ability to absort power from medium -long waves and medium wave heights at using submergence depth and load management capabilities. (Advanced Controller)	Confirm device ability to I absorb power from medium - long waves and medium wave heights at using submergence depth and load management capabilities. (Advanced o controller) Confirm add-on controller ability to balance loads & power across the individual PTO units.	Confirm device ability to absorb power from medium - long waves and medium wave heights at using submergence depth and load management capabilities. (Advanced Controller) Confirm add-on controller ability to balance loads & power across the individual PTO units.	Comparison of SID results for PTO subsystems and global device impedance with beginning of deployment results, PTO bench test results, and hydrodynamic model results. Confirm device ability to absorb power from long waves and medium wave heights at using submergence depth and load management capabilities. (Advanced Controller) Confirm add-on controller ability to balance loads & power across the individual PTO units.							
Wave Climate (CDIP 201 Buoy)	Mey 300- 158 153 285- 270- 255- 240-	State frequent joint and the state frequencies of the state frequent joint and the state frequencies of the state frequen	5 10 Te (s)	15 20	June 185 155 128 285 270 255 240	0, Energy (m'm's) 0, Were theydul, (c) 0 Energy (m'm's) 0 0	June 5 10 Te (s)	15 20							
Overview	Medium energe	etic waves, control opti	mization and control s	pace exploration	Medium energetic	waves, multi DOF tun tes	ing, advanced controll	er optimization and							



CalWave X-5 D	emonstratio	n at Scripps	- (Preliminar	y) Operation	al Plan					
Deployment Month		5 (J	July)			6 (August)				
Deployment Week	17	18	19	20	21	22	23	24		
Primary Ojective	[Advanced CTRL] Optimized power absorption for target design waves (IWS & CWS waves)	[Advanced CTRL] Optimized power absorption for target design waves (IWS & CWS waves)	[Advanced CTRL] Optimized power absorption i for target design waves (IWS & CWS waves)	[Advanced CTRL] Optimized power absorption for target design waves (IWS & CWS waves)	[Advanced CTRL] Optimized power absorption S for target design waves (IWS & CWS waves)	[Advanced CTRL] Optimized power absorption for target design waves (IWS & CWS waves)	[Advanced CTRL] 1 Optimized power absorption 5 for target design waves (IWS & CWS waves)	[Advanced CTRL] Optimized power absorption for target design waves (IWS & CWS waves)		
Secondary Objective	Reoccuring system & subm. depth control & load management system check	PTO units load balancing optimization/PTO metrics optimization. Poincaré & absorber watch-circle maps optimization	PTO units load balancing optimization/PTO metrics optimization. Poincaré & absorber watch-circle maps optimization	PTO units load balancing optimization/PTO metrics optimization, Poincaré & absorber watch-circle maps optimization	Reoccuring system & subm. depth control & load management system check	PTO units load balancing optimization/PTO metrics optimization. Poincaré & absorber watch-circle maps optimization	PTO units load balancing optimization/PTO metrics optimization. Poincaré & absorber watch-circle maps optimization	PTO units load balancing optimization/PTO metrics optimization. Poincaré & absorber watch-circle maps optimization		
Device Control Objective	System assessment routine (depth changes, geometry control, individual PTO checks) Advanced Abs-frame controller in addition to PTO load distribution controller.	Advanced Abs-frame controller In addition to PTO load distribution controller.	Advanced Abs-frame controller in addition to PTO load distribution controller.	r Advanced Abs-frame controller in addition to PTO load distribution controller.	r System assessment routine (depth changes, geometry control, individual PTO checks)	Advanced Abs-frame controller in addition to PTO load distribution controller.	r Advanced Abs-frame controller In addition to PTO load distribution controller.	r Advanced Abs-frame controller In addition to PTO load distribution controller.		
Target Outcome	Confirm all sensors and communication (SCADA) as well as safety&load management mechanisms are working correctly. Confirm device ability to absorb power from medium-target long waves and med	Confirm device ability to l absorb power from medium- target long waves and medium- target wave heights at using submergence depth and load management capabilities. J (Advanced Controller) Confirm add-on controller ability to balance loads & power across the individual PTO units.	Confirm device ability to absorb power from medium- target long waves and medium target wave heights at using submergence depth and load management capabilities. (Advanced Controller) Confirm add-on controller ability to balance loads & power across the individual PTO units.	Confirm device ability to absorb power from medium- - target long waves and medium target wave heights at using submergence depth and load management capabilities. (Advanced Controller) Confirm add-on controller ability to balance loads & power across the individual PTO units.	Confirm all sensors and communication (SCADA) as well as safety&load management mechanisms are working correctly Confirm device ability to absort power from medium-target long waves and medium-target wave heights at using submergence depth and load management capabilities, (Advanced Controller)	Confirm device ability to I absorb power from medium- target long waves and medium target wave heights at using submergence depth and load management capabilities. (Advanced Controller) Confirm add-on controller : ability to balance loads & power across the individual PTO units.	Confirm device ability to absorb power from medium- - target long waves and medium target wave heights at using submergence depth and load management capabilities. (Advanced Controller) Confirm add-on controller ability to balance loads & power across the individual PTO units.	Confirm device ability to absorb power from medium- + target long waves and medium- target wave heights at using submergence depth and load management capabilities. (Advanced Controller) Confirm add-on controller ability to balance loads & power across the individual PTO units.		
Wave Climate (CDIP 201 Buoy)	July 155 160 289 270 205 240	Be Unertain (1, 10)	July 5 10 Te (e)	15 20	August 300" 185 129 265" 270" 255" 240"	Ba www.tepurt, mil.	Augus 0 5 10 Te (s	st 1W52 1W54 1W55 CW51 15 20		
Overview	Target to medium er	nergetic waves, multi [	)OF tungin, device per	formance assessment	Target to m	nedium energetic wave	es, device performance	assessment		



CalWave X-5 D	emonstratio	n at Scripps ·	- (Preliminar)	y) Operation	al Plan					
Deployment Month		7 (Sept	tember)			8 (October)				
Deployment Week	25	26	27	28	29	30	31	32		
Primary Ojective	[Advanced CTRL] Optimized power absorption for target design waves (IWS & CWS waves)	[Advanced CTRL] Optimized power absorption for target design waves (IWS & CWS waves)	[Advanced CTRL] Optimized power absorption for target design waves (IWS & CWS waves)	[Advanced CTRL] 1 Optimized power absorption 5 for target design waves (IWS & CWS waves)	[Fully autonomous CTRL] Optimized power absorption with controller autonomous depth, load management, and performance optimization.	[Fully autonomous CTRL] Optimized power absorptior with controller autonomous depth, load management, and performance optimization.	[Fully autonomous CTRL] 1 Optimized power absorption with controller autonomous depth, load management, and performance optimization.	End of deployment submerged in field SID for PTO and total device		
Secondary Objective	Reoccuring system & subm. depth control & load management system check	PTO units load balancing optimization/PTO metrics optimization. Poincaré & absorber watch-circle maps optimization	PTO units load balancing optimization/PTO metrics optimization. Poincaré & absorber watch-circle maps optimization	PTO units load balancing optimization/PTO metrics optimization. Poincaré & absorber watch-circle maps optimization	Reoccuring system & subm. depth control & load management system check	PTO units load balancing optimization/PTO metrics optimization. Poincaré & absorber watch-circle maps optimization	PTO units load balancing optimization/PTO metrics optimization. Poincaré & absorber watch-circle maps optimization	Preparation of device decommisioning		
Device Control Objective	System assessment routine (depth changes, geometry control, individual PTO checks)	Advanced Abs-frame controller in addition to PTO load distribution controller.	Advanced Abs-frame controller in addition to PTO load distribution controller.	r Advanced Abs-frame controller in addition to PTO load distribution controller.	System assessment routine (depth changes, geometry control, individual PTO checks)	Advanced Abs-frame controlle in addition to PTO load distribution controller.	r Advanced Abs-frame controller in addition to PTO load distribution controller.	Open loop in field SID via PTO actuation and IMU reading (deep submergence to minimize wave excitation)		
Target Outcome	Confirm all sensors and communication (SCADA) as well as safety&load management mechanisms are working correctly Confirm device ability to absorb power from medium-target long waves and medium-target long waves and medium-target wave heights at using submergence depth and load management capabilities. (Advanced Controller)	Confirm device ability to l absorb power from medium- target long waves and medium target wave heights at using submergence depth and load management capabilities. (Advanced Controller) Confirm add-on controller ability to balance loads & power across the individual PTO units.	Confirm device ability to absorb power from medium- target long waves and medium submergence depth and load management capabilities. (Advanced Controller) Confirm add-on controller ability to balance loads & power across the individual PTO units.	Confirm device ability to absorb power from medium- target long waves and medium submergence depth and load management capabilities. (Advanced Controller) Confirm add-on controller ability to balance loads & power across the individual PTO units.	Confirm all sensors and communication (SCADA) as well as safety&load management mechanisms are working correctly Confirm device ability to absort power from medium-target long waves and medium-target wave heights at using submergence depth and load management capabilities. (Advanced Controller)	Confirm device ability to I absorb power from medium- target long waves and medium submergence depth and load management capabilities. (Advanced Controller) Confirm add-on controller ability to balance loads & power across the individual PTO units.	Confirm device ability to absorb power from medium- target long waves and medium submergence depth and load management capabilities. (Advanced Controller) Confirm add-on controller ability to balance loads & power across the individual PTO units.	Comparison of SID results for PTO subsystems and global device impedance with beginning and middle of deployment results, PTO bench test results, and hydrodynamic model results.		
Wave Climate (CDIP 201 Buoy)	September 188 155 122 285 270 255 240	6 3 2 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Septem 0 5 10 Te (s	15 20	October 185 200 185 210 255 2407	Sa, ware hearts (mi Sa, ware hearts (mi C C C C C C	0ctob 0 5 10 Te (s)	ar 1W52 1W54 1W55 CW51 15 20		
Overview	Target to m	edium energetic wave	s, device performance	assessment	Target to m	edium energetic wave	es, device performance	assessment		



### 6.2 WEC INSPECTION & MAINTENANCE

For the first month of deployment, the WEC will be continuously monitored from the CalWave shorebased operations station as commissioning and system tests are undertaken (see preliminary operations plan).

Periodical system checks at the beginning of each deployment month will be executed to ensure SCADA communication is working, all sensors are responsive and in range, active control of PTO units is available, load management via geometry control is functional and device submergence depth change capabilities are ensured. These tests are executed as a standard test routing and manually started. This ensures that the wave environment is suited for execution of the standard test protocol.

From then on, the WEC will be monitored periodically by the CalWave on-call duty manager, with automated alarm functionality (e.g. alarms audible/viewable from cell phone or another mobile device). Maintenance trips will occur more or less frequently as is deemed necessary, Boat operations will primarily be provided by R/V Beyster and/or a small vessel (e.g. Boston Whaler).

#### 6.3 INSPECTION CHECKLIST

The SCADA will continuously monitor critical parameters while the WEC is in operation. Additionally, CalWave will maintain logs to identify any trends that could be of concern.

The following points will be visually inspected on a regular basis with a drop camera or ROV. These inspections are intended to be complete weekly for the first four weeks, and monthly thereafter unless otherwise determined necessary.

- Hull structural damage, biofouling, or corrosion
- Mooring Belts & Lines twists, kinks, biofouling or signs of damage
- Navigation lights in place
- Umbilical cable connection, Lazy S configuration, and touchdown points at WEC and SIO pier
- Evidence of marine mammal interaction
- Anchor evidence of dragging, biofouling, corrosion, and structural integrity
- All connection hardware

#### 6.4 MAINTENANCE & OPERATIONS

Prior to deployment of the WEC, an operations agreement will be established with UCSD and local marine contractors that allows for expedient mobilization of the primary vessels (R/V Beyster and 19 ft Boston Whaler) to allow for rapid deployment of resources to the SIO test site should a situation occur where intervention is required. Due to the scale and accessibility of the WEC internal system, there is no human access to the interior of the WEC anticipated while at sea. Any maintenance intervention requiring human access will require towing the WEC to safer harbor. This operational consideration will be reviewed and revised as scale of deployed equipment increases in future projects.



Periodic inspections using a small vessel (Boston Whaler) will use a drop camera or small ROV to observe moorings, anchors, umbilical and WEC hull for signs of corrosion, biofouling or other damage. These inspections are anticipated to occur on a weekly basis during the first month of operation, and monthly thereafter unless a higher frequency is determined necessary. It is additionally anticipated to incorporate a pin style load cell in the umbilical connection to the WEC to provide notification of unanticipated tension, indicating possible marine mammal entanglement or other unanticipated events.

UCSD, as the site owner, will be informed of and given the opportunity to participate in operations. For this scaled demonstration project, it is not initially anticipated that CalWave will own or operate our own vessels.

Shore based monitoring will occur from the SCADA system located in the SIO pier instrumentation shed. CalWave staff will also have virtual access to monitoring and controls functionality from off-site. Upon initial WEC deployment, CalWave staff will monitor the WEC locally for several weeks or until such time as confidence is gained in remote functionality and operational stability to transition to remote monitoring and control. During occasions that CalWave staff are not present locally in San Diego, SIO vessel operators or other local marine operators will be contracted to provide emergency response if necessary.

#### 6.5 WEC RECOVERY & DECOMMISSIONING

WEC Recovery & Decommissioning will occur in the reverse sequence of WEC Installation & Commissioning. During the recovery, respectively decommissioning process detailed documentation will take place for post-review of any changes occurred to the anchors (e.g. biofouling).

## 6.6 UMBILICAL CABLE RECOVERY

Umbilical Cable Recovery will occur in the reverse sequence of Umbilical Cable Installation. During the recovery, respectively decommissioning process detailed documentation will take place for post-review of any changes occurred to the anchors (e.g. biofouling).

## 6.7 ANCHOR RECOVERY & SITE DECOMMISSIONING

Anchor Recovery & Decommissioning will occur in the reverse sequence of Anchor Installation & Commissioning. During the recovery, respectively decommissioning process detailed documentation will take place for post-review of any changes occurred to the anchors (e.g. biofouling).



# 7 HAZID

## 7.1 Administrative

Date of planned operation:

Date of HAZID briefing:

#### Attendees:

\*by signing below, I attest that I have read and understand the operational plan and agree to operate safely and in accordance with this plan.

Name	Company	Signature
	CalWave	
	UCSD	

**Planned Crew** 

Vessel	Name	Company	Role
<b>R/V Beyster</b>		UCSD	Beyster Captain
R/V Beyster		CalWave	WEC Operator
R/V Beyster		CalWave	Beyster Crew #1
BW 1		UCSD	BW 1 Captain
BW 1		CalWave	Crew #1
BW 1		CalWave	Crew #2
BW 1		UCSD	Diver #1
BW 1		UCSD	Diver #2
SIO Pier		CalWave	Shore Staff

Vessel Call Times

Vessel	Port	Crew Arrival Time	Departure Time
R/V Beyster	Point Loma		
BW 1	SIO Pier		
Shore Staff	SIO Pier		



## 7.2 RISK CATEGORIES

		Com			Increasing Probability									
~	-	Con	sequences		1	2	3	4	5					
Severity	People	Assets	Environment	Reputation	Never heard of in the industry	Heard of in the industry	Has happened in the organization or more than once per year in the industry	Has happened at the location or more than once per year in the organization	Has happened more than once per year at the location					
0	No injury or health effect	No damage	No effect (no or temporary impact - days)	No impact (local media, no significant concern)	L	L	L.	L	L					
1	Slight injury or health effect (first aid or medical treatment)	Slight damage	Slight effect (local scale, short term damage – weeks)	Slight impact (short term local concern)	L	L	L	L	L					
2	Minor injury or health effect (restricted work case or LTI)	Minor damage	Minor effect (local scale, short term damage – months)	Minor impact (short term national mention)	L	L	L	М	М					
3	Major injury or health effect (partial disability)	Moderate damage	Moderate effect (local scale, medium terms damage – years)	Moderate impact (medium term national concern)	L	L	М	М	Н					
4	< 3 fatalities, or permanent total disabilities	Major damage	Major effect (local scale, long term damage – decades)	Major impact (regional or persistent national concern)	L	М	М	Н	Н					
5	> 3 fatalities	Massive damage / total loss	Massive effect (regional scale, permanent damage)	Massive impact (global concern and media coverage)	М	М	Н	Н	Н					





## 7.3 RISK IDENTIFICATION AND MITIGATION

#### Summary

	WEC Dep	loyment	& Recove	ery		]	WEC D	eploymer	nt & Recov	ery
		Co	onsequen	се			Total risks	High	Medium	Low
Prob.	1	2	3	4	5		55	0	29	26
5	0	0	0	0	0			0%	53%	47%
4	0	0	0	0	0	]				
3	0	1	8	2	0					
2	0	0	24	11	8					
1	0	0	0	0	0					



Table 7: HAZID

				Top Events	Controls in					Commen	Actio	
	Hazard				Place			RP	Ran	ts	n	Closed
ID	Category	Scenario	Likely Threats			С	Р	Т	k		Party	?
	Connecting											
X.060	mooring lines to											
0	PTO belt											
	Retrieve	Mooring line	Inadequately secured	Delay	Visual				Lo			
	mooring line	disconnects	hardware	Potential	inspection				w			
	from marker	from marker	Excessive weather	damage to								
	buoy	buoy	prior to connecting to	mooring line								
			WEC (no tension on									
X 061			Human arrar (drannad									
0			human error (dropped			2	2	6				
0	Retrieve	Personnel	Pinch points between	Human	HSE Plan	5	2	0	Mo			
	mooring line	safety working	vessel and buoy	safety	PPF				d			
	from marker	offshore	Potential for man	Salety					ŭ			
X.061	buov	Chonoro	overboard									
1			Slips, trips, falls			5	2	10				
	Retrieve PTO	Vessel	Inadequate design or	Damage to	Installation				Me			
	belt from WEC	contact with	plan for connection	WEC	plan				d			
		WEC	Wave/wind loads	Damage to								
			during operation	vessel								
X.062			Abrupt vessel									
0			movement			4	2	8				
	Bring mooring	PTO fails to	Communication fault	Inability to	Pre-				Me			
	lines into	operate	Hardware fault	deploy -	deployment				d			
N 062	tension			cost &	testing							
X.063				program			_					
0				delay		4	2	8				
X.064												
0	Dive operations								<b>N</b> 4 -			
		Diving near pier	Injury from diver						Me			
	Diving near	to route	contact with vessels &		UCSD dive				a			
X.064	vessels &	umbilical from	structures, particularly	Injury to	procedures							
1	structures	seafloor to pier	when surfacing	personnel	and controls	5	2	10				



	Connecting										
X.070	umbilical to										
0	WEC										
	Retrieve	Pickup buoy	Hardware failure	Cost and	Deployment				Lo		
	umbilical	off station	Human error (not	program	planning				w		
			securing pin, etc.)	delay	Visual						
				(required	inspection						
				dive							
X.071				operation to							
0				retrieve)		3	1	3			
	Retrieve	Umbilical	Abrasion	Damage to	Deployment				Lo		
	umbilical	handling	Contact with vessel or	umbilical	planning				W		
			subsea equipment		Visual						
X.071			Exceed minimum		inspection						
1			bend radius			3	2	6			
	Retrieve	Umbilical	Umbilical comes up	Damage to	Deployment				Me		
	umbilical	interaction	into propeller	vessel	planning				d		
X.071		with vessel		Damage to	Visual						
2				umbilical	inspection	4	2	8			
	Retrieve	Entanglement	Insufficient touchdown	Damage to	Drop camera				Lo		
	umbilical	with other	anchor	umbilical					w		
		subsea	Excessive wave	Damage to							
		infrastructure	loading	other							
		and/or lines	Unanticipated subsea	subsea							
X.071			dynamics	infrastructur							
3				е		3	2	6			
	Electrical	Damage to	Insulation resistance	Repair	Deployment				Lo		
	testing prior to	communicatio	testing inducing	needed on	planning				W		
	connection	ns equipment	current in	WEC	Equipment						
		or other	communications or	Cost and	pre-test						
X.072		sensitive	other sensitive	program	•						
0		electronics	electronics	delay		3	2	6			
	Electrical	Electric shock	Improper electrical	Human	Safety				Ме		
	testing prior to		safety	safety	observer				d		
	connection		Inadequate short		Deployment						
			circuit protection		planning						
X.072					Equipment						
1					pre-test	5	2	10			



X.073	Make electrical connection	Electric shock	Improper electrical safety Improper wiring	Human safety	Safety observer Deployment planning Equipment				Me d		
0					pre-test	5	2	10			
X.073 1	Make electrical connection	Damage to electrical equipment	Short circuit Incorrect electrical system changes since previous connection	Repair needed on WEC Cost and program delay	Safety observer Deployment planning Equipment pre-test	3	2	6	Lo w		
X.080 0	Submerging WEC to operational depth										
X.081 0	Bring mooring lines into tension to ensure station keeping prior to vessel moving to observation position	WEC fails to submerge	Insufficient motor capacity Loads higher than anticipated	Inability to deploy - cost & program delay	Deployment planning Equipment pre-test	3	2	6	Lo w		
X.081	Bring mooring lines into tension to ensure station keeping prior to vessel moving to observation position	Instability as WEC transitions to submerged position	Communication fault Motor operation and/or loads uneven (anchor spacing not even)	Inability to deploy - cost & program delay	Deployment planning Equipment pre-test	3	2	6	Lo w		
X.081 2	Bring mooring lines into tension to ensure station keeping prior	Communicatio n failure once WEC is submerged	Communication path unreliable when submerged	Inability to deploy - cost & program delay	Deployment planning Equipment pre-test	3	2	6	Lo w		



	to vessel moving to observation position										
X.082 0	Submerge device from surface	Slamming loads on hull prior to submergence	Higher than expected sea state Longer than anticipated to lower Inadequate hull structural analysis	Failure of hull Seawater ingress	Deployment planning Adherence to weather windows	4	2	8	Me d		
X.082	Submerge device from surface	Seawater ingress	Enclosure not properly closed and sealed Seal failure	Failure of electrical equipment Loss of WEC	SCADA monitoring from vessel & pier	4	2	8	Me d		
X.082 2	Submerge device from surface	Inability to maintain correct depth	Controls failure Hardware failure	Damage to WEC Program delays	SCADA monitoring from vessel & pier	4	2	8	Me d		
X.083 0	Adjust between submerged depths	Inadequate power to perform operations	Incorrect load estimation Insufficient onboard power	WEC in exposed position if higher sea states occur	Motor current Mooring tension	3	2	6	Lo w		
X.083 1	Adjust between submerged depths	Incorrect pretension in system	Controls failure Sensor failure	WEC in exposed position if higher sea states occur	Mooring tension	2	3	6	Lo ¥		
X.084 0	Establish gas spring position/press ure	Incorrect gas spring pressure	Accumulator not maintaining pressure Hydraulic leak Communications/soft ware fault Controls fault	Inability to accuratly complete testing	SCADA monitoring from vessel & pier	3	2	6	Lo w		
X.090 0	WEC automated operation										



X.091 0	Operating device with basic functionality	Extreme weather - above design considerations and/or arising quickly	The Ultimate Limit States that defines the design basis requirements is dependent on the definition of the extreme sea state.	Higher than design loads and/or occurring prior to ability to transition to survival	Mooring loads	4	3	12	Me d		
	Communicatio	Loss of	Power cycle to	Loss of	SCADA				Me		
	n functionality	communicatio	communications	situational	Watchdog				d		
		n during	equipment	awareness	timer						
× 000		operation	Service interruption	Loss of							
X.092				operator		2	2	_			
0	0	0.1	De consta	input ability		3	3	9	N.4	 	
	Software	Software	Power cycle	WEC	Software BIT				Me		
	functionality	failure during	Cable disconnection	snutdown					a		
		operation	or failure	LOSS OF							
			Falled built in test	situational							
			(БП)	awareness							
x 093				LUSS UI							
0				input ability		2	2	٥			
0	Software		Latency in control	Delays	SCADA	5	5	5			
	functionality -	operation or	software	inability to	monitoring						
	control loop		Soltware	stav	Pro-				vv		
	control loop	PTO		deployed	deployment						
		operation		Risk of	testing						
		operation		WEC	testing						
				damage if							
				not in							
X.093				correct							
1				position		3	2	6			
	Power system	Excessive	Discrepancy in	WEC	Climate				Lo		
	functionality	heat	generated/dissipated	shutdown	control data				W		
		generated in	heat, compared to	Loss of							
		braking	expected	situational							
X.094		resistors	-	awareness							
0				Loss of		3	2	6			



				operator input ability							
X.095 0	Hydraulic system functionality	Hydraulic leaks	Loose valve or piping	WEC operating outside of optimal conditions Loss of pretension	Hydraulic pressure	3	2	6	Lo w		
X.095 1	Hydraulic system functionality	Hydraulic temperature higher than expected	Heat generated in friction losses (seals, turns, piping, etc.,)	Increased risk of hydraulic system failure	Hydraulic temperature	3	2	6	Lo w		
X.095 2	Hydraulic system functionality	Hydraulic pressure higher than expected	Controls fault	Increased risk of hydraulic system failure	Hydraulic pressure	3	2	6	Lo w		
X.096 0	Auxiliary systems functionality	Accumulation of condensation greater than expected	Higher humidity than anticipated Lack of air exchange in submerged environment	Damage electrical components	Design hull for sufficient (passive) bilge capacity	3	2	6	Lo w		
X.097 0	Validating full functionality and performance	Corrupt data and/or inability to access data while deployed	Communications failure Software failure	Loss of situational awareness Loss of informed operator input ability	Pre-test of controls and communicatio ns	3	2	6	Lo w		



X.098 0	Operating with optimized performance	Reduced power production compared to expectations	Inaccurate modelling WEC build not as designed	Partial loss of credibility Increased difficulty/del ay in continued funding	Performance metrics Pre- deployment testing	4	2	8	Me d		
	Operating with optimized	Low availability	Component reliability issues	Partial loss of credibility	Data logging Pre-				Me d		
	performance		Communication	Increased	deployment						
			issues	difficulty in	testing						
X.098			windows for	sufficient							
1			maintenance	test data		3	3	9			
	Data post	Incomplete	Sensor failure	Partial loss	Data logging				Me		
	processing	data collection	Insufficient sensors	of credibility	Pre-				d		
		campaign		difficulty in	testing						
		earrip ang r		acquiring	leemig						
X.099				sufficient							
0	Data and	las (Calast	1	test data	Data basalara	3	3	9			
	Data post	Insumicient	Low availability of	Partial loss	Data logging				d		
	processing	during test	Insufficient weather to	Increased	deployment				ŭ		
		campaign	test necessary sea	difficulty in	testing						
X 000			states	acquiring							
X.099				sufficient		2	2	٩			
X.100	Tidal					5		5			
0	adjustment										
	Adjust PTO/moorings	Failure of tidal adjustment	WEC operating out of optimal position in	Inability to perform	Shaft torque Hydraulic				Me d		
	to	controls	water column;	depth	pressure						
	accommodate		potentially exposed to	change							
	ligal variations		loads	recover							
X.101			10000	from depth							
0				change		4	2	8			



				Shock loads on system							
X.110 0	Transition to/from survival mode										
X.111 0	Recover device from emergency survival mode position	Inability to transition WEC from survival back to surface	Corroded or otherwise inaccessible connection point WEC movement beyond safe limits for diver approach	Need to cut mooring line or recover anchor under load in order to retrieve WEC	Pre- deployment testing HSE Plan	4	2	8	Me d		
X.130 0	Disconnecting umbilical										
	Electrically	Electric shock	Improper electrical	Human	Safaty						
X.131 0	disconnect umbilical		safety Improper wiring	safety	observer Deployment planning Equipment pre-test	5	2	10	Me d		
X.131 0 X.131 1	disconnect umbilical Electrically disconnect umbilical	Damage to electrical equipment	safety Improper wiring Short circuit Incorrect electrical system changes since previous connection	Repair needed on WEC Cost and program delay	observer Deployment planning Equipment pre-test Safety observer Deployment planning Equipment pre-test	5	2	10	Me d Lo w		



DE- EE0008097
CWPT Open Water Demonstration
CalWave Power Technologies Inc.
Comprehensive WEC Deployment Plan

X.132 1	Disconnect umbilical	Damage to electrical equipment	Short circuit Incorrect electrical system changes since previous connection	Repair needed on WEC Cost and program delay	Safety observer Operations planning	4	3	12	Me d		
X.133 0	Retrieve umbilical	Pickup buoy off station	Hardware failure Human error (not securing pin, etc.)	Cost and program delay (required dive operation to retrieve)	Safety observer Operations planning	3	2	6	Lo w		
X.133 1	Retrieve umbilical	Damage to umbilical during operation	Abrasion Contact with vessel or subsea equipment Exceed minimum bend radius	Damage to umbilical	Deployment planning Visual inspection	3	2	6	Lo w		
X.133 2	Retrieve umbilical	Umbilical interaction with vessel	Umbilical comes up into propeller	Damage to vessel Damage to umbilical	Deployment planning Visual inspection	4	2	8	Me d		
X.133 3	Retrieve umbilical	Entanglement with other subsea infrastructure and/or lines	Insufficient touchdown anchor Excessive wave loading Unanticipated subsea dynamics	Damage to umbilical Damage to other subsea infrastructur e	Drop camera	3	2	6	Lo w		
X.140 0	Disconnecting mooring lines from PTO										
X.141 0	Release tension from mooring lines to allow for disconnection from vessel	Inability to safely recover WEC	Controls failure	Project delays and/or WEC damage	Plan for cutting mooring lines	3	2	6	Lo w		



DE- EE0008097
CWPT Open Water Demonstration
CalWave Power Technologies Inc.
Comprehensive WEC Deployment Plan

X.142 0	Disconnect mooring line from winch belt	Mooring line disconnects from bridal	Inadequately secured hardware Excessive weather prior to connecting to WEC (no tension on moorings) Human error (dropped hardware)	Delay Potential damage to mooring line	Visual inspection	3	2	6	Lo w		
X.142 1	Disconnect mooring line from winch belt	Personnel safety working offshore	Pinch points between vessel and WEC Potential for man overboard Slips, trips, falls	Human safety	Safety SOP	5	2	10	Me d		
X.142 2	Disconnect mooring line from winch belt	Vessel contact with WEC	Inadequate design or plan for connection Wave/wind loads during operation Abrupt vessel movement	Damage to WEC Damage to vessel	Installation plan	4	2	8	Me d		
X.143 0	Attach mooring line to marker buoy	Mooring line disconnects from marker buoy	Inadequately secured hardware Excessive weather prior to connecting to WEC (no tension on moorings) Human error (dropped hardware)	Delay Potential damage to mooring line	Visual inspection	3	2	6	Lo w		
X.143 1	Attach mooring line to marker buoy	Personnel safety working offshore	Pinch points between vessel and buoy Potential for man overboard Slips, trips, falls	Human safety	Safety SOP	5	2	10	Me d		
X.150 0	Loss of communication actions										
X.151 0	Loss of communicatio n inside WEC (WEC internal	Communicatio ns connection, service, or	Climate control (temp, humidity), equipment failure	Loss of ability to control load mitigation	SCADA	3	3	9	Me d		



	systems & controls loss of communicatio n)	equipment failure		mechanism s							
X.160 0	Loss of power actions										
X.161 0	Loss of power on-board WEC	Communicatio ns connection, service, or equipment failure Prolonged low sea states	Electrical fault resulting in circuit breaker trip (not remotely resettable) Failure of drive	Loss of ability to control unpowered system (PTO or hatch actuation)	SCADA	3	3	9	Me d		
X.170 0	Loss of one PTO actions										
X.171 0	Transition to lower position in water column with increased tension on remaining operational PTOs	Single PTO system failed offline	Motor/Generator failure Winch or shaft failure Mooring line or PTO belt failure	Loss of control of one PTO	SCADA Mooring line tension	3	3	9	Me d		